


NERKUNDRAM WATER SUPPLY SCHEME

- Nerkundram is one among the 42 local bodies added in the expanded area of Chennai city which falls in New Corporation Divisions 145 & 148 in Zone XI (Valasaravakkam) to an extent of 2.63 Sq.Kms with 532 streets/roads for a total length of about 66.58 Km.



- The water supply scheme for Nerkundram has been designed for 30 years from 2008 – 2038. The ultimate population to be served has been estimated at 1.28 Lakh. The ultimate water generation is projected as to be 18.73 MLD.
- The scheme cost for “Providing Comprehensive Water Supply Scheme to Nerkundram” was sanctioned by Central Sanctioning and Monitoring Committee of JnNURM on 28.01.2007 for Rs.1917.00 Lakh.
- The Board has accorded vide Resolution no.102/2008., Dated 26.04.2008, Technical sanction was accorded for Rs. 2210.00 Lakhs on 11.08.2010.
- For the above scheme the funding pattern is from Govt. of India 35% (Rs. 670.95 Lakhs), Govt. of Tamil Nadu 15% (Rs. 287.55 Lakhs) and the balance 50% (Rs. 958.50 Lakhs) should be borne by CMWSSB through mobilization and loan assistance from TUFIDCO.
- Components of work
 1. Laying of HDPE Distribution mains (100mm to 500mm dia) - 66,310 m
 2. Laying of Conveying Main of MS pipes - 630 m
 3. Providing House Service connections - 6,246 Nos
 4. Construction of Underground tank (8.0 Lakh litres) - 1 Nos
 5. Overhead tanks (25 Lakh litres) - 3 Nos

➤ Contract details

The work was awarded to M/s. ECCI Ltd., at a contract value of Rs.1460.22 Lakhs on 28.07.2010 with a contract period of 18 months and out of which 62% of works have been completed by the contractor.

Due to slow progress of work, the contract was terminated on 29.11.2016 subsequently the balance works was awarded to M/s. VVV Construction Pvt Ltd for a contract value of Rs.1545.69 Lakhs on 08.06.2018 with a contract period of 15 months.

➤ Progress of balance works(as on 08.03.2023)

- | | |
|--------------------------------|--------------|
| 1. Physical progress | - 97% |
| 2. Financial progress | - 71.84 % |
| 3. Probable date of completion | - 31.05.2023 |