

Initial Environmental Examination

Document Stage: Final
Project Number: 49107-003
May 2021

IND: Tamil Nadu Urban Flagship Investment Program (TNUFIP) - Providing Comprehensive Water Supply Scheme to Mathur, Madipakkam, Jalladampettai and Uthandi in Chennai City

Prepared by Chennai Metropolitan Water Supply & Sewerage Board(CMWSSB), Government of Tamil Nadu for the Asian Development Bank.

This initial environmental examination is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

CURRENCY EQUIVALENTS

(as of 19 April 2018)

Currency unit	–	Indian rupee (₹)
₹1.00	–	\$0.0152
\$1.00	=	₹65.7445

ABBREVIATIONS

ADB	–	Asian Development Bank
CMSC	–	Construction Management and Supervision Consultant
CMWSSB	–	Chennai Metropolitan Water Supply & Sewerage Board
CPCB	–	Central Pollution Control Board
CTE	–	Consent to Establish
CTO	–	Consent to Operate
EAC	–	Expert Appraisal Committee
EHS	–	Environmental, Health and Safety
EIA	–	Environmental Impact Assessment
EMP	–	Environmental Management Plan
ESS	–	Environmental and Social Safeguards
GCC	–	Greater Chennai Corporation
IEE	–	Initial Environmental Examination
NOC	–	No Objection Certificate
OHS	–	Occupational Health and Safety
OHT	–	Over Head Tank
PIU	–	Project Implementation Unit
PMU	–	Project Management Unit
REA	–	Rapid Environmental Assessment
ROW	–	Right-of-Way
SPS	–	Safeguard Policy Statement
TNPCB	–	Tamil Nadu Pollution Control Board
TNUFIP	–	Tamil Nadu Urban Flagship Investment Program
TNUIFSL	–	Tamil Nadu Urban Infrastructure Financial Services Limited
UGT	–	Under Ground Tank
WHO	–	World Health Organization
WTP	–	Water Treatment Plant
WDS	–	Water Distribution Station

WEIGHTS AND MEASURES

°C	degree Celsius
km	kilometer
lpcd	litres per capita per day
m	meter
Mgd	million gallons per day
MLD	million litres per day
mm	millimeter
no.	number
km ²	square kilometer

NOTES

- (i) The fiscal year (FY) of the Government of India and its agencies ends on 31 March.
- (ii) In this report, "\$" refers to United States dollars.

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	
I. INTRODUCTION	1
A. Background	1
B. Purpose of this Initial Environmental Examination Report	5
C. Report Structure	5
II. DESCRIPTION OF THE PROJECT	5
A. Project Area	5
B. Existing Water Supply System	6
C. Proposed Water Supply Scheme	7
D. Proposed Project	10
E. Implementation Schedule	16
III. POLICY, LEGAL AND ADMINISTRATIVE FRAMEWORK	16
A. ADB Policy	16
B. National Environmental Laws	17
IV. DESCRIPTION OF THE ENVIRONMENT	22
A. Methodology Used for Baseline Study	22
B. Physical Resources	23
C. Ecological Resources	26
D. Economic development	28
E. Cultural Resources - Protected Monuments	33
F. Subproject Site Environmental Features	33
V. ANTICIPATED ENVIRONMENTAL IMPACTS AND MITIGATION MEASURES	37
A. Pre-Construction Impacts – Design and Location	38
B. Construction Impacts	42
C. Operation and Maintenance Impacts	53
VI. PUBLIC CONSULTATION AND INFORMATION DISCLOSURE	54
A. Overview	54
B. Public Consultation	54
C. Information Disclosure	57
VII. GRIEVANCE REDRESS MECHANISM	575
VIII. ENVIRONMENTAL MANAGEMENT PLAN	608
A. Environmental Management Plan	608
B. Implementation Arrangements	84
C. Training Needs	87
D. Monitoring and Reporting	88
E. Environmental Management Plan Implementation Cost	89
IX. CONCLUSION AND RECOMMENDATIONS	90

LIST OF FIGURES

Figure 1:	Status of Water Supply Schemes in added areas of Chennai City	4
Figure 2:	16 Water Supply Zones in Core Chennai	6
Figure 3:	Location of Sub-Project	9
Figure 4:	Map showing Water Distribution Network in Mathur	12
Figure 5:	Map showing Water Distribution Network in Madipakkam	13
Figure 6:	Map showing Water Distribution Network in Jalladampettai	14
Figure 7:	Map showing Water Distribution Network in Uthandi	15
Figure 8:	Seismic Zones of India	24
Figure 9:	Uthandi Distribution Network within the CRZ	27
Figure 10:	Land Use Pattern in Sub-Project Area	28
Figure 11:	Proposed TNUFIP Grievance Redress Mechanism	57

LIST OF TABLES

Table 1:	Proposed Water Supply Sub-Project Components	10
Table 2:	Applicable Environmental Regulations	17
Table 3:	Clearances and Permissions required for Construction	19
Table 4:	National Ambient Air Quality Standards	20
Table 5:	Ambient Air Quality Standards with respect to Noise	22
Table 6:	Rainfall in catchment areas of City's Reservoirs	24
Table 7:	Air Quality (2015-16)	25
Table 8:	Treatment Capacity of Water Treatment Plants	29
Table 9:	Storage Capacity of Reservoirs supplying water to Chennai	30
Table 10:	Capacity of Sewage Treatment Plants	30
Table 11:	Sewage Treatment Plants under Construction	30
Table 12:	Design Stage Environmental Impacts and Mitigation Measures	60
Table 13:	Pre-Construction Stage Environmental Impacts and Mitigation Measures	61
Table 14:	Construction Stage Environmental Impacts and Mitigation Measures	63
Table 15:	Construction Stage Environmental Monitoring Plan	76
Table 16:	Operational Stage Environmental Monitoring Plan	77
Table 17:	Outline Capacity Building Programs on EMP Implementation	81
Table 18:	Cost Estimates to Implement the EMP	83

APPENDIXES

1	Rapid Environmental Assessment Checklist
2	Salient Features of Major Labor Laws Applicable to Establishments Engaged in Construction of Civil Works
3	Sample Grievance Registration Form
4	Sample Outline Spoils (construction waste) Management Plan
5	Sample Outline Traffic Management Plan
6	Sample Environmental Site Inspection Report
7	Quarterly Reporting Format
8	Public Information Notice Template
9	Stakeholders consultation/ Focus Group Discussion Report
10	Environmental Audit of Existing 100 MLD Capacity Desalination Plant of Chennai Metropolitan Water Supply and Sewerage Board at Nemmeli

EXECUTIVE SUMMARY

1. The Tamil Nadu Urban Flagship Investment Program (TNUFIP) will advance India's national urban flagship programs to develop priority urban and environmental infrastructure in ten cities located within strategic industrial corridors of Tamil Nadu (the State), including those within the East Coast Economic Corridor (ECEC), to enhance environmental sustainability, climate resilience, and liveability. It will also strengthen the capacity of state and local institutions and improve urban governance. TNUFIP is aligned with the following impacts: (i) universal access to basic water and sanitation services achieved, (ii) world-class cities and industrial corridors across the State developed, and (iii) water security and reducing vulnerability to climate change in urban areas and enhancing share of renewable energy achieved. TNUFIP will have the following outcomes: liveability and climate resilience in at least 10 cities in priority industrial corridors enhanced.

2. The TNUFIP is structured under three outputs: (i) climate-resilient sewage collection and treatment, and drainage systems developed in at least 8 cities; (ii) water supply systems in at least 5 cities improved with smart features; and (iii) institutional capacity, public awareness, and urban governance strengthened. TNUFIP is implemented over an 8-year period beginning in 2018, and will be funded by Asian Development Bank (ADB) via its multi-tranche financing facility (MFF).

3. **The Subproject.** Chennai is the fourth largest Metropolitan city in India. In 2011, Chennai City has been expanded to 426 square kilometer (km²) from 176 km² by the annexure of 42 adjacent Urban Local Bodies. The entire erstwhile Chennai city had been provided with water supply and sewerage facilities. Hence, CMWSSB has proposed to provide water supply and sewerage facilities in all the 42 added areas of Chennai city on par with erstwhile Chennai City. In the expanded Chennai city, at present water supply scheme has been completed in 13 added areas and in 23 added areas water supply schemes are under implementation. For the balance 6 added areas DPR for water supply scheme has been prepared. Now, under the TNUFIP, water supply schemes are being implemented in 4 added areas namely Mathur, Madipakkam, Jalladampettai and Uthandi having an area extent of 2.98 km², 3.40 km², 2.28 km² and 3.41 km² respectively totalling to 12.07 km². The total road infrastructures available in the above four locations is around 219 km. The components of proposed water supply scheme includes: (i) water distribution station (WDS) at Mathur Zone II, which include 200 kl (kilolitre) capacity underground tank (UGT), and 1200 kl capacity overhead tank (OHT), and a pump house, (ii) WDS at Madipakkam, which include 900 kl UGT, 5,000 kl OHT and a pump house, (iii) WDS at Jalladampettai, which include 200 kl UGT, 1,300 kl OHT, and a pump house, (iv) WDS at Uthandi, which include 200 kl UGT, 800 kl OHT, and a pump house, (v) distribution network of total length 223.09 km of ductile iron (DI) pipes of diameter 100-900 mm covering all four water supply schemes, and (vi) 23,716 nos. house service connections.

4. Since it is proposed to source treated water from the existing water treatment plants, subproject proposals do not include source or treatment infrastructure. The subproject will essentially tap treated water from the existing water mains carrying water from the treatment plants, and supply to the subproject areas.

5. **Project implementation arrangements.** The Municipal Administration and Water Supply Department (MAWS) of Government of Tamil Nadu acting through the Tamil Nadu Urban Infrastructure Financial Services Limited (TNUIFSL) is the state-level executing agency. A project management unit (PMU) is established in TNUIFSL headed by a Project Director and Deputy Project Director (senior official from CMWSSB), and comprising dedicated full-time staff

from TNUIFSL for overall project and financial management. Chennai Metropolitan Water Supply and Sewerage Board (CMWSSB) is the Project Implementing Agency (PIA) for this subproject. A project implementation unit (PIU) is established in CMWSSB headed by a Chief Engineer and comprising dedicated full-time staff of the CMWSSB for day-to-day implementation of the subproject. PIU is assisted by Construction Management and Supervision Consultant (CMSC) in implementation. Environmental and Social Safeguard (ESS) Manager in PMU/TNUIFSL is coordinating all the safeguard related activities of the subproject to ensure the compliance with EMP and EARF. Environmental Specialist of the CMSC is assisting the PIU in implementation of subproject in compliance with EMP and EARF, and is carrying out all necessary tasks.

6. Screening and Assessment of Potential Impacts. ADB requires the consideration of environmental issues in all aspects of the Bank's operations, and the requirements for environmental assessment are described in ADB's Safeguard Policy Statement (SPS), 2009. As per the Government of India Environmental Impact Assessment (EIA) Notification, 2006, this subproject do not require EIA study or environmental clearance. The potential environmental impacts of the subproject have been assessed using ADB Rapid Environmental Assessment (REA) Checklist for Sewerage. The potential negative impacts were identified in relation to pre-construction, construction and operation.

7. Categorization. Based on results of the assessment and ADB Safeguard Policy Statement (SPS), 2009, the subproject is classified as environmental Category B, subproject potential adverse environmental impacts are less adverse than those of category A, and are site-specific, and in most cases mitigation measures can be designed more readily than for category A projects. An initial environmental examination (IEE) is required.

8. Description of the Environment. Subproject components are located in outer areas of Chennai City which are added to Chennai Corporation limit in 2011. Subproject included water supply distribution schemes in the areas of Mathur, Madipakkam, Jalladampettai and Uthandi. Mathur is located in the northern outskirts of Chennai City, while the rest three are located in the southern outskirts. Uthandi area abuts the Bay of Bengal Coast. Subproject components include Construction of Underground tanks (UGT), overhead tanks (OHT), laying of conveying main from conveying main to UGT, laying of distribution network in the entire streets of subproject area. Water distribution mains are laid along the edge of public roads, within the road carriage way, and UGT and OHT are constructed on identified government owned vacant lands which are located in residential areas. Since the Mathur is in the status of Town Panchayat and Madipakkam, Jalladampettai and Uthandi areas are in the status of Village Panchayat prior to merger with Chennai city, most of the roads and streets are narrow and are moderately populated. Within the project area there are no sensitive areas like forest or protected areas or nationally important/protected monuments. No eco-sensitive areas are located in the subproject area. Pallikaranai Marsh Land, a wetland, is located outside the subproject area of Madipakkam. No works are located in the wetland area. Use of controlled blasting is not envisaged during construction. However, the impacts associated with controlled blasting and mitigation measures to be adopted in case of its use is provided in the Environmental Management Plan. The Water Distribution Station consisting of UGT, OHT and Pump house for the Madipakkam sub-project is located on a plot allotted by the Greater Chennai Corporation on Velachary – Tambaram Main Road. The allotted plot is located beside an (old) Alandur Solid Waste Dumping Yard. Hence, the groundwater and soil in this portion of the sub-project area is expected to be contaminated by leachate emanating from the (old) solid waste dumping area. Adequate mitigation measures such as, utilising Portland Slag Cement for constructing the UGT, providing appropriate polyurethane / coal tar coating to the walls of the UGT and pipelines

below the ground level, providing for appropriate cover for reinforcement and backfilling earth using clay or quarry dust. Additionally, the excavated earth should not be utilized as a filling material during construction. The excavated earth should be disposed at an appropriate location as identified and approved by the Greater Chennai Corporation. In this regard, it should also be noted that at present, there is no solid waste dumping at the (old) Alandur Solidwaste Dumping Yard and the Greater Chennai Corporation (GCC) has decided to bio-mine the wastes and scientifically dispose the same at an authorized facility. A section of the distribution system (12.06 kms) in Uthandi falls under CRZ regulation and hence work is to be implemented after obtaining CRZ clearance, and complying with the conditions stipulated therein.

9. **Potential Environmental Impacts and Mitigation Measures.** The subproject is unlikely to cause significant adverse impacts that are irreversible, diverse or unprecedented because: (i) the components involve straightforward construction and operation, so impacts are mainly localized; (ii) there are no significant sensitive environmental features in the project sites, although careful attention needs to be paid to minimizing disruption to population of urban area and (iii) predicted impacts are site-specific and likely to be associated with the construction process and are produced because the process is invasive, involving excavation and earth movements. However, controlled blasting is not utilized in the construction process and hence no adverse impacts from controlled blasting are envisaged.

10. Providing comprehensive water supply scheme ensure adequate supply of clean and good quality of treated water for the entire community thereby enhancing the quality of life of the residents in the sub project area. Hence, the subproject is likely to have numerous positive impacts on the environment and public health. In this IEE, negative impacts were identified in relation to pre-construction, construction, and operation phases. Planning principles and design considerations have been reviewed and incorporated into the site planning and design process wherever possible; thus, environmental impacts as being due to the project design or location were not significant. Water Supply Head works are located within the project area and water is received and supplied throughout the day and therefore no impact envisaged. Due to design considerations and land constraints, headwork sites are located near residential areas.

11. No new source augmentation and Water Treatment Plant is included in the subproject as it is proposed to utilize the available water from the existing two 100 million liters per day (MLD) capacity Desalination plants at Minjur and Nemmeli. According to technical studies, existing capacity is adequate to meet the water demand of the subproject area. The water supply for Mathur is made from Madhavaram Booster station which receives water from existing 100 MLD Minjur Desalination Plant. For Madipakkam, Jalladampettai and Uthandi, water supply is made from 100 MLD existing Nemmeli desalination plant. Quality of water from the desalination plants and at receiving points are checked by the Quality Assurance wing of CMWSSB daily per Indian drinking water standards/World Health Organization (WHO) norms. The treated water quality from these plants is in compliance with the WHO and Indian standards.

12. Mitigation measures have been developed to reduce all negative impacts to acceptable levels. These were discussed with specialists responsible for the engineering aspects, and as a result significant measures have already been included in the designs for the infrastructure. Various measures suggested includes vegetation buffer around the pumping stations, imparting necessary training; safety and personal protection equipment for workers, etc. One of the key mitigation measures identified has been in the case of the vacant land allotted for locating the UGT, OHT and Pump House for the Madipakkam sub-project. A vacant land on the Velachery – Tambaram Main Road was allotted by the Greater Chennai Corporation for construction of the WDS. The land adjoining to the allotted land was earlier utilised as a solid waste dumping yard.

Presently, no dumping / disposal of solid waste is carried out and the existing solid waste is being bio-mined by GCC and the work is expected to be completed in the next two years. Hence, appropriate mitigation measures such as wearing of face masks by all workers during the construction activities, prohibition of smoking at the construction sites, provision of fire-extinguishers at the construction sites and periodic health monitoring of workers have been identified and these shall be implemented during the course of the project to mitigate any health and safety impacts arising from the bio-mining activity carried out presently.

13. Potential impacts during construction are considered significant but temporary, and are common impacts of construction in urban areas, and there are well developed methods to mitigate the same. Except laying of conveying main and distribution main, all other construction activities (UGT, OHT and pumping stations) are confined to the selected sites, and the interference with the general public and community around is minimal. In these works, the temporary negative impacts arise mainly from construction dust and noise, hauling of construction material, waste and equipment on local roads (traffic, dust, safety etc.), mining of construction material from the existing government licensed mining areas, occupation health and safety aspects. Laying of pipe line are conducted along the edge of public roads in an urban area congested with people, activities and traffic. Most of the Chennai city area has high density population, very narrow roads and congested with traffic, people and activities. Therefore water pipe laying have significant impacts arising mainly: from the disturbance of residents, businesses and traffic due to construction work; safety risk to workers, public and nearby buildings due to trench excavations in the road; access impediment to houses and business, disposal of large quantities of construction waste, etc. These are all general impacts of construction in urban areas, and there are well developed methods of mitigation that are suggested in the EMP. Additional mitigation measures have also been suggested for mitigating the impacts of the presence of the (old) solid waste dumping yard located adjacent to the Madipakkam WDS construction site, as well. While controlled blasting is not envisaged to be used at any of the sites, mitigation measures associated with the use of controlled blasting are suggested in the EMP.

14. **Environmental Management Plan.** An environmental management plan (EMP) has been developed to provide mitigation measures to reduce all negative impacts to acceptable levels, along with the delegation of responsibility to appropriate agency. As stated above, various design related measures are already included in the project design. During construction, the EMP includes mitigation measures such as (i) proper planning of pipe laying works to minimize the public inconvenience (ii) barricading, dust suppression and control measures (iii) traffic management measures for works along the roads and for hauling activities; (iv) provision of walkways and planks over trenches to ensure access is not be impeded; (iv) finding beneficial use of excavated materials to extent possible to reduce the disposal quantity and (v) safe disposal of non-beneficial use / excess construction wastes and excavated earth. EMP will guide the environmentally-sound construction of the subproject including adherence to appropriate Occupational Health and Safety Measures by the construction workers and utilizing appropriate mitigation measures if controlled blasting is utilized during construction. EMP includes a monitoring program to measure the effectiveness of EMP implementation and include observations on- and off-site, document checks, and interviews with workers and beneficiaries.

15. The EMP is included in the bid and contract documents to ensure compliance to the conditions set out in this document. The contractor is required to submit to PIU, for review and approval, a site environmental management plan (SEMP) including (i) proposed sites/locations for construction work camps, storage areas, hauling roads, lay down areas, disposal areas for solid and hazardous wastes; (ii) specific mitigation measures following the approved EMP; and

(iii) monitoring program as per EMP. No works are allowed to commence prior to approval of SEMP. A copy of the EMP/approved SEMP is kept on site during the construction period at all times.

16. **Consultation, Disclosure and Grievance Redress Mechanism.** The stakeholders were involved in developing the IEE through discussions on-site and a public consultation workshop at project area level, after which views expressed were incorporated into the IEE and in the planning and development of the project. The IEE is made available at public locations and is disclosed to a wider audience via the ADB, CMWSSB and TNUIFSL websites. The consultation process is continued during project implementation. A grievance redress mechanism (GRM) is described within the IEE to ensure any public grievances are addressed quickly.

17. **Monitoring and Reporting.** Contractor is submitting monthly EMP implementation report to PIU. PIU is monitoring the compliance of Contractor, prepare a Quarterly Environmental Monitoring Report and submitting to PMU. The PMU oversees the implementation and compliance, and submits semi-annual monitoring reports to ADB. ADB post the environmental monitoring reports on its website. Monitoring reports are also be posted on CMWSSB and TNUIFSL websites.

18. **Conclusions and Recommendations.** Therefore, as per ADB SPS, the project is classified as environmental category B and does not require further environmental impact assessment. Subproject do not include any source augmentation or treatment facilities, as the treated water is sourced directly from the existing water treatment plants (desalination plants). These are existing related facilities to the subproject project, and environmental audit indicate no notable issues of concern, these facilities have necessary permits/licenses and the water produced meets the drinking water standards (IS 10500). A section of the distribution system (12.06 kms) in Uthandi falls under CRZ regulation and hence work is to be implemented after obtaining CRZ clearance, and complying with the conditions stipulated therein. This IEE has been updated by the PIU during implementation to reflect the final project details and measures for controlled blasting .

I. INTRODUCTION

A. Background

1. The Tamil Nadu Urban Flagship Investment Program (TNUFIP) will advance India's national urban flagship programs to develop priority urban and environmental infrastructure in ten cities located within strategic industrial corridors of Tamil Nadu (the State), including those within the East Coast Economic Corridor (ECEC), to enhance environmental sustainability, climate resilience, and liveability. It will also strengthen the capacity of state and local institutions and improve urban governance.

2. TNUFIP is implemented over an 8-year period beginning in 2018, and is funded by Asian Development Bank (ADB). via its multi-tranche financing facility (MFF). The executing agency is the Department of Municipal Administration and Water Supply (MAWS) of the State acting through the Tamil Nadu Urban Infrastructure Financial Services Limited (TNUIFSL) who establish a program management unit (PMU). The urban local bodies (ULBs) are the implementing agencies for projects and establish program implementing units (PIU).

3. TNUFIP is aligned with the following impacts: (i) universal access to basic water and sanitation services achieved, (ii) world-class cities and industrial corridors across the State developed,¹ and (iii) water security and reducing vulnerability to climate change in urban areas and enhancing share of renewable energy achieved.² The investment program has ~~will~~ have the following outcomes: liveability and climate resilience in at least 10 cities in priority industrial corridors enhanced.³ The TNUFIP is structured under following three outputs:

- (i) **Output 1: Climate-resilient sewage collection and treatment, and drainage systems developed in at least 8 cities.** This includes: (i) new (187 million liters per day [MLD]) and rehabilitated (155 MLD) sewage treatment capacity developed with solar power for operations installed on a pilot basis; (ii) reuse of treated wastewater for industrial purposes in selected areas; (iii) new sewage collection pipelines (2,810 kilometers [km]) constructed with 100% household connections made (426,600 household connections); (iv) 173 new sewage pumping stations of 6,390 kilowatts (kW) capacity added; (v) 20 community water and sanitation committees formed with female participation; and (vi) climate resilient drainage and flood management systems established (250 km tertiary and 50 km primary and secondary).
- (ii) **Output 2: Water supply systems in at least 5 cities improved with smart features.** This includes: (i) smart water supply distribution systems (1,520 km pipelines) established within 110 new district metered areas (DMAs) to reduce NRW and provide regular water supply with 100% household connections (171,000 household connections); (ii) new transmission mains (120 km); (iii) 30 pump stations of 1,530 kW capacity; and (iv) new water storage reservoirs (40 reservoirs totaling 70 million liters).
- (iii) **Output 3: Institutional capacity, public awareness, and urban governance strengthened.** This includes: (i) establishing a new state-level Urban Data and

¹ World-class cities are defined by Tamil Nadu Vision 2023 as existing towns whose infrastructure is to be upgraded significantly including provision of access to 24x7 water supply, efficient mass transit systems while making them open-defecation free and garbage free. (Government of Tamil Nadu. 2012. *Tamil Nadu Vision 2023*. Chennai).

² Government of Tamil Nadu. 2015. *Tamil Nadu Sustainable Water Security Mission*. Chennai; and Government of Tamil Nadu. 2014. *State Action Plan on Climate Change*. Chennai.

³ Government of India, Ministry of Urban Development. 2015. *Smart City Mission Statement and Guidelines*. Delhi.

Governance Improvement Cell in the CMA; (ii) establishing a new Project Design and Management Center in CMA; (iii) introducing and implementing a state-wide performance-based urban governance improvement program for all 135 cities in Tamil Nadu to improve revenue, financial management, administration, service delivery, gender mainstreaming, wastewater reuse, and fecal sludge management; and (iv) implementing public awareness campaigns in areas of water conservation, sanitation, and hygiene in project cities. TNUFIP intensify capacity building of key urban institutions and continue the good practice of incentivizing urban governance improvement. Project design consultants (PDC) are recruited to prepare new projects in subsequent tranches meeting ADB requirements.

4. **Scope of Project 1.** Tranche 1 is representative of MFF investments and support subprojects in 6 cities (Chennai, Coimbatore, Rajapalayam, Tiruchirappalli, Tirunelveli, and Vellore). Outputs of tranche 1 include:

- (i) **Output 1: Climate-resilient sewage collection and treatment, and drainage systems developed in 6 cities.**⁴This includes: (i) 5 new STPs of 165 MLD treatment capacity including one STP with 2 megawatts (MW) solar photovoltaic (PV) installation for operations; (ii) 1 rehabilitated STP of 37 MLD capacity; (iii) 8,000 cubic meter (m³) per day of treated wastewater reused; (iv) 1,860 km of new sewage collection pipelines with 100% household connections; (v) 124 new pump/lift stations of 4,473 kW capacity; and (vi) 297,547 new household sewer connections. The breakdown by city is as follows: (i) new sewage collection system and 32 MLD STP in Tirunelveli with treated wastewater supplied for industrial reuse;⁵ (ii) new sewage collection system and 30.53 MLD STP with 2 MW solar PV installation in Coimbatore;⁶ (iii) new sewage collection system and 30 MLD STP and one rehabilitated 37 MLD STP in Tiruchirappalli; (iv) new sewage collection system and 50 MLD STP in Vellore; (v) new sewage collection system in four areas of Chennai; (vi) new sewage collection and 21.85 MLD STP in Rajapalayam, and (v) 12 community water-sanitation committees formed.
- (ii) **Output 2: Water supply systems in 1 city improved with smart features.**⁷This –support 4 areas of Chennai with the following: (i) 275.6 km of distribution pipes in 20 newly established district metered areas to manage and reduce NRW connected to computerized control and data acquisition systems;⁸ (ii) 30,800 household metered connections; (iii) 11 km of new transmission pipes; (iv) 9 new storage reservoirs (4 underground and 5 overhead) of 11 million liters capacity; and (v) 5 pump stations of 230 kW capacity.
- (iii) **Output 3: Institutional capacity, public awareness, and urban governance strengthened.** This includes: (i) establishing a new state-level Urban Data and Governance Improvement Cell in the CMA; (ii) establishing a new Project Design and Management Center in the CMA; (iii) introducing and implementing a state-

⁴ Drainage is taken up under Tranche 2, while appraisal of designs is taken up under Tranche 1.

⁵ Tirunelveli city signed a purchase agreement for treated effluent from the STP with an adjoining industrial park.

⁶ This innovative pilot will install 2MW of solar power at the STP resulting in: (i) 90% of the STP's energy requirement; (ii) 72% of annual energy charges; and (iii) 3,400 tons of CO₂ equivalent per year avoided.

⁷ For Project 1, smart water features (footnote 19) include online automatic pressure sensors and flow meters, 100% household metered connections using DMA-based distribution management, and energy efficient motors for pumps.

⁸ NRW in Chennai is 30%. (Source: Government of Tamil Nadu. 29 March 2016. *Chennai District Gazette*. Chennai)


wide performance-based urban governance improvement program for all 135 cities under CMA to improve financial management (audited accounts), municipal revenues (taxes, user fees), administration (filling vacancies), and gender mainstreaming (gender action plan implementation);⁹ and (iv) implementing public awareness campaigns in areas of water conservation, sanitation, and hygiene. Output 3 is supported by governance improvement and awareness consultants.

5. Chennai city is the capital of Tamilnadu and is the fourth largest metropolitan city in India. The water supply and sewerage facilities are existing in Chennai city for more than a century. In 2011, Chennai City has been expanded to 426 km² from the existing 176 km² by the merger of 42 adjacent Urban Local Bodies having a population of 67.27 Lakhs (as per 2011 Census). The entire erstwhile Chennai city had been provided with water supply and sewerage facilities. Hence, Chennai Metropolitan Water Supply & Sewerage Board (CMWSSB) has proposed to provide water supply and sewerage facilities in all the 42 added areas of Chennai city on par with erstwhile Chennai City. At present providing Water Supply Scheme had been completed in 13 added areas and in 23 added areas Water Supply schemes are under implementation. For the balance 6 added areas, DPRs for providing Water Supply Scheme has been prepared. Now, under AMRUT and ADB financial assistance, the Water Supply Schemes in 4 added areas namely Mathur, Madipakkam, Jalladampettai and Uthandi covering an extent of 12.03 sq. km having road infrastructures for a total length of about 223 km have been taken up. Subproject includes the following components: (i) water distribution station (WDS) at Mathur Zone II, which include 200 kl capacity underground tank (UGT), and 1200 kl capacity overhead tank (OHT), and a pump house, (ii) WDS at Madipakkam, which include 900 kl UGT, 5,000 kl OHT and a pump house, (iii) WDS at Jalladampettai, which include 200 kl UGT, 1,300 kl OHT, and a pump house, (iv) WDS at Uthandi, which include 200 kl UGT, 800 kl OHT, and a pump house, (v) distribution network of total length 223.09 km of ductile iron (DI) pipes of diameter 100-900 mm covering all four water supply schemes, and (vi) 23,716 nos. house service connections. It is proposed to supply water from the existing 100 MLD capacity Desalination plants at Minjur and Nemmeli. By implementing this water supply scheme, the public of Mathur, Madipakkam, Jalladampettai and Uthandi get protected water supply thereby the environmental and health condition of about 1.10 Lakh population residing in the sub project area are improved.

6. The Status of Water supply coverage in the added area of Chennai city, showing areas where water supply scheme has been completed, work under progress, proposed coverage under the present project proposal and the uncovered areas are shown in Figure 1.

⁹ Details of this component are included in the FAM and Technical Assistance Report. (accessible from the list of linked documents in Appendix 2 of the Report and Recommendation of the President to the Board of Directors).

Figure 1: Status of Water Supply Scheme in Added Areas of Chennai City



B. Purpose of this Initial Environmental Examination Report

7. ADB requires the consideration of environmental issues in all aspects of the Bank's operations, and the requirements for environmental assessment are described in ADB's Safeguard Policy Statement (SPS), 2009. The potential environmental impacts of the subproject have been assessed using ADB Rapid Environmental Assessment Checklist for Water Supply (Appendix 1). Then potential negative impacts were identified in relation to pre-construction, construction and operation of the improved infrastructure, and results of the assessment show that the subproject is unlikely to cause significant adverse impacts that are irreversible, diverse or unprecedented. Thus, this initial environmental examination (IEE) has been prepared in accordance with ADB SPS's requirements for environment category B projects.

8. This IEE is based on the detailed project report prepared by CMWSSB. The IEE was based mainly on field reconnaissance surveys and secondary sources of information. No field monitoring (environmental) survey was conducted, however, the environmental monitoring program developed as part of the environmental management plan (EMP) require the contractors to establish the baseline environmental conditions prior to commencement of civil works. The results are reported as part of the environmental monitoring report and will be the basis to ensure no degradation happen during subproject implementation. Stakeholder consultation was an integral part of the IEE.

C. Report Structure

9. This Report contains the following ten(10) sections including the executive summary at the beginning of the report:

- (i) Executive summary;
- (ii) Introduction
- (iii) Description of the project
- (iv) Policy, legal and administrative framework
- (v) Description of the environment;
- (vi) Anticipated environmental impacts and mitigation measures;
- (vii) Public consultation and information disclosure;
- (viii) Grievance redress mechanism;
- (ix) Environmental management plan, and,
- (x) Conclusion and recommendation.

II. DESCRIPTION OF THE PROJECT


A. Project Area

10. Chennai City, capital of Tamil Nadu, has been expanded from 176 sq. km to 426 km² by annexing the 42 adjacent local bodies during the year 2011. Since then CMWSS Board has initiated action to provide water supply schemes and underground sewerage schemes in all the newly added 42 (erstwhile) local bodies on priority basis as well as to other areas within Chennai Metropolitan Area. The population of the expanded Chennai city is about 6.73 million as per 2011 census. Under the present project proposal it is proposed to provide Water Supply schemes to Mathur, Madipakkam, Jalladampettai and Uthandi covering an extent of about 12.07km². The total length of road in the project area is about 223.09 km. The present water supply Scheme proposal includes Construction of Head works, Construction of Underground tanks (UGT), Overhead Tanks (OHT), laying of conveying main from Transmission main to UGT, laying of distribution network for a total length of 223.09 km.

B. Existing Water Supply System

11. The entire core Chennai city has 176 km² of water supply distribution system. For equitable distribution of water supply, Core Chennai has been divided into 16 zones and each zone has its independent headwork, which receives water from dedicated supply source. The 16 water supply zones of the core Chennai city is shown in Figure 2. Similarly, the entire 42 added areas are designed as independent water supply zones and each zone receives water from the dedicated source through the existing Transmission main running along the added area.

Figure 2:16 Water Supply Zones of Core Chennai



12. The existing water supply system in subproject areas namely Mathur, Madipakkam, Jalladampettai and Uthandi are developed by Village panchayats and are mostly supplied with ground water as source. Apart from this treated water from CMWSSB source is being supplied through mobile lorry supply and through water tanks erected at required places.

13. In Mathur, a part of the area was developed by Madras Metropolitan Development Authority (MMDA layout area) and in these area water supply infrastructures like UGT, OHT, Pumphouse and distribution system were provided during the development of the layout. The existing source of water for this Headwork is from 300MLD Water Treatment Plant. With the existing 21 lakh litre capacity UGT, 10.50 lakh litre OHT and pumphouse structures are still in good condition, these infrastructure have been proposed to supply water to parts of the area. Currently, there are about 5,050 house service connections in the area. Regarding the distribution pipeline, the existing pipes of various sizes ranging from 100 mm to 300 mm dia and 24.50 km long have been deemed replaceable with new Ductile Iron pipes. The rest of the Mathur area does not have any organized water distribution system. In these areas, potable water is being supplied through 3,000 litre capacity HDPE tanks provided at vital locations which are being filled with water lorries daily. In addition, ground water is being extracted from bore wells and pumped into localized small capacity elevated water tanks and distributed through 50 mm to 90 mm dia PVC pipes and supplied through public stand posts.

14. In Madipakkam, water supply is being maintained by CMWSSB utilizing the water supply infrastructure already developed by the erstwhile Madipakkam Village Panchayat. The source of water is from bore wells and also through mobile water supply from CMWSSB source. Ground Water is pumped from bore wells to the existing small capacity localized small OHTs having capacities ranging from 0.6 LL to 1.0 LL. Water stored in these overhead tanks is being distributed through 50mm to 90 mm dia PVC pipes and supplied through stand post. Apart from this, most of the houses have their own sources such as open wells and bore wells to cater to their daily requirements.

15. The existing source of water supply for Jalladampettai is from open wells and bore wells with hand pumps. Ground water is being pumped into the localized small capacity OHTs with capacities ranging from 0.6 LL to 1.0 LL. Water stored in these overhead tanks is being distributed through 2" to 4" dia PVC pipes for a length of 25 km and water is being supplied through stand posts. Apart from this, treated water is being supplied from CMWSSB source through 3,000 litres capacity HDPE tanks placed at vital points of streets and water is being filled daily.

16. In Uthandi, CMWSSB maintains the water supply with the existing infrastructure already developed by the erstwhile Uthandi Village Panchayat. The source of Water is from bore wells. Water is pumped from bore wells to the existing smaller capacity localized OHTs with distribution system consist of smaller size PVC pipes for a length of 9.77 KM and distributed through stand posts.

C. Proposed Water Supply Scheme

17. CMWSSB takes on the water supply scheme for the expanded area in a phased manner. Out of the 42 added areas of Chennai City, water supply scheme has been completed in 13 added areas viz., Thiruvottiyur, Kathivakkam, Ambattur, Maduravoyal, Valasaravakkam, Porur, Alandur, Meenambakkam, Injambkkam, Nandambakkam, Nolambur, Karambakkam and Puzhuthivakkam. In the 23 added areas, water supply schemes are under progress. For the remaining 6 added areas namely Mathur, Madipakkam, Jalladampettai, Neelankarai, Uthandi and Semmancheri, DPR has been prepared. Out of these 6, water supply project is being implemented at Mathur, Madipakkam, Jalladampettai and Uthandi under AMRUT/ ADB financial assistance.

18. Water demand for the four sub project areas is at 25.68 MLD for the intermediate year and 36.47 MLD for the ultimate year. The existing Minjur and Nemmeli desalination plants are utilized to meet aforementioned demand, as the two plants have sufficient capacity to meet the ultimate demand of subproject areas.

19. CMWSSB is the agency responsible for providing water supply and sewerage schemes in the Chennai Metropolitan Area. CMWSSB is also the implementation agency for this subproject. Detailed project report for the proposed water supply scheme has been prepared by CMWSSB.

D. Proposed Project

20. The following table shows the nature and size of the various components of the subproject. Water supply scheme is designed for Mathur, Madipakkam, Jalladampettai and Uthandi as separate water supply zones. Each zone has its own UGT to receive water from designated source, overhead tank and distribution pipeline. The scheme has been designed to supply water at the rate of 150 liters per capita per day. The distribution system is designed in such a way that minimum residual head available at the consumer end is at 12 m pressure. Water supply for Mathur area is proposed to be supplied from Minjur Desalination plant. The desalination plant at Minjur was constructed based on "Design, Build, Own, Operate and Transfer (DBOOT) basis". CMWSSB had entered in to a Bulk Water Purchase Agreement (BWPA) with M/S Chennai Water Desalination Limited (M/s CWDL). The product water is being purchased by CMWSSB and supplied to the north Chennai areas. Water supply for Madipakkam, Jalladampettai, and Uthandi areas are proposed to be supplied from desalination plant at Nemmeli, maintained by CMWSSB. The treated water from Nemmeli desalination plant has been conveyed through 1000 mm dia transmission main to supply southern parts of Chennai city including sub project areas.

Table 1: Proposed Water Supply Subproject Components

Infrastructure	Function	Description	Location
Water Distribution Station (WDS)	To receive adequate quantity of water from designated source and provide un interrupted supply to the project area.	Mathur Zone I: Existing water distribution station (comprises of an underground tank, overhead tank and pump houses to be utilized) are utilized; existing old pumping machinery is replaced under the subproject. Mathur Zone II: Construction of: <ul style="list-style-type: none"> • 200kl capacity underground tank (UGT), and • 1200kl capacity overhead tank (OHT) • Pump house with pumping machinery (Source of treated water: 8.20 MLD water from existing 100 MLD desalination plant at Minjur through existing 600 mm dia pipe at Kamarajar salai from Madhavaram Booster).	Zone-I: Existing WDS at MMDA Layout, Kamarajar 2 nd Main road Zone-II proposed at CPCL at layout
		Madipakkam: Construction of <ul style="list-style-type: none"> • 900kl capacity UGT, and • 5,000kl capacity OHT • Pump house with pumping machinery (Source of treated water: 20.13 MLD of water from existing 100 MLD desalination plant at Nemmeli through existing 800 mm dia pipe at Velachery main road)	WDS proposed at vacant site belongs to GCC at Velachery main road.
		Jalladampettai: Construction of <ul style="list-style-type: none"> • 200 kl capacity UGT, and • 1,300kl capacity OHT • Pump house with pumping machinery (Source of treated water: 4.70 MLD of water from existing 100 MLD desalination plant at Nemmeli through existing 800 mm	WDS proposed at Raghavendra colony main road

Infrastructure	Function	Description	Location																																																				
		<p>dia pipe at Velachery main road)</p> <p>Uthandi: Construction of</p> <ul style="list-style-type: none"> • 200klcapacity UGT, and • 800klcapacity OHT • Pump house with pumping machinery <p>(Source of treated water: 3.45 MLD of water from existing 100 MLD desalination plant at Nemmeli through existing 1000 mm dia pipe on East Coast Road)</p>	WDS proposed at Gangaianman Koil street																																																				
Distribution network	Distribution of protected water at consumer end at 12.0 m (Minimum) residual head	<p>Total length of Distribution system: 223.09 km; Size: 100-900 mm dia: Material: Ductile pipe</p> <p><i>Mathur:</i> Distribution system in Mathur consist of Ductile Iron pipes of dia ranging from 100 mm to 500 mm for a length of 51.99 km.</p> <p><i>Madipakkam:</i> Distribution system in Madipakkam consist of Ductile Iron pipes of dia ranging from 100 mm to 900 mm for a length of 96.17 Km.</p> <p><i>Jalladampettai:</i> Distribution system in Jalladampettai consist of Ductile Iron pipes of dia ranging from 100 mm to 450 mm for a length of 38.89 Km.</p> <p><i>Uthandi:</i> Distribution system in Uthandi consist of Ductile Iron pipes of dia ranging from 100 mm to 400 mm for a length of 35.48 Km.</p> <table border="1"> <thead> <tr> <th>Dia mm</th><th>Length (m)</th><th>%</th><th>Material</th></tr> </thead> <tbody> <tr> <td>100</td><td>166,002</td><td>74.43</td><td>DI</td></tr> <tr> <td>150</td><td>24,546</td><td>11.01</td><td>DI</td></tr> <tr> <td>200</td><td>14,565</td><td>6.53</td><td>DI</td></tr> <tr> <td>250</td><td>4,584</td><td>2.06</td><td>DI</td></tr> <tr> <td>300</td><td>4,784</td><td>2.14</td><td>DI</td></tr> <tr> <td>350</td><td>1,805</td><td>0.81</td><td>DI</td></tr> <tr> <td>400</td><td>645</td><td>0.29</td><td>DI</td></tr> <tr> <td>450</td><td>1,087</td><td>0.47</td><td>DI</td></tr> <tr> <td>500</td><td>121</td><td>0.05</td><td>DI</td></tr> <tr> <td>600</td><td>2,050</td><td>0.91</td><td>DI</td></tr> <tr> <td>900</td><td>2,900</td><td>1.30</td><td>DI</td></tr> <tr> <td></td><td>223,009</td><td></td><td></td></tr> </tbody> </table>	Dia mm	Length (m)	%	Material	100	166,002	74.43	DI	150	24,546	11.01	DI	200	14,565	6.53	DI	250	4,584	2.06	DI	300	4,784	2.14	DI	350	1,805	0.81	DI	400	645	0.29	DI	450	1,087	0.47	DI	500	121	0.05	DI	600	2,050	0.91	DI	900	2,900	1.30	DI		223,009			Distribution system pipes will be laid along the edge of the roads in the project area covering Mathur, Madipakkam, Jalladampettai and Uthandi, These four added areas of Chennai city is moderately populated.
Dia mm	Length (m)	%	Material																																																				
100	166,002	74.43	DI																																																				
150	24,546	11.01	DI																																																				
200	14,565	6.53	DI																																																				
250	4,584	2.06	DI																																																				
300	4,784	2.14	DI																																																				
350	1,805	0.81	DI																																																				
400	645	0.29	DI																																																				
450	1,087	0.47	DI																																																				
500	121	0.05	DI																																																				
600	2,050	0.91	DI																																																				
900	2,900	1.30	DI																																																				
	223,009																																																						
House service connections	Supply water to the individual premises	<p>23,716no,s (domestic& commercial)</p> <ul style="list-style-type: none"> • Mathur: 7407 Nos. • Madipakkam – 10294 Nos • Jalladampettai -4044 Nos • Uthandi – 1971 Nos 	Provision has been given from distribution main to property boundary.																																																				

Figure 4: Map showing Water Distribution Network in Mathur




Figure 5: Map showing Water Distribution Network in Madipakkam




Figure 6: Map showing Water Distribution Network in Jalladampettai





Figure 7: Map showing Water Distribution Network in Uthandi



E. Implementation Schedule

21. Bids for water supply schemes were invited in February 2018, and subsequently the contract was awarded on 30th Aug. 2018 and the works commenced from 01 February 2019. The total construction period has been extended up to 30-10-2021 with a completion period of 33 months.

III. POLICY, LEGAL AND ADMINISTRATIVE FRAMEWORK

A. ADB Policy

22. ADB requires the consideration of environmental issues in all aspects of ADB's operations, and the requirements for environmental assessment are described in ADB SPS, 2009. This states that ADB requires environmental assessment of all ADB investments.

23. **Screening and Categorization.** The nature of the environmental assessment required for a project depends on the significance of its environmental impacts, which are related to the type and location of the project; the sensitivity, scale, nature, and magnitude of its potential impacts; and the availability of cost-effective mitigation measures. Projects are screened for their expected environmental impacts, and are assigned to one of the following four categories:

- (i) **Category A.** A proposed project is classified as category A if it is likely to have significant adverse environmental impacts that are irreversible, diverse, or unprecedented. These impacts may affect an area larger than the sites or facilities subject to physical works. An environmental impact assessment is required.
- (ii) **Category B.** A proposed project is classified as category B if its potential adverse environmental impacts are less adverse than those of category A projects. These impacts are site-specific, few if any of them are irreversible, and in most cases mitigation measures can be designed more readily than for category A projects. An initial environmental examination is required.
- (iii) **Category C.** A proposed project is classified as category C if it is likely to have minimal or no adverse environmental impacts. No environmental assessment is required although environmental implications need to be reviewed.
- (iv) **Category FI.** A proposed project is classified as category FI if it involves investment of ADB funds to or through a Financial Intermediary (FI).

24. **Environmental Management Plan.** An EMP, which addresses the potential impacts and risks identified by the environmental assessment, shall be prepared. The level of detail and complexity of the EMP and the priority of the identified measures and actions will be commensurate with the project's impact and risks.

25. **Public Disclosure.** ADB will post the safeguard documents on its website as well as disclose relevant information in accessible manner in local communities:

- (i) final or updated IEE upon receipt; and
- (ii) environmental monitoring reports submitted by the implementing agency during project implementation upon receipt.

B. National Environmental Laws

26. **Environmental Assessment.** The Government of India EIA Notification of 2006 (replacing the EIA Notification of 1994), sets out the requirement for Environmental Assessment in India. This states that Environmental Clearance is required for specified activities/projects, and this must be obtained before any construction work or land preparation (except land acquisition) may commence. Projects are categorized as A or B depending on the scale of the project and the nature of its impacts.

27. Category A projects require Environmental Clearance from the central Ministry of Environment, Forests and Climate Change (MoEFCC). The proponent is required to provide preliminary details of the project in the prescribed manner with all requisite details, after which an Expert Appraisal Committee (EAC) of the MoEFCC prepares comprehensive Terms of Reference (ToR) for the EIA study. On completion of the study and review of the report by the EAC, MoEFCC considers the recommendation of the EAC and provides the Environmental Clearance if appropriate.

28. Category B projects require environmental clearance from the State Environment Impact Assessment Authority (SEIAA). The State level EAC categorizes the project as either B1 (requiring EIA study) or B2 (no EIA study), and prepares TOR for B1 projects within 60 days. On completion of the study and review of the report by the EAC, the SEIAA issues the EC based on the EAC recommendation. The Notification also provides that any project or activity classified as category B are treated as category A if it is located in whole or in part within 10 km from the boundary of protected areas, notified areas or inter-state or international boundaries.

29. None of the components of this water supply scheme subproject falls under the ambit of the EIA Notification 2006, and, therefore EIA Study or Environmental Clearance is not required for the subproject.

30. **Applicable Environmental Regulations.** Besides EIA Notification 2006, there are various other acts, rules, policies and regulations currently in force in India that deal with environmental issues that could apply to infrastructure development. The specific regulatory compliance requirements of the subproject are shown in Table 2.

Table 2:Applicable Environmental Regulations

Law	Description	Requirement
Water (Prevention and Control of Pollution) Act of 1974, Rules of 1975, and amendments	Act was enacted to provide for the prevention and control of water pollution and the maintaining or restoring of wholesomeness of water. Control of water pollution is achieved through administering conditions imposed in consent issued under to this Act. All pollution potential activities will require Consent to Establish (CTE) from Tamil Nadu Pollution Control Board (TNPCB) before starting implementation and Consent to Operate (CTO) before commissioning.	No new water treatment plant (WTP) proposed in the subproject. The desalination plant at Minjur was constructed based on "Design, Build, Own, Operate and Transfer (DBOOT) basis". CMWSS Board had entered in to a Bulk Water Purchase Agreement (BWPA) with M/S Chennai Water Desalination Limited (M/s CWDL). As per the BWPA, all the statutory clearances have been obtained by M/s CWDL for this plant. For this plant, consent to operate has been issued by TNPCB and is valid upto 31 st March-2021 <u>and</u> further extension is under progress. The Nemmeli desalination plant with 100 MLD capacity was established after getting necessary CRZ permission and environmental clearance from concerned authorities during the year 2008. The CTO obtained from TNPCB for existing Desalination plant at Nemmeli is valid up to <u>31.03.2022</u> .
Environment (Protection) Act, 1986 and CPCB Environmental Standards.	Emissions and discharges from the facilities to be created or refurbished or augmented shall comply with the notified standards	To comply with applicable notified standards
Noise Pollution (Regulation and Control) Rules, 2000 amended up to 2010.	Rule 3 of the Act specifies ambient air quality standards in respect of noise for different areas/zones.	To comply with the noise standards.
Air (Prevention and Control of Pollution) Act, 1981, amended 1987 and its Rules, 1982.	- Applicable for equipment and machinery's potential to emit air pollution (including but not limited to diesel generators and vehicles); - CTE and CTO from TNPCB; - Compliance to conditions and emissions standards stipulated in the CTE and CTO.	Generators comply with applicable emission standards
Solid Wastes Management Rules, 2016	Rules to manage municipal solid waste generated; provides rules for segregation, storage, collection, processing and disposal.	Solid waste and excavated earth or excess soil generated at proposed facilities shall be managed and disposed in accordance with the SWM Rules.
Construction and Demolition Waste Management Rules, 2016	Rules to manage construction and to waste resulting from construction, remodeling, repair and demolition of any civil structure. Rules define C and D waste as waste comprising of building materials, debris resulting from construction, remodeling, repair and demolition of any civil structure.	Construction and demolition waste generated from the project construction shall be managed and disposed as per the rules

Law	Description	Requirement
Coastal Zone Regulation (Notification) 2019	Regulations to manage the developmental activity in the coastal regions. All permissible activities falling within the CRZ require clearance from either the MoEFCC or SEIAA depending on the activity and the zone in which the activity falls under.	The CRZ Clearance for implementing the Uthandi Distribution Network that falls under the CRZ II, has been obtained from the MoEF&CC on 19-11-2020.
Labor Laws	The contractor shall not make employment decisions based upon personal characteristics unrelated to job requirements. The contractor shall base the employment relationship upon equal opportunity and fair treatment, and shall not discriminate with respect to aspects of the employment relationship, including recruitment and hiring, compensation (including wages and benefits), working conditions and terms of employment or retirement, and discipline. The contractor shall provide equal wages and benefits to men and women for work of equal value or type.	Appendix 2 provides applicable labor laws including amendments issued from time to time applicable to establishments engaged in construction of civil works, which will need to be followed by the project.

31. **Clearances/Permissions to be Obtained by Contractor.** Following table shows the list of clearances/permissions required for project construction. This list indicative and the contractor should ascertain the requirements prior to start of the construction, and obtain all necessary clearances/permission prior to start of construction.

Table 3: Clearances and Permissions Required for Construction

No.	Construction Activity	Statutory Authority	Statute under which Clearance is Required	Implementation	Supervision
1	All Construction Activity	Tamil Nadu Labour and Employment Department	Labour License under Tamil Nadu Contract Labour (Regulation and Abolition) Rules, 1975 and amendments thereafter	Contractor	CMWSSB
2	Construction of a section of the Uthandi Distribution Network located in the CRZ II areas.	Ministry of Environment Forests and Climate Change, Government of India	CRZ Clearance under Coastal Regulation Zone (Notification) 2019	CMWSSB	CMWSSB
3	Tree Cutting	Department of Forest and District Collector	Clearances from the authorities as per the Tamil Nadu Timber Transit Rules, 1968 or latest.	CMWSSB	CMWSSB
4	Hot mix plants, Crushers and	Tamil Nadu Pollution Control	Consent to establish and Consent to operate under Air	Contractor	CMWSSB

No.	Construction Activity	Statutory Authority	Statute under which Clearance is Required	Implementation	Supervision
	Batching plants	Board (TNPCB)	Act, 1981		
5	Excavated Earth from Madipakkam WDS Site and other locations	Greater Chennai Corporation	Solid Waste Management Rules, 2016	Contractor	CMWSSB
6	Sand mining, quarries and borrow areas	Department of Geology and Mining, Government of Tamil Nadu (GoTN)	Not applicable as the Contractor is required to source material from the existing government licensed mines / quarries. As per the procedure, the Contractor will require prior approval of PIU for obtaining material from a particular source. PIU to review and approve only existing licensed mines.	Contractor	CMWSSB
7	New quarries and borrow areas	Ministry of Environment, Forest and Climate Change (MOEFCC)	Not applicable No new quarries/borrow areas will be created for the subproject.	Contractor	CMWSSB
8	Groundwater extraction	CMWSSB	The Chennai Metropolitan Area Groundwater (Regulation) Act, 1987	Contractor	CMWSSB
9	Disposal of bituminous wastes	Tamil Nadu State Pollution Control Board	Hazardous Wastes (Management and Handling) Rules. 1989	Contractor	CMWSSB
10	Temporary traffic diversion measures	-	MoRTH 112 SP 55 of IRC codes	Contractor	CMWSSB
11	NOC for Controlled Blasting for excavation	District Collector	Explosive Rules 2008	Contractor	CMWSSB

32. **ADB SPS Requirements.** During the design, construction, and operation of the project the PMU and PIUs will apply pollution prevention and control technologies and practices consistent with Indian regulatory requirements, wherever available. In instances when Indian regulations are not available acceptable international good practices, as reflected in internationally recognized standards such as the World Bank Group's Environmental, Health and Safety Guidelines (both General Guidelines and sector specific guidelines of water and sanitation projects to be referred, http://www.ifc.org/wps/wcm/connect/topics_ext_content/ifc_external_corporate_site/sustainability-at-ifc/policies-standards/ehs-guidelines). These standards contain performance levels and measures that are normally acceptable and applicable to projects. As suggested in the ADB SPS 2009, capacity building exercises to cover all stakeholders viz., PIUs, CMSC and Contractor are conducted on a periodic basis to ensure consistent implementation of the environmental regulations.

Table 4: National Ambient Air Quality Standards

Sl. No	Pollutant	Time Weighted Average	Concentration in Ambient Air		
			Industrial, Residential, Rural & Other Areas	Ecologically Sensitive Area (notified by Central Government)	Methods of Measurement
1	Sulphur Dioxide (SO ₂) (µg/m ³)	Annual*	50	20	<ul style="list-style-type: none"> Improved West and Gaecke; Ultraviolet fluorescence;
		24 Hours**	80	80	
2	Nitrogen Dioxide (NO ₂) (µg/m ³)	Annual *	40	30	<ul style="list-style-type: none"> Modified Jacob and Hochheiser (Na Aresenite); Chemiluminescence;
		24 Hours**	80	80	
3	Particulate matter (Size less than 10µm) or PM10 µg/m ³	Annual*	60	60	<ul style="list-style-type: none"> Gravimetric; TOEM; Beta attenuation
		24 Hours**	100	100	
4	Particulate matter (Size less than 2.5µm) or PM 2.5µg/m ³	Annual*	40	40	<ul style="list-style-type: none"> Gravimetric; TOEM; Beta attenuation
		24 Hours**	60	60	
5	Ozone (O ₃) µg/m ³	8 Hours	100	100	<ul style="list-style-type: none"> UV Photometric; Chemiluminescence; Chemical Method
		1 Hour	180	180	
6	Lead (Pb) µg/m ³	Annual *	0.5	0.5	<ul style="list-style-type: none"> AAS/ICP method after sampling on EPM 2000 or equivalent filter paper; ED-XRF using Teflon filter;
		24 Hours **	1	1	
7	Carbon Monoxide (CO) mg/m ³	Annual *	2	2	<ul style="list-style-type: none"> Non-Disruptive Infra-Red (NDIR) Spectroscopy;
		24 Hours**	4	4	
8	Ammonia (NH ₃) µg/m ³	Annual*	100	100	<ul style="list-style-type: none"> Chemiluminescence; Indophenol blue method;
		24 Hours**	400	400	
9	Benzene (C ₆ H ₆) µg/m ³	Annual*	5	5	<ul style="list-style-type: none"> Gas chromatography based continuous analyser; Adsorption and Desorption followed by GC analysis
10	Benzo (a) Pyene (BaP)-particulate phase only, ng/m ³	Annual *	1	1	<ul style="list-style-type: none"> Solvent extraction followed by HPLC / GC analysis
11	Arsenic (As) ng/m ³	Annual*	6	6	<ul style="list-style-type: none"> AAS / ICP method after sampling on EPM 2000 or equivalent filter

Sl.	Pollutant	Time	Concentration in Ambient Air		
					paper;
12	Nickel(Ni) ng/m ³	Annual*	20	20	<ul style="list-style-type: none"> AAS / ICP method after sampling on EPM 2000 or equivalent filter paper;

*Annual arithmetic mean of minimum 104 measurements in a year at a particular site taken twice a week 24 hourly at uniform intervals;

**24 hourly, 8 hourly or 01 hourly monitored values, as applicable, shall be compiled with 98% of the time in a year, 2% of the time, they may exceed the limits but not on two consecutive days of monitoring;

Note: - Whenever and wherever monitoring results on two consecutive days of monitoring exceed the limits specified above for the respective category, it shall be considered adequate reason to institute regular or continuous monitoring and further investigation.

Source: CPCB, Notification dated 18 Nov. 2009 No. B-29016/20/90/PCI-L

Table 5: Ambient Air Quality Standards with respect to Noise

Area Code	Category of Area / Zone	Limits in dB(A) L _{eq}	
		Day Time	Night Time
A	Industrial	75	70
B	Commercial	65	55
C	Residential	55	45
D	Silent	50	40

Note: -

- Day Time shall mean from 6am to 10pm;
 - Night Time shall mean from 10pm to 6am;
 - Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority;
 - Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority;
- dB(A)L_{eq} denotes the time-weighted average of the level of sound in decibels on scale A which is relatable to human hearing;
 - A decibel is a unit in which noise is measured;
 - A in dB(A)L_{eq} denotes the frequency weighting in the measurement of noise and corresponds to frequency response characteristics of the human ear;
 - L_{eq} It is an energy mean of the noise level over a specified period.

Source: MOEF, Notification dated 14 Feb. 2000

IV. DESCRIPTION OF THE ENVIRONMENT

A. Methodology Used for Baseline Study

33. **Data Collection and Stakeholder Consultations.** Data for this study has been primarily collected through comprehensive literature survey, discussion with stakeholder agencies, and field visits to the proposed subproject sites.

34. The literature survey broadly covered the following:

- Project details, reports, maps, and other documents prepared by CMWSSB
- Discussions with Technical experts, public and other relevant government agencies
- Secondary data from previous project reports and published articles, and

- (iv) Literature on land use, soil, geology, hydrology, climate, socioeconomic profiles, and other planning documents collected from Government agencies and websites.

35. **Ocular Inspection.** Several visits to the project sites were made during IEE preparation period in 2017 to assess the existing environment (physical, biological, and socioeconomic) and gather information with regard to the proposed sites and scale of the proposed project. A separate study was conducted to determine the demographic information, existing service levels, stakeholder needs and priorities.

B. Physical Resources

1. Location, Area and Connectivity

36. Tamil Nadu is one of the most urbanized states in India, and Chennai is the fourth largest and populous Metropolitan City in India. Chennai City (formerly known as the Madras City) is about 400 years old, founded during the beginning of 17th Century A.D. Gradually, the city blossomed into one of the four major cities in the Indian sub-continent next to Delhi, Mumbai and Kolkata. Chennai City is situated in the North East of Tamil Nadu on the coast of Bay of Bengal. Chennai city is bound by the Northern Latitude of 12° 59' 10" and 13° 08' 50" and Eastern longitudes of 80° 12' 10" and 80° 18' 20". Chennai city has a long coastal line of 43.0 km from Kathivakkamin North to Uthandi in South along Bay of Bengal.

37. The jurisdiction of Chennai has been expanded from 174 km² to 426 km² in the year 2011, covering three Revenue Districts namely Chennai, part of Thiruvallur and Kancheepuram District. At present, Chennai Metropolitan Water Supply and Sewerage Board provides services through 15 Area Offices and 200 Depot Offices. The population of Chennai City, per 2011 census population, is 6.67million. The subproject areas have the following population per 2011 census: (i) Mathur (27,674), (ii) Madipakkam (35,752), (iii) Jalladampettai (19,100), and (iv) Uthandi (5,037).

38. Chennai is a major Transportation hub for road, rail, air and sea transport connecting major cities inland and abroad. Chennai is one of the major educational centre in India with a number of colleges and research institutions.

2. Geology

39. The Geology of Chennai comprises mostly of clay, sediment rocks and sand stone. Based on geology, the city has been classified into sandy area, clayey area and hard-rock area. Sandy areas are found along the coastal area and river banks like Thiruvanmiyur, Adayar, Santhome, Kottivakkam, George Town, Kathivakkam, Thiruvottiyur and the rest of coastal regions. Most of the interior part of the city like T.Nagar, West Mambalam, Anna Nagar, Perambur and Virugambakkam are covered with clayey soil. Guindy, Velachery, Adambakkam and part of Saidapet are hard-rock areas.

40. The sub project areas covering Mathur, Madipakkam, Jalladampettai and Uthandi are mostly clayey areas. The ground water table in most part of Chennai city is at about 4.0 to 5.0 m below GL. There is no incidences of land subsidence in the project area.


3. Topography

41. Chennai city is a plain terrain and the land surface is almost flat with contour ranges from 2.0 m to 10.0 m above MSL. It rises slightly as the distance from sea shore increases but the average latitude of the city is not more than 7.0 m above MSL and the average slope varies from 0.70 m per km whereas some parts are just at sea level. City terrain slopes from 1:5000 to 1:10000.

4. Seismology

42. Bureau of Indian Standards, based on the past seismic history, grouped the country into four seismic zones, viz. Zone-II, -III, -IV and -V. Of these, Zone V is the most seismically active region, while zone II is the least. The sub project area is in Moderate Damage Risk Zone III and as per the Modified Mercalli (MM) intensity scale, which measures the impact of the earthquakes on the surface of the earth, the project region is in MSK VII or less which indicates moderate intensity.

Figure 8: Seismic Zones of India



Source: Bureau of Indian Standards (BIS).

5. Weather and Climate

43. The geographical location determines the weather and climate. Being close proximity to sea shore and thermal equator, weather in Chennai is relatively consistent with less variation in seasonal temperature. The weather in Chennai is mostly hot and humid. Chennai has three major seasons namely summer, monsoon and winter. April to June is the hottest months in Chennai with a temperature of 38⁰ to 42⁰ C. However the cool breeze at night comes as a relief to the residents of Chennai.

44. Chennai experiences two monsoons namely South-West monsoon from June to September and North-East monsoon from October to December. The average rain fall during

South-west monsoon is 440 mm and during North-East monsoon is about 760 mm. The average rainfall throughout the year is about 1200 mm. Winter season in Chennai is from November to February.

Table 6: Rainfall in the Catchment Areas of the City Reservoirs

Year	Rainfall (mm)		Difference (%)
	Normal (30 years average)	Actual	
2012	1293.42	981.8	-24.09
2013	1297.5	1064.87	-17.93
2014	1286.21	1025.8	-20.25
2015	1273.17	2155.23	69.28
2016	1308.05	837	-36.03

Source: India Meteorological Department (IMD).

6. Air Quality

45. Tamil Nadu Pollution Control Board (TNPCB) regularly monitors the ambient air quality of Chennai through a network of eight ambient air quality monitoring stations established under the National Air Quality Monitoring Programme (NAMP). Samples are collected for 24 hours basis twice a week, and are for the Respirable Suspended Particulate Matter (RSPM) (RSPM is particulate matter less than 10 microns) and gaseous pollutants such as Sulphur dioxide (SO₂) and Nitrogen dioxide (NO₂). According to TNPCB annual report 2015-2016, the parameters such as SO₂, NO₂ recorded well within the standards including industrial areas. The average values of RSPM exceeded the standard in some monitoring stations, located mostly in the core Chennai, which is mainly attributed to construction related dust, road dust and vehicle emissions. Following table shows the air quality monitoring data of Manali monitoring station, which is located close (<3 km) to the subproject area of Mathur located in the north of Chennai. All the monitored parameters (SO₂, NO₂ and RSPM) are well within the standards.

Table 7: Air Quality 2015-2016
(annual average concentrations of air pollutants)

Monitoring Location	Category	SO ₂ (µg/m ³)			NO ₂ (µg/m ³)			RSPN (µg/m ³)		
		Max	Min	Average	Max	Min	Average	Max	Min	Average
Manali	Industrial	19	10	14	23	13	17	79	17	43
NAAQ standard	Industrial, residential, rural and other areas	50			40			60		

Source: Annual Report & Annual Accounts, 2015-2016, TNPCB.

7. Hydrology

46. Two major rivers meander through Chennai City - Adyar and Cooum. A third river, Kosasthalayar, flows through the northern fringes of Chennai City before draining into the Bay of Bengal at Ennore. The Buckingham canal flows parallel to the coast linking Cooum and Adyar rivers. The Kosasthalaiar River flows close to the northern boundary of Mathur subproject area. The Uthandi subproject area is located along the Bay of Bengal Coast in the southernmost part of Chennai City. Rainwater from Mathur area drains into MathurEri located nearby. Rain water from Madipakkam and Jalladampettai drains into Pallikaranai marsh. Rain water from Uthandi drains into Buckingham canal.

C. Ecological Resources


47. **Guindy National Park.** In 1978, a 270.57 Ha land area was declared as a National Park and has come to play a significant role in the ecological environment of Chennai. Guindy National Park lies towards the South Western corner of Chennai. The terrain is rather flat gently sloping towards the south to two tanks - Appalankulam and Kathankulam which, together, occupy 30 hectares of land. There is a small duck pond towards the north of the Park and Bogi pond just outside the National park limits. Soil type varies from red to red gravelly. Alluvium dominates most of the area. So far, over 350 species of plants have been found including trees, shrubs, climbers, herbs and grasses. The national park is located outside the project area and about 4 Km from nearest project location in Madipakkam.

48. **Pallikaranai Marsh Land.** This is one among the few remaining wetlands located inside Chennai City. It falls under Perungudi and Pallikaranai villages in the Kancheepuram district of Tamil Nadu, within Chennai city. The wetland is rich with 61 species of flowering plants. The Pallikaranai Marsh Land is located outside the project area and is more than 0.2 Km from nearest project location in Madipakkam.

49. **Nanmangalam Reserve Forest.** Nanmangalam Reserve Forest is a protected area located in the southern part of Chennai, about 24 km from the city centre. It is located at Medavakkam on Velachery High Road between Velachery and Tambaram. The total area of the Reserve forest is 320 Hectares. The forest is popular among bird watchers and is home to about 85 species of birds. Red Wattled Lapwing, Crested Honey Buzzard, Grey Partridge, Coucal, Indian Eagle-Owl, White-breasted Kingfisher, Pied Kingfisher, Southern Bush Lark and Red-Whiskered Bulbul are commonly seen birds in the area. The Nanmangalam Reserve Forest is located outside the project area and more than 2 km from nearest project location in Jalladampettai.

50. **Coastal Regulation Zone:** The state of Tamil Nadu has a long coastline; 1,076 km in length, that extends from Pazhaverkadu of Thiruvallur District in the north to Ezhudesam in Kanniyakumari District in the south, with about 19km of the coastal stretch passing along the Greater Chennai Corporation areas. The Government of India issued the Coastal Regulation Zone Notification first in 1991, later in 2011 and the latest in 2019 under the Environment (Protection) Act, 1986 to protect the coastal environment and to regulate development activities along the coastal areas, thereby aiming to ensure livelihood security to the fishing communities, other local communities living in the coastal areas, to conserve and protect the coastal stretches, and to promote sustainable development in the coastal areas. As per the notification, the coastal areas have been classified into four zones; viz., CRZ-I (ecologically sensitive); CRZ-II (built-up area); CRZ-III (rural area); and CRZ-IV (water area which includes the water areas upto to 12 nautical miles (Nm) of the territorial waters and the tidal influenced water bodies. CRZ area includes the land area from the High Tide Line (HTL) to 500mts on the landward side along the sea front, the land area between HTL to 100mts or width of the creek, water bodies etc. whichever is less. As per the requirements of the CRZ notification, Coastal Zone Management Plan (CZMP) has been prepared by the Tamil Nadu Coastal Zone Management Authority and approved by the Ministry of Environment, Forests and Climate Change in December 2018. The CZMP meets the CRZ (Notification) 2011. As per the notification, all activities within the coastal zone should be implemented as per the approved CZMP. In this sub-project, a section of the Distribution Network in Uthandi falls within the CRZ-II and the clearance was obtained from MoEF&CC on 19-11-2020. This distribution system located within the CRZ II (i.e, pink colour zones near the Bay of Bengal) is 12.06km in length and is provided in Figure 9 overleaf:

Figure 9: Uthandi Distribution Network within the CRZ (within the Rose colour zone)



Source: Report on "Superimposing Uthandi Distribution System on to CRZ Map" prepared by Institute of Remote Sensing, Anna University, Chennai, Tamil Nadu, Nov. 2019

51. **Mangroves in the Adyar Estuary.** The Adyar River rises in the Chembarambakkam Tank and runs 20 Km before entering city limits. It then runs about 5 km in the city before its estuary opens out to the sea. In what is essentially a salty lagoon, there are several islands, the largest of them called Quibble Island. These backwaters are called Adyar Creek, distinct from the Adyar River and its broad estuary with a narrow silted mouth due to the sand bank created by the currents ever since the Harbour's groynes were built. The Adyar Estuary, with its remaining islands and mangrove stands on the southern bank, is an area that offers river, marsh, woods, backwaters, islets, sea and open ground which have at times hosted over 150 species of birds as well as small wildlife, including jackals, foxes, wild cats, snakes and other reptiles. The mangroves in the Adyar estuary is located outside the project area and more than 8 km from nearest project location in Manapakkam.


52. **Ennore Creek.** Ennore Creek is a backwater located in Ennore, Chennai along the Coromandel Coast of the Bay of Bengal. It is located in the zone comprising lagoons with salt marshes and backwaters, submerged under water during high tide and forming an arm of the sea with opening to Bay of Bengal at the creek. The zone is spread over an area of 4sq. km and the creek covers an area of 2.25 km². It is located 20 km north of the city centre and 2.6 km south of the Ennore Port, and the creek area stretched 3 km into the sea and 5 km along the coast. The creek is nearly 400m wide, elongated in Northeast-Southwest direction and merging with the backwater bodies. Once a flourishing mangrove swamp, the creek has been degraded to patches in the fringes mainly due to human activities in the region. The Ennore creek is located outside the project area and more than 9 km from nearest project location in Mathur.


D. Economic development

1. Land Use

53. Total geographical area under Chennai city is 426 km². Per the Master Plan prepared by CMDA, the land use pattern of Mathur, Madipakkam, Jalladampettai and Uthandiis furnished below.

Figure 10: Land Use Pattern in Subproject Area





2. Infrastructure

54. **Transport and Traffic.** Road development, public transport services and suburban rail transport are recognized as essential for the urban system to efficiently function. In Chennai, the urban rail network development is carried out by the Southern Railway. The suburban and city railway transportation system is maintained by MRTS and CMRL. The major arterial & sub-arterial road corridors and other roads are developed and maintained by National Highways Authority of India, Highways and the local bodies concerned, respectively. The Chennai Traffic Police looks after traffic management and enforcement in the Greater Chennai Area. The District Police is in charge of the remaining Chennai Metropolitan Area. The Metropolitan Transport Corporation administers public bus transport.

55. **Water Supply and Sewerage System.** The Chennai Metropolitan Water Supply and Sewerage Board (CMWSSB), constituted in 1978, is vested with the responsibility of promoting and securing the planned development of water supply and sewerage services, creation, operation and maintenance of the needed infrastructure and implementation of perspective plans to meet both current and future requirements in the areas falling under Chennai Metropolitan Area.

56. **Sources of Drinking Water for Chennai City.** Since its inception in 1978, the growth in the Board's water supply operations have seen a manifold increase. After the expansion of Chennai City in 2011, the water supply scheme completed 9 added areas namely Thiruvottiyur, Kathivakkam, Ambattur, Maduravoyal, Valasaravakkam, Porur, Alandur, Meenambakkam and Injambakkam. The total length of the distribution network in Chennai city is about 6,697 Km and water is being distributed through 74 distribution stations. 27 areas in the Chennai City water supply schemes are under progress. The present proposal aims to apply the water supply schemes covering the remaining 6 areas namely, Mathur, Madipakkam, Jalladampettai and Uthandi. Neelankarai and Semmencheri work will be taken up shortly after confirmation of site for WDS.

57. For providing potable water to the city, CMWSSB operates water treatment plants in Kilpauk, Redhills, Chembarambakkam, Surapattu and Vadakuthu and desalination plants in Minjur and Nemmeli.

Table 8: Treatment Capacity of Water Treatment Plants

Water Treatment Plants	Treatment Capacity (MLD)
Kilpauk	270
Redhills	300
Chembarambakkam	530
Vadakuthu	180
Surapattu	14
Desalination plants at Minjur (On DBOOT basis)	100
Desalination plants at Nemmeli	100
Total	1494

58. Chennai city draws water from surface sources, ground water and desalination plants to meet its water requirement.

59. **Surface Water.** The reservoirs at Poondi, Cholavaram, Redhills (Puzhal) and Chembarambakkam near Chennai city, Veeranamlake in Cuddalore district and the Telugu Ganga Project are the main surface water sources for Chennai city.

Table 9: Storage Capacity of Reservoirs Supplying Water to Chennai

No.	Reservoir	Storage Capacity (Mcft)
1	Poondi	3,231
2	Redhills (Puzhal)	3,300
3	Chembarambakkam	3,645
4	Cholavaram	881
5	Veeranam	1,465
Total		12,522

60. **Desalination Plants.** Chennai City is mainly dependent on rainfall during monsoon for surface water availability. Scarcity in the amount of rainfall leads to acute shortages in reservoir levels and affects water supply to Chennai City. The non-availability of perennial rivers near Chennai adds to the challenge. To address the growing water demand, the Government has established two desalination plants with a capacity of 100 MLD each which are currently operational at Minjur and Nemmeli. These plants contribute substantially for city water supply. In addition, CMWSSB is in the process of establishing another 150 MLD capacity desalination plant at Nemmeli and 400 MLD desalination plant at Perur, South of Chennai city.

61. **Ground Water.** CMWSSB uses ground water to supplement other sources. The amount of extraction varies with need. Groundwater extraction from the aquifers at Tamaraipakkam, Poondi and Neyveli can go up to 150 MLD.

62. **Sewerage Services.** CMWSSB provides sewerage services to Chennai City, including waste water treatment, reuse of treated water and power generation from Sewage Treatment Plants. Sewage Treatment Plants at Chennai have an installed capacity of 764 MLD.

63. The Chennai City sewerage system is 4,250 km long. Sewage generated from houses and other buildings is collected through 250 sewage pumping stations. The city's sewage system is divided into 5 zones, with independent zonal collection, conveyance, treatment and disposal facilities. The collected sewage from pumping stations is treated in 12 sewage treatment plants.

Table 10: Capacity of Sewage Treatment Plants

No.	Treatment Plant	Capacity (MLD)
1	Nesapakkam (3 units : 23+40+54 mld)	117
2	Kodungaiyur (3 units : 110+80+80 mld)	270
3	Koyambedu (3 units : 34+60 +120 mld)	214
4	Perungudi (2 units : 79+72 mld)	151
5	Alandur (1 unit : 12 mld)	12
Total - 12 units		764

Table 11: Sewage Treatment Plants under Construction

No.	Location	Capacity (MLD)
1	Thiruvottiyur	31
2	Sholinganallur-I	18
3	Sholinganallur-II	54
Total		103

3. Agriculture

64. Agriculture is the prime profession that helps in the overall development of the State economy. Tamil Nadu has 7% of the country's population, occupies 4% of the land area and contains 3% of the water resources at all-India level. The total geographical area of CMA is 1189 sq. km of which the net sown area is 26 % of the geographical area of CMA. CMA covers the area of Chennai district, Ambathur, Puzhal, Poonamallee and Sholavaram blocks of Tiruvallur district and parts of Chitlapakkam block of Kancheepuram district. No crop is cultivated in Chennai district and in the Metropolitan area of Kancheepuram District. The CMA that comes under Tiruvallur district has cultivable area of paddy, pulses and oil seeds.

4. Industry

65. Chennai Metropolitan Region (including adjoining districts) is endowed with a diversified and balanced economic base. The region has attracted sizeable investments including Foreign Direct Investment (FDI) in Manufacturing, and has a thriving services base with well-developed Information Technology, Financial Services, Education and healthcare sectors. Implementation of proposed trunk infrastructure initiatives including the Chennai- Bengaluru Industrial Corridor, Ring Roads and Projects identified under Go TN's agenda for infrastructure development could stimulate investment and engender growth. These strengths reflect in the region's high historical economic growth: cumulative district GDP (at constant prices) of Chennai and adjoining districts grew at a Compound Annual Growth Rate(CAGR) of 11% during FY 2005-2012.Chennai has a thriving manufacturing base with globally competitive Automotive and Electronic hardware clusters operating in its vicinity.

64. **Automotive Sector.** Chennai is often referred to as the Detroit of Asia, given the strong presence of automotive, and auto components manufacturers around the city. Chennai has a market share of around 30% of India's automobile industry and 35% of its auto components industry. A 60-km long automotive corridor, stretches from Gummidipoondi, in north of Chennai to Malaraimalai Nagar, in the south and passes through Tiruvallur, Sriperumbudur and Oragadam and is home to several global scale automotive manufacturing facilities of large auto majors. With a cumulative capacity of close to 1.4 million cars annually, Chennai region is one of the largest automotive hubs globally.

66. **Electronics Manufacturing.** Chennai has also emerged as an Electronic Manufacturing Service (EMS) hub of India with multinational corporations setting up their manufacturing planning particularly along the EMS corridor which stretches from Sriperumbudur to Orgadam. Chennai is among the largest electronics hardware exporter in India, accounting for 45% of the total electronic hardware exports in 2010-2011.

67. **Services –Information Technology.** Since the 1990s Software development and business process outsourcing have emerged as a major drive of Chennai's economic growth. Several major software services companies have global software development centers in the city. Chennai is the second largest exporter of IT and IT enabled Services in the country behind Bangalore. The IT corridor, on Old Mahablipuram Road houses several technology parks and stretches from TIDEL park in Taramani to SIPCOT IT park in Siruseri. Several Special Economic Zones (SEZs) have also been developed along the GST road including the MEPZSEZ, Mahindra World city, Shriram's Gateway SEZ, Estancia SEZ. ETL Infrastructure and India land SEZ.

68. **Banking and Financial Services.** With a growing financial sector skill base, Chennai is home to offshore and business continuity operations of several banks and financial institutions. The City is home to operations of several financial institutions.


69. **Healthcare.** Chennai is referred to as the Health Capital of India and is increasingly becoming a favoured destination of medical tourists and over 6 lakh tourists visit the state annually. In addition, health care institutions in Chennai are estimated to attract over 200 international visitors every day.



70. **Higher Education and Research.** Chennai is home to many educational and research institutions owned by different agencies ranging from Central Government to state Government to State Government to private institutions. Institutions for different major studies such as engineering, arts and science, law, medical, management, polytechnic, Vocations and research are present in the city.


E. Cultural Resources - Protected Monuments



71. Chennai, formerly known as Madras, is a 400 year old historical city. Location on Coromondal coast of Bay of Bengal, it is the India's fourth largest city and is the capital of Tamil Nadu state. Chennai has a rich culture and long history. The present day city of Chennai started as an English settlement known as Fort St. George. The region was then a part of Vijayanagara Empire. Chennai boasts of a long history from the English East India Company, through the British rule to its evolution in the late 20th century as a services and manufacturing hub for India. There are protected historical monuments and megalithic sites in Chennai, however, none of these protected monuments are located within the subproject area.

F. Sub-project Site Environmental Features

Infrastructure	Location and Environmental Features	Site Photograph
Water Distribution Station comprising of existing UGT, OHT and Pumphouse for Mathur Water Supply Scheme, Zone-I	<p>Existing WDS at MMDA layout at Kamarajar 2nd street</p> <p>In Mathur, for a part of the area developed by Tamil Nadu Housing Board (TNHB) water supply scheme has already been provided. The existing distribution system was laid more than 30 years ago. Hence it is proposed to replace the existing distribution system considering the present water demand.</p> <p>Since the existing UGT, OHT and pump house are in good condition, it is proposed to utilize the same. Since the existing pumping machineries served its life, it is proposed to replace the same considering the present water demand. The nearest house property is located about 50 m from the WDS site</p>	

Infrastructure	Location and Environmental Features	Site Photograph															
Water Distribution Station for Mathur Water Supply Scheme, Zone-II at CPCL layout.	In Mathur the remaining part of the area are covered under Zone-II. It is proposed to provide WDS comprising of new UGT, OHT & Pumphouse in the vacant land belongs to CPCL. The nearest house property is located about 150 m from the WDS site																
Water Distribution Station for Madipakkam Water Supply Scheme,	<p>For Madipakkam area, the WDS comprising of new UGT, OHT & Pumphouse is proposed in the vacant land (100mx100m) located on Velachery-Tambaram Main Road and allotted by the Greater Chennai Corporation. The nearest house property is located about 200 m from the site. However, the site is located adjacent to the Alandur Solid Waste Dumping Yard where solid waste dumping was done until about 8 years ago. The leachate from the adjacent solid waste dumping yard can impact the soil and the groundwater in the WDS location area. Hence, it shall be required to conduct a preliminary contamination assessment to understand the extent of contamination of the groundwater and appropriate remedial actions may need to be incorporated prior to constructing the WDS.</p> <p>In fact, upon receiving directions from CMWSSB, the Contractor conducted groundwater quality monitoring on 10.09.2019. The results from the analysis revealed that the groundwater at the Madipakkam WDS site is contaminated from leachate coming from the adjoining (old) Alandur Solid Waste Dumping Yard. The concentrations of certain elements exceeded the limits and these are presented in the table below:</p> <table border="1" data-bbox="391 1646 878 1839"> <thead> <tr> <th>Characteristic</th><th>Limits as per IS 456:2000</th><th>Actual Value</th></tr> </thead> <tbody> <tr> <td>Organic Solids</td><td>200 mg/l</td><td>3,280 mg/l</td></tr> <tr> <td>Inorganic Solids</td><td>3000 mg/l</td><td>16,400mg/l</td></tr> <tr> <td>Chloride as Cl</td><td>2000 mg/l</td><td>7,285 mg/l</td></tr> <tr> <td>Sulphate as SO₄</td><td>400 mg/l</td><td>1,625 mg/l</td></tr> </tbody> </table> <p>Hence, it was decided to incorporate</p>	Characteristic	Limits as per IS 456:2000	Actual Value	Organic Solids	200 mg/l	3,280 mg/l	Inorganic Solids	3000 mg/l	16,400mg/l	Chloride as Cl	2000 mg/l	7,285 mg/l	Sulphate as SO ₄	400 mg/l	1,625 mg/l	
Characteristic	Limits as per IS 456:2000	Actual Value															
Organic Solids	200 mg/l	3,280 mg/l															
Inorganic Solids	3000 mg/l	16,400mg/l															
Chloride as Cl	2000 mg/l	7,285 mg/l															
Sulphate as SO ₄	400 mg/l	1,625 mg/l															

Infrastructure	Location and Environmental Features	Site Photograph
	<p>appropriate mitigation measures to ensure that the concrete wall is not impacted by the groundwater and the contaminated leachate from the (old) Alandur Solid Waste Dumping Yard do not contaminate the potable water stored in the UGT built at the Madipakkam WDS site.</p> <p>The proposed remedial actions include utilising Portland Slag Cement for constructing the UGT, providing appropriate polyurethane / coal tar coating to the walls of the UGT and pipelines below the ground level and providing for appropriate cover for reinforcement. Backfilling earth will be provided using clay or quarry dust. All the above measures would prevent ingress of groundwater into the UGT and ensure that the drinking water stored in the UGT is not contaminated..</p> <p>Additionally, the excavated earth should not be utilized as a filling material during construction. The excavated earth should be disposed at an appropriate location as identified and approved by the Greater Chennai Corporation.</p> <p>Also, at this time, the Alandur Solid Waste Dumping Yard is in possession of Greater Chennai Corporation and, as per the Solid Waste Management Rules, 2016, Greater Chennai Corporation is required to bio-mine all the solid wastes and the wastes should be treated in a scientifically designed and operated sanitary landfill. The process of bio-mining of the wastes has begun and is expected to be completed in the next 24 months. Considering that the implementation of the Madipakkam sub-project shall be carried out at the same time, appropriate Workers' Health and Safety measures should be incorporated to ensure that the workers' health is not affected.</p>	
Water Distribution Station for Jalladampettai Water Supply Scheme,	The vacant site for Jalladampettai water supply scheme is located at Raghavendra colony main road in which WDS comprising of new UGT, OHT & Pumphouse is proposed. The nearest house property is located about 50 m from the site.	

Infrastructure	Location and Environmental Features	Site Photograph
Water Distribution Station for Uthandi Water Supply Scheme,	The vacant site for Uthandi water supply scheme is located at Gangaianman Koil Street in which WDS comprising of new UGT, OHT & pumphouse is proposed. The nearest house property is located about 50 m from the site.	
Feeder and Distribution lines	<p>The distribution main, feeder main and conveying main will be laid along the edge of the streets and roads without affecting the existing infrastructures. Before commencing the pipe laying work, necessary road cut restoration charges will be paid to the concerned Department (GCC, State Highways etc.,) and permission will be obtained to cut open the road. On completion of the pipe laying work, the roads will be properly filled and consolidated with excavated earth and intimated to the concerned Department. The restoration of road will be carried out by the concerned Department.</p> <p>Main roads in the subproject area carry considerable traffic. These roads also centers of commercial activities. Internal roads in the project area are narrow, except in the newly developing residential layout which comparatively have wide roads. Pipes are also to be laid across some of the arterial roads. Hence, provision for trenchless technology method has been included in the estimates for Mathur WSS, Jalladampettai WSS and Uthandi WSS to avoid open cut excavation across the busy Highway roads like 100 feet Road in Mathur, ECR in Uthandi and Velachery main Road near Jalladampettai. In other busy roads, work will be taken up during non-traffic hours/ night hours without much hindrance to the free flow of traffic.</p> <p>A section of the Uthandi Distribution Network is located in the CRZ-II as per the CRZ (Noffication) 2019. For works to be carried out in the CRZ, CRZ clearance shall be obtained from MoEF&CC on 19-11-2020.</p>	
		
		
		

V. ANTICIPATED ENVIRONMENTAL IMPACTS AND MITIGATION MEASURES

72. Potential environmental impacts of the proposed infrastructure components are presented in this section. Mitigation measures to minimize/mitigate negative impacts, if any, are recommended along with the agency responsible for implementation. Monitoring actions to be conducted during the implementation phase is also recommended to reduce the impact.

73. Screening of potential environmental impacts are categorized into four categories considering subproject phases: location impacts and design impacts (pre-construction phase), construction phase impacts and operations and maintenance phase impacts.

- (i) **Location impacts** include impacts associated with site selection and include loss of on-site biophysical array and encroachment either directly or indirectly on adjacent environments. It also includes impacts on people who will lose their livelihood or any other structures by the development of that site.
- (ii) **Design impacts** include impacts arising from Investment Program design, including technology used, scale of operation/throughput, waste production, and ancillary services.
- (iii) **Construction impacts** include impacts caused by site clearing, earthworks, machinery, vehicles and workers. Construction site impacts include erosion, dust, noise, traffic congestion and waste production.
- (iv) **O&M impacts** include impacts arising from the operation and maintenance activities of the infrastructure facility. These include routine management of operational waste streams, and occupational health and safety issues.

74. Screening of environmental impacts has been based on the impact magnitude (negligible/moderate/severe – in the order of increasing degree) and impact duration (temporary/permanent).

75. This section of the IEE reviews possible project-related impacts, in order to identify issues requiring further attention and screen out issues of no relevance. ADB SPS (2009) require that impacts and risks will be analyzed during pre-construction, construction, and operational stages in the context of the project's area of influence.

76. The ADB Rapid Environmental Assessment Checklist in http://www.adb.org/documents/guidelines/environmental_assessment/eaguidelines002.asp has been used to screen the project for environmental impacts and to determine the scope of the IEE.

In the case of this project (i) most of the individual elements involve simple construction and operation, so impacts will be mainly localized and not greatly significant; (ii) most of the predicted impacts are associated with the construction process, and are produced because that process is invasive, involving excavation and earth movements; and (iii) being mostly located in an urban area, will not cause direct impact on biodiversity values. The project will be in properties held by the local government and access to the project location is through public rights-of-way and existing roads hence, land acquisition and encroachment on private property will not occur. No blasting (including controlled blasting) is anticipated to be used during the construction.

A. Pre-Construction Impacts – Design and Location

77. **Design of the Proposed Components.** Technical design of the (i) Water Distribution Station including UGT, OHT and pumphouse (ii) distribution network including house connections, follows the relevant national planning and design guidelines, focusing on providing a robust system which is easy to operate, sustainable, efficient and economically viable.

78. **Water Source and Treatment Facility.** No new Water Treatment Plant is proposed in the subproject as it is proposed to utilize the available source of water from existing Minjur desalination plant for Mathur, From Nemmeli desalination plant for Madipakkam, Jalladampettai and Uthandi. Details are provided below:

- (i) The Water demand for Mathur for the Intermediate year 2035 and ultimate year 2050 is 6.71 MLD and 8.22 MLD respectively. This will be met out from existing 100 MLD Minjur desalination plant.
- (ii) The Water demand for Madipakkam for the Intermediate year 2035 and ultimate year 2050 is 12.71 MLD and 20.12 MLD respectively. This will be met out from existing 100 MLD Nemmeli desalination plant.
- (iii) The Water demand for Jalladampettai for the Intermediate year 2035 and ultimate year 2050 is 3.72 MLD and 4.55 MLD respectively. This will be met out from existing 100 MLD Nemmeli desalination plant.
- (iv) The Water demand for Uthandi for the Intermediate year 2035 and ultimate year 2050 is 2.43 MLD and 4.33 MLD respectively. This will be met out from existing 100 MLD Nemmeli desalination plant.

79. **Future Development.** Master Plan for the water supply and sewerage sector for the period 2020 to 2050 has been prepared by CMWSSB. In the Master Plan, detailed proposal for enhancing the water sources and the treatment capacity over a period of time in a phased manner have been given. Accordingly, when the water demand of the area reaches the capacity of respective water treatment plants (WTPs), the capacity will be enhanced suitably as detailed in the Master Plan. Following this Master Plan, CMWSSB is currently in the process of developing a 150 MLD desalination plant (for which already tender invited for construction under evaluation).

80. **Due diligence of existing related facilities – desalination plants.** Sustainability of new water supply infrastructure and realization of intended purpose (supplying of adequate quantity of safe drinking water at acceptable standard) and benefits (improved environmental conditions, public health etc.,) would accrue only with provision of adequate quantity of good quality of treated water to feed into the proposed distribution system in the subproject area. Therefore as per the ADB safeguard policy statement 2009, these existing related facilities for the subproject need to be in compliance with the ADB SPS requirements. As stated above, the existing Minjur and Nemmeli desalination plants have adequate capacity to meet the ultimate water demand of subproject area. Existing plants are functioning with required government and permits/licenses, and the water produced by these plants meet the drinking water standards (Appendix 10).

- (i) **Minjur Desalination Plant.** The desalination plant at Minjur of 100 MLD capacity was constructed based on "Design, Build, Own, Operate and Transfer (DBOOT) basis". CMWSSB entered into a Bulk Water Purchase Agreement (BWPA) with M/S Chennai Water Desalination Limited (M/s CWDL) and the period of agreement is 25 years. As per the BWPA, all the statutory clearances like environmental clearance, CTO etc., have been obtained by M/s CWDL for this plant. Only the product water is being purchased by CMWSSB and supplied to north Chennai areas. The treated water quality is monitored by the quality

assurance wing of CMWSSB at the receiving point for all the quality parameters as per IS: 10500. The quantity of water received is measured by the water meter fixed at the receiving point.

- (ii) **Nemmeli Desalination Plant.** The existing 100 MLD capacity desalination plant at Nemmeli owned, operated and maintained by CMWSSB. This plant was established by CMWSSB after getting necessary CRZ permission and environmental clearance from concerned authorities during 2008. For this plant, necessary consent to operate has been obtained from TNPCB and valid up to 31st March 2018 and the plant is under operation as per TNPCB norms. Treated Water from all the treatment plants are tested regularly by the Quality Assurance wing of CMWSSB. The quality parameters are analyzed daily at these laboratories. Further the quality parameters are monitored jointly by CMWSSB and Greater Chennai Corporation (GCC) fortnightly.
- (iii) Both the plants are under operation in compliance with existing environmental regulations and no gaps are noticed. Environmental audit of the plants, along with copies of clearances, consents, and water quality monitoring data is attached in Appendix 10.

81. **Site for Water Distribution Stations:** For the proposed water supply schemes, the following sites were identified. Sites selected are government owned vacant unused lands. There are no trees or sensitive environmental features in any of the sites except the Madipakkam WDS site.

- (i) **Mathur WSS Zone II.** Proposed site is located at CPCL layout, Kosappur road. Site is vacant, devoid of any trees or notable vegetation. It is away from the residential area
- (ii) **Madipakkam WDS.** Site for Madipakkam WDS is located along Velachery main road located away from residential areas. Site is vacant, devoid of any trees or notable vegetation. However, a portion of the site adjacent to the allotted vacant land was utilised as a Solid Waste Dumping Yard about 8 years ago. The environmental impacts from the presence of the solid waste at the (old) unused dumping yard and the occupational, health and safety hazards arising from the bio-mining activity taken up at the old solid waste dumping yard by the Greater Chennai Corporation was assessed . It was found that during the biomining activity, the air is mixed with the loose solid waste which during windy times impacts the health of the workers working at the construction site. Also, the groundwater is contaminated with leachate from the solid waste dumping yard. Appropriate mitigation measures for protecting the health and safety of the workers was incorporated into the EMP.
- (iii) **Jalladampettai WDS.** Site for Jalladampettai WDS is located along Raghavendra Colony Main Road; site is located close to residential area. Site is vacant, devoid of any trees or notable vegetation.
- (iv) **Uthandi WDS.** Site for Uthandi WDS is located at Gangai Amman Koil Street, close to residential area. Site is vacant; there are few mature trees, but these are not cut for construction of WDS.

82. Following design related measures are included in the WDS designs to minimize noise nuisance, and improve safety and aesthetics:

Measures for Water Distribution station

- (i) Maintain maximum buffer distance from residential area side to the pump house;
- (ii) Develop green buffer zone around the facility with trees in multi rows as per the land availability to improve aesthetical appearance

- (iii) Since human intervention is involved and safety shall be primary and critical consideration, additional protection by way of a metallised grating / grill work shall be provided over the sections (or full cross section if required) where workers will stand / work for inspection and repair/O&M purposes.
- (iv) HSC pumps of suitable rating, with low noise level during operation and high strength-corrosion resistant heavy duty construction shall be proposed.
- (v) Diesel Generators shall be provided for all WDS for pumping during long period of electricity supply interruption.
- (vi) Develop standard operating procedures / operational manual for operation and maintenance of WDS; this shall include measures for emerge situations; and
- (vii) Provide training to the staff in SOPs and emergency procedures.

83. Noise from Pumping Operations. Operation of pumps and motors and diesel generators is a major source of noise. As the WDS are located in the residential areas, with few located very close to the houses, noise generated from pump house can have continuous negative impacts on the surrounding population. High inside noise levels can affect the health of operators and staff at the facilities, and therefore, noise levels needs to be maintained within and outside the plant at acceptable levels. To eliminate the issue, it is proposed to provide

- (i) Procure good quality latest technology pumps that guarantee controlled noise at a level of around 80 dB(A) at a distance of 1m¹⁰
- (ii) Use appropriate building materials and construction techniques for pump houses which can absorb sound rather than reflect noise
- (iii) Use acoustic enclosures – manufacturer specified, for all DG sets, pumps, motors
- (iv) Procure only CPCB approved generators to meet air emission and noise level requirements
- (v) Provide sound mufflers for ventilators in the plant rooms; and sound proof doors
- (vi) Provide ear plugs designated for noise reduction to workers working within the pumphouse of WDS where the noise level will be within 80dB. Noise level will be limited to 45 dB outside the pumphouse and at the boundary of WDS.

84. Energy Efficiency. Project area is mostly plain and gently sloping ground, it is therefore difficult to maintain minimum head of 12.0 m throughout the project area. Hence, it is proposed to construct the OHT with a staging height of 17.0 M which will cover the entire project area. Supplying water through OHT will be more beneficial rather than pumping directly from the pumping station. This optimized the energy consumption. To optimize the power consumption, the hydraulic design shall follow optimal approach, and the following also considered in design and selection of pumping systems. According to Manual for the Development of Municipal Energy Efficiency Projects in India (jointly developed by Bureau of Energy Efficiency (BEE) and International Finance Corporation in 2008), energy savings, at minimum, of 25% to 40% is possible with appropriate measures. The following measures shall be considered and incorporated into the subproject designs:

- (i) Using low-noise and energy efficient pumping systems
- (ii) Efficient Pumping system operation

¹⁰Indian Standards require to maintain the noise level of 70 dBA or less during night time. However, in case of STPs/WTPs/Water Supply Head works, where heavy duty pump sets are to be installed and the noise levels may even exceed 80 decibels at 1 m distance, noise level will be measured at the time of commissioning the units and necessary mitigation measures such as noise barriers will be installed if required.

85. **Pallikarnani Marsh Land.** This wetland is located just outside the subproject area of Madipakkam. None of the project components or proposed pipelines are located in the wetland area. Subproject areas of Jalladampettai and Madipakkam also form part of its large catchment area, and the water from these areas during rains drain into the wetland. Entry of silt of laden runoff into wetland will have negative impacts, and therefore following measures are to be implemented:

- (i) No earthworks should be conducted during the rains in general, and in particular no earth work to be conducted in subproject areas of Jalladampettai and Madipakkam during rains;
- (ii) Stockpiled material and earth/soil shall be properly covered with tarpaulins; bunds, silt traps/fences, etc.;
- (iii) Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies; it shall be ensured that no silt laden runoff or traces of fuels, lubricants or chemicals used in construction drains into Pallikaranai marsh;
- (iv) Place storage areas for fuels and lubricants away from any drainage leading to water bodies;
- (v) Store fuel, construction chemicals etc., on an impervious floor, also avoid spillage by careful handling; provide spill collection sets for effective spill management;
- (vi) No workers camp sites, storage areas etc., shall be located close to the wetland (< 1 km);
- (vii) Conduct water quality monitoring of wetland during construction phase, according to the Environmental Management Plan (EMP).

86. **Tree Cutting at Selected Project Sites.** As presented in the baseline profile of subproject sites, there are no notable tree cover in the project sites, therefore no tree cutting envisaged. Following measures will be implemented if need arises to compensate for the loss of tree cover.

- (i) Minimize removal of trees by adopting to site condition and with appropriate layout design of civil structures,
- (ii) Obtain prior permission for tree cutting
- (iii) Plant and maintain 10 trees for each tree that is removed

87. **Utilities.** Telephone lines, electric poles and wires, water lines, drains, if exists within the proposed project locations may require to be shifted. All the selected project sites are vacant and unused government lands/ GCC lands and hence there are no notable existing utilities. Water pipelines are proposed along the edge of the road, where there are no utilities. In the outer areas where there is adequate earthen shoulder along the road carriage way, water main can be accommodated in the shoulder. In such cases, the work may require shifting of utilities on the shoulder. To mitigate the adverse impacts due to relocation of the utilities, the contractor, in collaboration with the Greater Chennai Corporation :

- (i) identified the locations and operators of these utilities to prevent unnecessary disruption of services during construction phase; and
- (ii) instructed construction contractors to prepare a contingency plan to include actions to be done in case of unintentional interruption of services.

88. **Site selection of construction work camps, stockpile areas, storage areas, and disposal areas.** Priority is to locate these near the project location, but at least 100 m away from residential areas, groundwater wells and surface water bodies. However, if it is deemed necessary to locate elsewhere, sites to be considered will not promote instability and result in destruction of property, vegetation, irrigation, and drinking water supply systems. Residential

areas will not be considered for setting up construction camps to protect the human environment (i.e., to curb accident risks, health risks due to air and water pollution and dust, and noise, and to prevent social conflicts, shortages of amenities, and crime). Extreme care will be taken to avoid disposals near forest areas, water bodies, or in areas.

89. **Site selection of sources of materials.** Significant quantities of coarse aggregate and fine aggregate will be required for construction works. Contractor should procure these materials only from the quarries permitted/licensed by Department of Geology and Mining. Contractor should procure material from existing quarries.

90. **Social and Cultural Resources – Chance Finds.** Any work involving ground disturbance can uncover and damage archaeological and historical remains. For this project, excavation is carried out in project sites for foundations, laying pipelines, and for construction of underground storage tanks. Although Chennai city is an historical city, there are no archeologically or historically recognized sites or places close to project sites or within the project area. There are no known sites or areas potential for containing archaeological or historical remains, and risk of uncovering them is low. During implementation of water supply scheme CMWSSB will follow chance find protocol to ensure that any chance finds are recognised and measures are taken to ensure they are protected and conserved: (add about megalithic sites and map)

- (i) Construction contractors to follow these measures in conducting any excavation work;
- (ii) Create awareness among the workers, supervisors and engineers about the chance finds during excavation work;
- (iii) Stop work immediately to allow further investigation if any finds are suspected;
- (iv) Inform State Archaeological Department if a find is suspected, and taking any action they require to ensure its removal or protection in situ.

B. Construction Impacts

91. Main civil works in the subproject include laying of water main and construction of underground tank and overhead tank at the identified sites.

92. UGT, OHT and Pump house works are confined to sites, and construction including general activities like site clearance, excavation for foundations, and creation of concrete structures are one of the major construction activities for this project, as many of the subproject components are fixed to concrete plinths and most are housed in buildings with at least some concrete structural elements. Most such structures are constructed from reinforced concrete, where steel reinforcing rods and bars are placed and attached by hand to create an interior skeleton for the foundations, walls, columns, plinths, etc, and heavy-duty metal and timber/plywood formwork is bolted around the outside to build a mould into which pre-mixed concrete is poured. Once the concrete has set, the formwork is removed, and the concrete surface is finished by masons by hand if necessary. Some buildings, such as the pump station, facilities, etc., may be constructed from brick work, in which case this work is being done using standard house-building techniques. Since these works are confined to the boundary of identified sites, there is no direct or significant interference of construction work with the surrounding land use. However, construction dust, noise, use of local roads for transportation of construction material, waste, labour camps etc., will have negative impacts, which needs to be avoided or mitigated properly.

93. Subproject also include linear works (laying of about 219.8km of water mains along the roads). This covers entire Mathur, Madipakkam, Jalladampettai and Uthandi area of extended areas of Chennai city. Distribution mains are laid covering all the roads. House service connections are provided from the distribution main to households for all premises. Water mains are laid by open cut method.

94. Open cut trenching method of water main laying involves trench excavation in the road, placing pipe in the trench, jointing and testing, and refilling with the excavated soil. Proposed pipes for conveying main and distribution main is Ductile Iron (DI) pipes. The diameter of distribution main ranges from 100 mm to 900 mm, of which more than 90% of the distribution main are of size between 100 mm and 200 mm. According to the design for laying the water main, excavation are made such that there is a cushion of minimum 1.0 m above the crust of the pipe to top of the road surface. The width of the trench excavation along the roads vary from 0.50 m to 1.30 m. Earth work excavation is undertaken by machine (backhoe excavator) and include danger lighting and using sight rails and barricades. The work is also be supplemented manually where there is no proper working area (e.g., very narrow streets) for the backhouse excavators. Even though trenches are shallow for laying water main, due to nature of soil, there is risk of collapse of trenches and/or damage to surrounding buildings, safety risk to pedestrians and traffic. Necessary precautions such as bracing / shoring and strutting in the trench are provided for trenches of more than 1.50 m deep. The normal working hours are 8 hours daily, the total duration of each stage depends on the soil condition and other local features. Excavated soil is used for refilling the trench after placing the water main and therefore residual soil after pipe laying and refilling is not significant. About 90-95% of the excavated earth is reused for refilling the trenches and the remaining excess soil is disposed safely in the low lying areas of nearby CMWSSB land. Controlled Blasting technique is not envisaged to be employed during trench excavation. However, if any controlled blasting is employed, approvals shall be obtained from the District Collector and all procedures as per regulations shall be adhered to while carrying out the work through incorporation of appropriate mitigation measures.

95. Although water pipe line laying work involves quite simple techniques of civil work, the invasive nature of excavation in the urban area where there are a variety of human activities, result in impacts to the environment and sensitive receptors such as residents, businesses, and the community in general. These anticipated impacts are temporary and for short duration, however, needs to be mitigated. For laying water main in arterial roads trenchless technology is adopted if necessary without causing any hindrance to the movement of traffic.

96. Mathur, Madipakkam, Jalladampettai and Uthandi are erstwhile Village Panchayats. The above areas are characterized by moderately populated residential areas with narrow streets and roads. The above areas are now added with Chennai city. Water main is extended to all residential and developed areas.

97. Anticipated impacts during the construction phase are discussed below along with appropriate mitigation measures to avoid, minimize or mitigate those impacts to acceptable levels.

98. **Sources of Materials.** Significant amount of sand and coarse aggregate are required for this project, which are sourced from quarries. Quarries inevitably cause extensive physical changes; as construction materials are excavated from the ground, leaving large cavities, or leveling hillsides, etc. The physical damage caused by quarries is controlled by allowing them to operate within specific limited areas only, so the damage is restricted in extent and not allowed to spread indiscriminately. New quarries are subject to a rigorous process of environmental

assessment to ensure appropriate siting and adequate environmental controls on the operation. It is therefore important to ensure that construction materials for this project are obtained from existing government approved licensed quarries only, to ensure these controls are in place. In Chennai city, the construction sand is normally obtained from PWD approved quarry at Palar (about 57 km from the city). Gravel and aggregate is available locally from Pallavaram and nearby areas in Kancheepuram District (about 20 km from the city). Contractor should not create/use any new borrow pits / quarries. The contractor should also make a concerted effort to re-use as much excavated material from this project as possible. The construction contractor is required to:

- (i) Obtain construction materials only from government approved quarries with prior approval of PIU;
- (ii) PIU to review, and ensure that proposed quarry sources have all necessary clearances/ permissions in place prior to approval;
- (iii) Contractor to submit to PIU on a monthly basis documentation on material obtained from each sources (quarry/ borrow pit);
- (iv) Avoid creation of new borrow areas, quarries etc., for the project; if unavoidable, contractor to obtain all clearances and permissions as required under law, including Environmental Clearance (EC) prior to approval by PIU.

99. **Air Quality.** Construction work, especially from earthwork activities, coupled with dry and windy working conditions, material and debris transport, and works along the public roads carrying significant traffic, have high potential to generate dust. Significant quantities of earthwork is conducted in the subproject, spread all over the project area. Nearly 10,00,000 m³ of earthwork is anticipated from the subproject, and 90-95% of which are reused for filling the trenches. Also emissions from construction vehicles, equipment, and machinery used for excavation and construction induce impacts on the air quality. Anticipated impacts include dust and increase in concentration of vehicle-related pollutants such as carbon monoxide, sulfur oxides, particulate matter, nitrous oxides, and hydrocarbons. Dust generation from construction work in individual and confined work sites for UGT, OHT etc., are mainly during the initial construction phase of earth work, as the site is confined, dust can be effectively controlled with common measures. Dust generation is significant during pipe laying along the roads. Increase in dust/ particulate matter in ambient air is detrimental and may have adverse impacts on people and environment. To mitigate the impacts, construction contractors are required to:

For all construction works

- (i) Provide a dust screen (6m high) around the construction sites of WDS,
- (ii) Damp down the soil and any stockpiled material on site by water sprinkling - (3-4 times a day - before the start of work, 1-2 times in between, and at the end of the day); when working in the roads there should permanently be one person responsible for directing when water sprinkling needs to take place to stop the dust moving
- (iii) Reduce the need to sprinkle water by stabilizing surface soils where loaders, support equipment and vehicles operate by using water and maintain surface soils in a stabilized condition
- (iv) Apply water prior to levelling or any other earth moving activity to keep the soil moist throughout the process
- (v) Cover the soil stocked at the sites with tarpaulins and surround by dust screens
- (vi) Control access to work area, prevent unnecessary movement of vehicle, public trespassing into work areas; limiting soil disturbance minimize dust generation
- (vii) Use tarpaulins to cover the loose material (soil, sand, aggregate etc.,) when transported by open trucks;

- (viii) Control dust generation while unloading the loose material (particularly aggregate, sand, soil) at the site by sprinkling water and unloading inside the barricaded area, minimize the drop height when moving the excavated soil
- (ix) Clean wheels and undercarriage of haul trucks prior to leaving construction site
- (x) Ensure that all the construction equipment, machinery are fitted with pollution control devices, which are operating correctly, and have a valid pollution under control (PUC) certificate
- (xi) no vehicles or plant to be left idling at site generators to be at placed maximum distance from properties.

For Pipe Laying Works

- (i) Inform the residents likely to be affected by the works in the locality about the upcoming pipe laying works well in advance so that necessary arrangements are planned by the residents with reduced inconvenience.
- (ii) For sections where the controlled blasting is proposed, the residents are provided with the schedule of blasting at least three days in advance and the residents are explained about the preventive, precautionary, mitigation and emergency response measures being taken to address their concerns.
- (iii) The project staff from the PIU, consultants and contractors would undertake a survey of structures (including videography and/or photography) lying within the area of influence of blasting from the vibrations related impacts (preferably in the presence of the owners of the said structures) during pre- and post-blasting situations to assess and/or ascertain regarding the damages, if any, caused to the structures because of blasting activities.
- (iv) Barricade the construction area using hard barricades (of 2 m height) on both sides.
- (v) Initiate site clearance and excavation work only after barricading of the site is done
- (vi) Confine all the material, excavated soil, debris, equipment, machinery (excavators, cranes etc.), to the barricaded area
- (vii) Limit the stocking of excavated material at the site; remove the excess soil from the site immediately to the designated disposal area
- (viii) Undertake the work section wise: a 500 m section should be demarcated and barricaded; open up several such sections at a time, but care shall be taken to locate such sections in different zones
- (ix) The section proposed for blasting shall be supervised by properly trained staff to ensure no movement of pedestrians, motorized or non-motorized vehicles, and residents takes place during blasting within the area of influence.
- (x) For sections involving controlled blasting, ensure that dust curtains of adequate height are provided to the trenches to prevent emission of dust during drilling for charge holes and controlled blasting.
- (xi) Ensure that the excavated soil and debris along the section identified for blasting is sprinkled with adequate water prior to blasting to reduce dust emissions upon explosion of charge placed for breaking the hard rock;
- (xii) Ensure that adequate precautions are taken to avoid flying debris post blasting (such as covering the trench with sturdy metallic sheets having sufficient weights to absorb the blast waves);
- (xiii) Conduct work sequentially - excavation, pipe laying, backfilling; testing section-wise (for a minimum length as possible) so that backfilling, stabilization of soil can be done.
- (xiv) Remove the excavated soil of first section to the disposal site; as the work progresses sequentially, by the time second section is excavated, the first section

is ready for back filling, use the freshly excavated soil for back filling, this avoid stocking of material, and minimize the dust.

- (xv) Backfilled trench at any completed section after removal of barricading are the main source of dust pollution. The traffic, pedestrian movement and wind are generated dust from backfilled section. Road restoration is undertaken immediately.

100. Immediate Road Restoration after Refilling the Trench. Excavation and refilling activities disturb the top soil, and under the influence of wind, traffic, pedestrians, and other activities etc., produces dust. There is large potential to generate significant quantities of dust after refilling the trench, and prior to road relaying. It is a common practice not to restore the road immediately after refilling the trench so as to allow sufficient time for the refilled material to stabilize naturally. Given the dry and windy conditions, and heavy traffic and other activities along the roads, the refilled trenches with loose top soil along the roads generate maximum dust, and create very unhealthy conditions. Moreover, as the barricades/dust screens removed after the trench is refilled, there are absolutely nothing to control the dust generation. Dust control activities like wetting of top soil is not be effective given the site conditions. It is therefore necessary to restore/relay the road surface immediately or take suitable steps to arrest the dust. Soil consolidation technique shall be used so that road can be restored immediately.

- (i) Immediately consolidate the backfilled soil and upon consolidation to hand over the road to GCC for restoring the road and relaying the surface. so that dust generation, erosion is arrested and it also provide a smooth riding surface for the traffic. Backfilled trench without any road restoration is a major source of dust.

101. Surface Water Quality. Run-off from stockpiled materials and chemicals from fuels and lubricants during construction works can contaminate water quality of the receiving water bodies and streams/rivers. Project area receives rainfall during southwest and northeast monsoon seasons, between June/July to November/December. Rain water from Mathur area drains into Mathur Eri located nearby. Rain water from Madipakkam and Jalladampettai drains into Pallikaranai marsh. Rain water from Uthandi drains into Buckingham canal. It is important that runoff from the construction areas, which may contain silt and chemical traces do not enter these water courses. Impact are temporary, and but needs to be mitigated. Construction contractor is required to:

- (i) All earthworks be conducted during the dry season to prevent the problem of soil/silt run-off during rains
- (ii) Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets; do not stock earth/material close to water bodies (at least 100 m)
- (iii) Prioritize re-use of excess spoils and materials in the construction works. If spoils are disposed, only designated disposal areas shall be used;
- (iv) Install temporary silt traps, oil traps or sedimentation basins along the drainage leading to the water bodies; it shall be ensured that no silt laden runoff or traces of fuels, lubricants or chemicals used in construction drains into Pallikaranai marsh
- (v) Place storage areas(with impermeable surface) for fuels and lubricants away from any drainage leading to water bodies; ; these should be at least 100 m away from water bodies and groundwater wells;
- (vi) Store fuel, construction chemicals etc., on an impervious floor, also avoid spillage by careful handling; provide spill collection sets for effective spill management

- (vii) Dispose any wastes generated by construction activities in designated sites; and
- (viii) Conduct surface quality inspection according to the Environmental Management Plan (EMP).

102. **Surface and Groundwater Quality.** Another physical impact that is often associated with excavation is the effect on drainage and the local water table if groundwater and surface water collect in the voids. In the project area, groundwater table is much deeper than the anticipated excavation depth and therefore this impact is not envisaged. However during the rains, water is collected in open pits and trenches. The water collected in excavated pits contain silt and disposal of this in drainage channels lead to silting. To avoid this the contractor needs to be implement the following measures:

- (i) As far as possible control the entry of runoff from upper areas into the excavated pits, and work area by creation of temporary drains or bunds around the periphery of work area
- (ii) Pump out the water collected in the pits / excavations to a temporary sedimentation pond; dispose of only clarified water into drainage channels/streams after sedimentation in the temporary ponds
- (iii) Consider safety aspects related to pit collapse due to accumulation of water

103. **Generation of Construction Wastes.** Solid wastes generated from the construction activities are excess excavated earth (spoils), discarded construction materials, cement bags, wood, steel, oils, fuels and other similar items. Domestic solid wastes may also be generated from the workers' camp. Improper waste management could cause odor and vermin problems, pollution and flow obstruction of nearby watercourses and could negatively impact the landscape. Total earthwork excavation is nearly 10,00,000 m³, of which nearly 90% -95% is reused, and the remaining 1,00,000-50,000 m³ of excess soil needs to be disposed safely. The following mitigation measures to minimize impacts from waste generation shall be implemented by the contractor:

- (i) Prepare and implement a Construction Waste (Spoils) Management Plan (format is given in Appendix 4)
- (ii) As far as possible utilize the debris and excess soil in construction purpose, for example for raising the ground level or construction of access roads etc.,
- (iii) Avoid stockpiling any excess spoils at the site for long time. Excess excavated soils should be disposed of at approved designated areas immediately. In regard to excavated earth from the Madipakkam WDS site, care should be taken to see to that the excavated earth is not used as filling / construction material in any of the project sites and should be disposed at approved designated areas only.
- (iv) If disposal is required, the site shall be selected preferably from barren, infertile lands; sites should located away from residential areas, forests, water bodies and any other sensitive land uses and should be approved by authorised agencies;
- (v) Domestic solid wastes should be properly segregated in biodegradable and non-biodegradable for collection and disposal to designated solid waste disposal site; create a compost pit (with impermeable bottom and sides) at workers camp sites for disposal of biodegradable waste; non-biodegradable / recyclable material shall be collected separately and sold in the local recycling material market
- (vi) Residual and hazardous wastes such as oils, fuels, and lubricants shall be disposed-off via licensed (by TNPCB) third parties;
- (vii) Prohibit burning of construction and/or domestic waste;
- (viii) Ensure that wastes are not haphazardly thrown in and around the project site; provide proper collection bins, and create awareness to use the dust bins; recycle waste material where possible

- (ix) Conduct site clearance and restoration to original condition after the completion of construction work; PIU to ensure that site is properly restored prior to issuing of construction completion certificate

104. Noise and Vibration Levels. The noise from the electrical motors and pumps is not exceeds 80 dba at 1.0 m distance. All the pumping machineries are housed inside the pump house. The entire headwork site is proposed to be provided with compound wall of 2.50 m height. Hence, there is not much noise and vibration felt outside the WDS. The WDS sites are located within habitations, where there are houses, schools and hospitals, religious places and businesses. The sensitive receptors are the general population in these areas. During construction stage, increase in noise level may be caused by excavation, particularly breaking of cement concrete or bitumen roads for laying of pipe, operation of construction equipment, and the transportation of equipment, materials, and people. Vibration generated from construction activity, for instance from the use of pneumatic drills, have impact on nearby buildings. The construction contractor is required to:

- (i) Plan activities in consultation with PIU so that activities with the greatest potential to generate noise are conducted during periods of the day which result in least disturbance; especially near schools and other sensitive receptors
- (ii) Minimize noise from construction equipment by using vehicle silencers, fitting jackhammers with noise-reducing mufflers, and use portable street barriers to minimise sound impact to surrounding sensitive receptor; and
- (iii) Maintain maximum sound levels within the limits as prescribed by the prevailing Indian regulations and standards;
- (iv) Ensure to conduct a pre-blasting survey through videography and photography of residential properties and other structures falling along the sewerage alignment to ascertain the prevailing conditions of the structures likely to be impacted by the controlled blasting and take adequate measures to minimise such impacts.
- (v) Horns should not be used unless it is necessary to warn other road users or animals of the vehicle's approach;
- (vi) Consult local communities in advance of the work to identify and address key issues, and avoid working at sensitive times, such as religious and cultural festivals.

105. Madipakkam WDS Site: The Madipakkam WDS site has been allotted by the Greater Chennai Corporation on the Velachery – Tambaram Road. An (old) Alandur Solid Waste Dumping Yard is located adjacent to the allocated site. Hence, at the WDS Site in Madipakkam, the groundwater arising from the presence of the (Old) Alandur Solid Waste Dumping Yard should be analysed. Towards this, initially, 2 Nos. groundwater samples should be collected from various locations. The samples should be collected within the depth to which the Under Ground Water Tank shall be constructed. The two samples should be analysed for the following parameters viz., pH, Electrical Conductivity, Total Dissolved Solids, Total Hardness, Chemical Oxygen Demand, Sodium, Sulphate, Iron and Heavy Metals. The samples were collected and analysed as per BIS standards (or standard international practices). The results from the analysis revealed that the groundwater at the Madipakkam WDS site is contaminated from leachate coming from the adjoining (old) Alandur Solid Waste Dumping Yard. The concentrations of certain elements such as Organic Solids, Inorganic Solids, Chloride as Cl and Sulphate as SO₄ exceeded the limits as per IS 456:2000. Hence, it was decided to incorporate appropriate mitigation measures to ensure that the concrete wall is not impacted by the groundwater and the contaminated leachate from the (old) Alandur Solid Waste Dumping Yard do not contaminate the potable water stored in the UGT built at the Madipakkam WDS site. Also, the soil excavated from the WDS site is not utilized at any of the construction sites. The soil has been disposed after taking permission from the Greater Chennai Corporation.

106. **Accessibility and Traffic Disruptions.** Excavation along the roads for laying of distribution pipeline, hauling of construction materials and operation of equipment on-site cause traffic problems. Water mains are proposed along the edge of roads and streets. Hence there is not much disturbance for the free flow of traffic. However, develop a Local Traffic Management Plan prior to construction activities, discuss with local traffic authorities regarding its appropriateness and present it to the public prior to start of construction work in the subproject area. The following major roads are to be laid with water main in the subproject area:

- Kamarajar Salai, Mathur
- Madipakkam Main Road, Madipakkam
- East Coast Road (ECR), Uthandi

107. Above main roads carry considerable traffic. These roads are also centers of commercial activities. Internal roads in the project area are narrow, except in the newly developing residential layout which comparatively have wide roads. Pipes to be laid across some of the arterial roads. Hence, provision for trenchless technology method has been included in the estimates for Mathur WSS, Jalladampettai WSS and Uthandi WSS to avoid open cut excavation across the busy Highway roads like 100 feet Road in Mathur, ECR in Uthandi and Velachery main Road near Jalladampettai. In the above major roads trenchless technology has adopted for laying the pipe line across the roads. In other Greater Chennai Corporation (GCC) maintained busy roads, work is taken up during non-traffic hours/ night hours without much hindrance to the free flow of traffic.

108. Works related to all the remaining components (UGT, OHT and Pump house) are confined to the selected sites, therefore there is no direct interference of these works with the traffic and accessibility.

109. Hauling of construction material, equipment, construction waste, etc., to and from the work site may increase the road traffic on local roads. This is further inconvenience the local community and road users. Potential impact is negative but short term and reversible by mitigation measures. The construction contractor is required to:

Laying of distribution system:

- (i) Prepare pipe laying work implementation plan in each zone separately and undertake the work accordingly; ensure that for each road where the work is being undertaken there is an alternative road for the traffic diversion; take up the work in sequential way so that public inconvenience is minimal;
- (ii) Plan the pipe laying work in coordination with the traffic police; provide temporary diversions, where necessary with clear signage and effectively communicate with general public
- (iii) Avoiding conducting work in all roads in a colony at one go; it render all roads unusable due to excavations at the same time, creating large scale inconvenience
- (iv) Undertake the work section wise: a 100 m section should be demarcated and barricaded; open up several such sections at a time, but care shall be taken to locate such sections in different zones
- (v) Confine work areas in the road carriageway to the minimum possible extent; all the activities, including material and waste/surplus soil stocking should be confined to this area. Proper barricading should be provided; avoid material/surplus soil stocking in congested areas – immediately removed from site/ or brought to the as and when required

- (vi) Limit the width of trench excavation as much as possible by adopting best construction practices;
- (vii) Leave spaces for access between mounds of soil to maintain access to the houses / properties; access to any house or property shall not be blocked completely; alternative arrangements, at least to maintain pedestrian access at all times to be provided
- (viii) Provide pedestrian access in all the locations; provide wooden/metal planks with safety rails over the open trenches at each house to maintain the access.
- (ix) Inform the affected local population in advance about the work schedule, a week before, and a day before start of work.
- (x) Plan and execute the work in such a way that the period of disturbance/ loss of access is minimum.
- (xi) Keep the site free from all unnecessary obstructions;
- (xii) Notify affected public by public information notices, providing sign boards informing nature and duration of construction works and contact numbers for concerns/complaints.
- (xiii) At work site, public information/caution boards shall be provided including contact for public complaints.
- (xiv) For sections where the controlled blasting is proposed, the residents are provided with the schedule of blasting at least three days in advance and the residents are explained about the preventive, precautionary, mitigation and emergency response measures being taken to address their concerns.
- (xv) The contractor in coordination with the urban local body officials would conduct pre- blasting physical surveys through videography and photography of the adjacent residential properties and other structures along the sewerage alignment and take adequate measures to minimise such impacts.

Hauling (material, waste/debris and equipment) activities

- (i) Plan transportation routes so that heavy vehicles do not use narrow local roads, except in the immediate vicinity of delivery sites
- (ii) Schedule transport and hauling activities during non-peak hours;(peak hours 7 to 10 AM and 4 to 7 PM);;
- (iii) Locate entry and exit points in areas where there is low potential for traffic congestion;
- (iv) Drive vehicles in a considerate manner
- (v) Notify affected public by public information notices, providing sign boards informing nature and duration of construction works and contact numbers for concerns/complaints.
- (vi) For controlled blasting, required quantity of explosives shall be transported to the blasting site only through suitable explosive vehicle. After blasting is over, the balance explosives shall be returned to the licensed storage

110. Controlled Blasting Controlled Blasting is not envisaged to be utilized during construction. However, in the event the site-specific conditions result in utilizing controlled blasting for excavations, the following safety measures should be employed by the Contractor:

- (i) Carryout controlled blasting in consultation with PIU so that blasting activities that utilizes appropriate technologies and generates least vibrations are selected and blasting is conducted during periods of the day which will result in least disturbance; especially near schools and other sensitive receptors;

- (ii) The contractor shall submit a blasting plan in advance to the PIU and implement in accordance to the approved plan;
- (iii) Permission shall be obtained from the District Collector for controlled blasting for excavation and the conditions issued shall be complied with during implementation.
- (iv) Blasting shall be done through an licensed Explosive Contractor only.
- (v) For controlled blasting, explosives including blasting caps, shall be transported to the blasting site only through exclusive vehicle in safe manner in accordance with the requirements of the blasting license. After blasting is over, the balance explosives shall be returned to the licensed storage.
- (vi) Cost for implementation of mitigation measures and liability are the responsibility of contractor.
- (vii) Proper prior notice will be issued to the Residents before Commencing the activity works Schedule
- (viii) Prior information will be Given to Police Officials
- (ix) Workers (Flagman) shall be stationed on both end of roads to warn people before firing any blasts and not to permit the traffic.
- (x) When blasting, ample warning shall be given to all persons within the vicinity prior to blasting. Warning signs shall be erected a minimum of 24 hours prior to the blast time and in the local language, as well. The warning signs will state the time and date of each blast.
- (xi) Contractor shall ensure necessary precautions / protection to reduce ground vibrations, noise levels etc. Sites shall be provided with necessary shields all around.
- (xii) Minimum Explosive will be used for Control Blasting for Residential areas.
- (xiii) After a blast has been fired, the Blast Control Specialist shall make a careful inspection to determine that all charges have exploded before employees are allowed to return to the operation..
- (xiv) The contractor shall be responsible for any and all damage to property or injury to persons resulting from blasting or accidental or premature explosions that may occur in connection with his use of explosives. The contractor shall do the activities after obtaining the blasting permission from District Collector.
- (xv) For the diversion of traffic in the blasting area, the contractor shall prepare a traffic management plan and obtain permission from Greater Chennai Corporation and Traffic Police.

111. Socio-Economic – Income and Employment. Sites for all projects components are carefully selected in government owned/ GCC/ CMWSSB vacant lands and therefore there is no requirement for land acquisition or any resettlement. Blocking of access to the business / livelihood activities, especially during pipeline laying along the roads, may impact the income of households. However, given the alignment of pipeline within the road carriage way, and also the measures suggested for ensuring accessibility during pipe laying works, notable but temporary impact is envisaged. Some shops and other premises along the roads may lose business income if the access has impeded by excavation of trenches, the presence of heavy vehicles and machinery, etc. Access disruption to hospitals, socio cultural places etc., are inconvenience public. Implementation of the following best construction measures avoid the disturbance reduce the inconvenience and disturbance to the public.

- (i) Inform all businesses and residents about the nature and duration of any work well in advance so that they can make necessary preparations;

- (ii) Do not block any access; leave spaces for access between barricades/mounds of excavated soil and other stored materials and machinery, and providing footbridges so that people can crossover open trenches
- (iii) Barricade the construction area and regulate movement of people and vehicles in the vicinity, and maintain the surroundings safely with proper direction boards, lighting and security personnel – people should feel safe to move around
- (iv) Control dust generation
- (v) Immediately consolidate the backfilled soil and restore the road surface; this is also avoid any business loss due to dust and access inconvenience of construction work.
- (vi) Employee best construction practices, speed up construction work with better equipment, increase workforce, etc., in the areas with predominantly commercial, and with sensitive features like hospitals, and schools;
- (vii) Consult businesses and institutions regarding operating hours and factoring this in work schedules;
- (viii) Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints. And
- (ix) Manpower are required during the 24-months construction stage. This can result in generation of temporary employment and increase in local revenue. Thus potential impact is positive and long-term. The construction contractor is required to employ local labour force as far as possible.

112. Occupational Health and Safety. Workers need to be mindful of the occupational hazards which can arise from working in confined areas such as trenches, working at heights, near the heavy equipment operating areas, controlled blasting etc.,. Potential impacts are negative and long-term but reversible by mitigation measures. The construction contractor is required to:

- (i) Follow all national, state and local labour laws (indicative list is in Appendix-2);
- (ii) Develop and implement site-specific occupational health and safety (OHS) Plan which shall include measures such as: (a) safe and documented construction procedures to be followed for all site activities including controlled blasting; (b) ensuring all workers are provided with and use personal protective equipment; (c) OHS Training for all site personnel, (d) excluding public from the work sites; and (e) documentation of work-related accidents.¹¹ Follow International Standards such as the World Bank Group's Environment, Health and Safety Guidelines.¹² Also, the impact on workers arising of works being carried out by other agencies outside / beside the project sites should be considered while developing the OHS Plan. For eg., the bio-mining of the solid waste being carried out by GCC at the site outside and adjacent to the Madipakkam WDS site should be covered in the OHS Plan.

¹¹ Some of the key areas that may be covered during training as they relate to the primary causes of accidents include (i) slips, trips and falls; (ii) personal protective equipment; (iii) ergonomics, repetitive motion, and manual handling; (iv) workplace transport; and (v) legislation and responsibilities. Training can provide the foundations of competence but it does not necessarily result in a competent worker. Therefore, it is essential to assess staff competence to ensure that the training provided is relevant and effective. Supervision and monitoring arrangements shall be in place to ensure that training has been effective and the worker is competent at their job. The level of supervision and monitoring required is a management decision that shall be based on the risks associated with the job, the level of competence required, the experience of the individual and whether the worker works as part of a team or is a lone worker.

¹² IFC World Bank Group. [Environmental, Health and Safety Guidelines 101](#).

- (iii) Ensure that qualified first-aid is provided at all times. Equipped first-aid stations shall be easily accessible throughout the sites;
- (iv) Secure all installations from unauthorized intrusion and accident risks
- (v) Provide OHS orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers;
- (vi) Provide visit or orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted;
- (vii) Ensure the visibility of workers through their use of high visibility vests and other PPEs when working in or walking through heavy equipment operating areas;
- (viii) Ensure moving equipment is outfitted with audible back-up alarms;
- (ix) Mark and provide sign boards for hazardous areas such as energized electrical devices and lines, service rooms housing high voltage equipment, explosive storage areas and areas for storage and disposal. Signage shall be in accordance with international standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate; and
- (x) Disallow worker exposure to noise level greater than 85 dBA for duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively.
- (xi) Provide supplies of potable drinking water;
- (xii) Provide clean eating areas where workers are not exposed to hazardous or noxious substances

113. **Community Health and Safety.** Excavations along the roads & narrow streets, and hauling of equipment and vehicles have potential to create safety risks to the community. Excavations without any proper protection may endanger the close by buildings. Hazards posed to the public, specifically in high-pedestrian areas may include traffic accidents and vehicle collision with pedestrians. Potential impact is negative but short-term and reversible by mitigation measures. The construction contractor is required to:

- (i) Confine work areas; prevent public access to all areas where construction works are on-going through the use of barricading and security personnel
- (ii) Attach warning signs, blinkers to the barricading to caution the public about the hazards associated with the works, and presence of deep excavation
- (iii) Minimize the duration of time when the trench for laying pipe is left open through careful planning; plan the work properly from excavation to refilling and road relaying
- (iv) Control dust pollution – implement dust control measures as suggested under air quality section
- (v) Ensure appropriate and safe passage for pedestrians along the work sites
- (vi) Provide road signs and flag persons to warn of on-going trenching activities..
- (vii) Restrict construction vehicle movements to defined access roads and demarcated working areas (unless in the event of an emergency)
- (viii) Enforce strict speed limit (20-30 kmph) for plying on unpaved roads, construction tracks
- (ix) Provide temporary traffic control (e.g. flagmen) and signs where necessary to improve safety and smooth traffic flow
- (x) Where traffic is diverted around crossings, traffic control shall be done with an aim to ensure safety for road users;
- (xi) At sensitive locations particularly where schools and markets are located close to the road, safety awareness meetings should be held to raise awareness;

- (xii) All drivers and equipment operators undergo safety training
- (xiii) Maintain regularly the construction equipment and vehicles; use manufacturer-approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure;
- (xiv) Safety measures for controlled blasting shall be as described in para 110;

114. **Construction Camps.** Contractor may require to set up construction camps – for temporary storage of construction material (pipes, cement, steel, fixtures, fuel, lubricants etc.), and stocking of surplus soil, and may also include separate living areas for migrant workers. The contractor however be encouraged to engage local workers as much as possible. Operation of work camps can cause temporary air, noise and water pollution, and may become a source of conflicts, and unhealthy environment if not operated properly. Potential impacts are negative but short-term and reversible by mitigation measures. The construction contractor is required to:

- (i) Consult PIU before locating project offices, sheds, and construction plants;
- (ii) Select a camp site away from residential areas (at least 100 m buffer shall be maintained) or locate the camp site within the existing facilities of City Corporation
- (iii) Avoid tree cutting for setting up camp facilities
- (iv) Provide a proper fencing/compound wall for camp sites
- (v) Camp site shall not be located near (100 m) water bodies, flood plains flood prone/low lying areas, or any ecologically, socially, archeologically sensitive areas
- (vi) Separate the workers living areas and material storage areas clearly with a fencing and separate entry and exit
- (vii) Ensure conditions of liveability at work camps are maintained at the highest standards possible at all times; living quarters and construction camps shall be provided with standard materials (as far as possible to use portable ready to fit-in reusable cabins with proper ventilation); thatched huts, and facilities constructed with materials like GI sheets, tarpaulins, etc., shall not be used as accommodation for workers
- (viii) Camp shall be provided with proper drainage to prevent water accumulation;
- (ix) Provide drinking water, water for other uses, and sanitation facilities for employees; drinking water should be regularly tested for its conformance to requisite drinking water standards;
- (x) Prohibit employees from cutting of trees for firewood; contractor should provide cooking fuel (cooking gas); fire wood not allowed
- (xi) Train employees in the storage and handling of materials which can potentially cause soil contamination
- (xii) Wastewater from the camps shall be disposed properly either into sewer system; if sewer system is not available, provide on-site sanitation with septic tank and soak pit arrangements; (100 m away from surface water body or groundwater well)
- (xiii) Recover used oil and lubricants and reuse or remove from the site;
- (xiv) Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; provide a compost pit for bio degradable waste, and non-biodegradable / recyclable waste shall be collected and sold in local market
- (xv) Remove all wreckage, rubbish, or temporary structures which are no longer required; and

- (xvi) At the completion of work, camp area shall be cleaned and restored to pre-project conditions, and submit report to PIU; PIU to review and approve camp clearance and closure of work site

C. Operation and Maintenance Impacts

115. Operation and Maintenance of the water supply system is carried out by CMWSSB. Operation involve receiving water in the UGT from source, pumping of water to the OHT, supply of water from OHT to the distribution system and supply to individual households through house service connection.

116. **Distribution network.** During the system design life (15/30 years for mechanical/civil and pipeline components) it shall not require major repairs or refurbishments and should operate with little maintenance beyond routine actions required to keep the equipment in working order. The stability and integrity of the system is monitored periodically to detect any problems and allow remedial action if required. Any repairs are small-scale involving manual, temporary, and short-term works involving regular checking and recording of performance for signs of deterioration, servicing and replacement of parts.

117. There is no environmental risks from the operation of the water supply system. Water supply for Mathur area is proposed to be supplied from Minjur Desalination plant. The desalination plant at Minjur was constructed based on "Design, Build, Own, Operate and Transfer (DBOOT) basis". CMWSSB had entered in to a Bulk Water Purchase Agreement (BWPA) with M/s Chennai Water Desalination Limited (M/s CWDL) for a period of 25 years. As per the BWPA, all the statutory clearances have been obtained by M/s CWDL for this plant. The plant was commissioned on 25 July 2010. The product water is purchased by CMWSSB and supplied to the north Chennai areas. As such the operation and maintenance of plant is vested with M/s CWDL. In Minjur desalination plant the rejects from the plant are monitored through SCADA and also by random physical verification by TNPCB. Product water quantity is monitored through meters fixed in the delivery main. The product water is re mineralized and chlorinated as per IS:10500 before conveyed to the distribution system. Regarding the safety in handling and storage of chemicals, safety officer of the plant is responsible.

118. Water supply for Madipakkam, Jalladampettai, and Uthandi areas are proposed to be supplied from the desalination plant at Nemmeli owned and maintained by CMWSSB. The Nemmeli desalination plant, with 100 MLD capacity, was established after getting necessary CRZ permission and environmental clearance from concerned authorities during the year 2008. For this plant, necessary consent to operate has been obtained from TNPCB valid upto 31st March 2018 per norms. The plant is under operation as per TNPCB norms. The treated water from Nemmeli desalination plant has been conveyed through 1000 mm dia transmission main to supply Southern parts of Chennai city. In Nemmeli desalination plant the rejects are collected at random by TNPCB and quality monitored. In Nemmeli the quantity of water is being monitored through meter fixed at 100 MLD pump house at Nemmeli. The product water is re mineralized and chlorinated as per IS:10500 before conveyed to the distribution system. Regarding the safety in handling and storage of chemicals, safety officer of the plant is responsible. The noise level in the desalination plant is well within the permissible level. Disinfection is being carried out in the water distribution stations using Bleaching powder / Hypochloride solution / chlorine gas so as to maintain residual chlorine within the prescribed level. Safety in storage and handling of chemicals are ensured by the departmental staffs as per norms.

119. The water quality is being monitored daily by the Quality assurance wing of CMWSSB and also by GCC authorities jointly with CMWSSB every fortnight in the distribution system at various locations

VI. PUBLIC CONSULTATION AND INFORMATION DISCLOSURE

A. Overview

120. The active participation of stakeholders including local community, NGOs/CBOs, etc., in all stages of project preparation and implementation is essential for successful implementation of the project. It ensures that the subprojects are designed, constructed, and operated with utmost consideration to local needs, ensures community acceptance, and bring maximum benefits to the people. Public consultation and information disclosure is a must as per the ADB policy.

121. Most of the main stakeholders have already been identified and consulted during preparation of this IEE, and any others that are identified during project implementation is brought into the process in the future. Primary stakeholders of the subproject are: residents, shopkeepers and businesspeople who live and work near sites where facilities are built (UGT & OHT), government and utility agencies responsible for provision of various services in project area. Secondary stakeholder are: NGOs and CBOs working in the area, community representatives, beneficiary community in general, government agencies, TNUIFSL, Government of Tamil Nadu and the ADB.

B. Public Consultation

122. The public consultation and disclosure program is a continuous process throughout the project implementation, including project planning, design and construction.

1. Consultation during Project Preparation

123. The subproject proposal is formulated by CMWSSB in consultation with the public representatives in the project area to suit their requirements and as per Central Public Health and Environmental Engineering Organisation (CPHEEO) norms.

124. Focus-group discussions with the local public and other stakeholders were conducted to learn their views and concerns. General public and the people residing along the project activity areas were also consulted. A project area level consultation workshop was conducted with the public representatives and prominent citizens, NGOs etc. on 20 December 2017 (details are enclosed at Appendix 9).

125. It was observed that people are willing to extend their cooperation as the proposed project will provide protected water supply for their households which will enhance basic infrastructure service levels and overall living standard of the public. Also they are expecting that the work should be implemented at the earliest. Public demanded for advance notice before construction and proper warning signs along the construction area to avoid inconvenience and the project completed within the stipulated contract period. The road should be restored properly after the pipe laying work completed.

2. Consultation during Construction

126. Prior to start of construction, PIU conduct information dissemination sessions at various places and solicit the help of the local community, leaders/prominent for the project work. Focus group meetings ,as required, are conducted to discuss and plan construction work (mainly pipeline work) with local communities to reduce disturbance and other impacts and also regarding the project grievance redress mechanism. Project information and construction schedule are provided to the public A constant communication has established with the affected communities to redress the environmental issues likely to surface during construction phase. Contractor provide prior public information (in Tamil and English) about the construction work in the area, once 7 days prior to the start of work and again a day before the start of work via pamphlets(a sample public information template is provided in Appendix 8). At the work sites, public information boards is also be provided to disseminate project related information.

C. Information Disclosure

127. Executive summary of the IEE is translated in Tamil and made available at the offices of PMU and PIU and also displayed on their notice boards. Hard copies of the IEE are accessible to citizens as a means to disclose the document and at the same time creating wider public awareness. Electronic version of the IEE in English and Executive Summary in Tamil are placed in the official website of the TNUIFSL and CMWSSB after approval of the IEE by ADB. Stakeholders are also be made aware of grievance register and redress mechanism.

128. Public information campaigns to explain the project details to a wider population is conducted. Public disclosure meetings is conducted at key project stages to inform the public of progress and future plans. Prior to start of construction, the PIU issue Notification on the start date of implementation in local newspapers A board showing the details of the project are displayed at the construction sites for the information of general public.

129. Local communities are continuously consulted regarding location of construction camps, access and hauling routes and other likely disturbances during construction. The road closure together with the proposed detours are communicated via advertising, pamphlets, radio broadcasts, road signage, etc.

VII. GRIEVANCE REDRESS MECHANISM

130. A common GRM is in place to redress social, environmental or any other project related grievances. The GRM described below has been developed in consultation with stakeholders. Public awareness campaign is conducted to ensure that awareness on the project and its grievance redress procedures is generated. The campaign has ensured that the poor, vulnerable and others are made aware of grievance redress procedures and entitlements per project entitlement matrix, and Project Management Unit(PMU) and concerned CMWSSB ensured that their grievances are addressed.

131. Affected persons have the flexibility of conveying grievances/suggestions by dropping grievance redress/suggestion forms in complaints/suggestion boxes or through telephone hotlines at accessible locations, by e-mail, by post, or by writing in a complaints register in ULB or PIU or CMWSSB offices. PIU Safeguards officer have the responsibility for timely grievance redress on safeguards and gender issues and for registration of grievances, related disclosure, and communication with the aggrieved party.

132. GRM provides an accessible, inclusive, gender-sensitive and culturally appropriate platform for receiving and facilitating resolution of affected persons' grievances related to the project. A two-tier grievance redress mechanism is conceived, one, at project level and another, beyond project level. For the project level GRM, a grievance redress committee (GRC) is established in PIUs; Deputy Construction Manager, along with support Engineer – Construction supervision (Non key expert) and Environmental Safeguard Assistant (Non key expert) of Construction Management and Supervision Consultant (CMSC) are responsible for creating awareness among affected communities and help them through the process of grievance redress, recording and registering grievances of non-literate affected persons.

133. GRM aims to provide a time-bound and transparent mechanism to voice and resolve social and environmental concerns linked to the project. All grievances – major or minor, has been registered. Documentation of the name of the complainant, date of receipt of the complaint, address/contact details of the person, location of the problem area, and how the problem was resolved are undertaken. PIU is also be responsible for follow-through for each grievance, periodic information dissemination to complainants on the status of their grievance and recording their feedback (satisfaction/dissatisfaction and suggestions).

134. In case of grievances that are immediate and urgent in the perception of the complainant, the contractor, and supervision personnel of the CMSC and CMWSSB resolve the issue on site, and any issue that is not resolved at this level is dealt at PIU head level for immediate resolution. Should the CMWSSB fail to resolve any grievance within the stipulated time period, the unresolved grievances is taken up at PMU level. In the event that certain grievances cannot be resolved even at PMU level, particularly in matters related to land purchase/acquisition, payment of compensation, environmental pollution etc., they are referred to the grievance redress committee (GRC) headed by the Managing Director, CMWSSB. Any issue which requires higher than district level inter-departmental coordination or grievance redress, are referred to the state-level Steering Committee.

135. GRC meet every month (if there are pending, registered grievances), determine the merit of each grievance, and resolve grievances within specified time upon receiving the complaint-filing which the grievance are addressed by the state-level Steering Committee. The Steering Committee resolve escalated/unresolved grievances received.


136. **Composition of Grievance Redress Committee.** GRC is headed by the Managing Director, CMWSSB, and members include: Chief Engineer (P), Team leader of CMSC, representative of TNPCB, one elected representative/prominent citizen from the area, and a representative of affected community. GRC must have a women member.

137. **State Level Steering Committee** is included Secretary to Government, MA&WS Department as chairman, member include Managing Directors of TNUIFSL, CMWSSB, TWAD Board, Commissioner, GCC and others as necessary.

138. **Areas of Jurisdiction.** The areas of jurisdiction of the GRC/SSC, are all locations of sites within the Chennai city where subproject facilities are proposed.

139. The multi-tier GRM for the project is outlined below (Figure 10), below:

Figure 11: Proposed TNUFIP Grievance Redress Mechanism



CMSC = Construction Management and Supervision Consultant, CMWSSB = Chennai Metropolitan Water Supply and Sewerage Board, GRC = grievance redress committee, PIU = project management unit, TNUIFSL = Tamil Nadu Urban Infrastructure Financial Services Limited, TWADB = Tamil Nadu Water and Drainage Board.

Each tier has time-bound schedules and with responsible persons identified to address grievances and seek appropriate persons' advice at each stage, as required. The GRC continue to function throughout the project duration. The implementing agencies/ULBs shall issue notifications to establish the respective PIU level grievance redress cells, with details of composition, process of grievance redress to be followed, and time limit for grievance redress at each level.

140. **Recordkeeping.** Records of all grievances received, including contact details of complainant, date the complaint was received, nature of grievance, agreed corrective actions and the date these were effected and final outcome are kept by PIU (with the support of CMSC) and submitted to PMU.

141. **Information Dissemination Methods of the Grievance Redress Mechanism.** The PIU, assisted by CMSC is responsible for information dissemination to affected persons and general public in the project area on grievance redress mechanism. Public awareness campaign is conducted to ensure that awareness on the project and its grievance redress procedures is generated. The campaign ensure that the poor, vulnerable and others are made aware of grievance redress procedures and entitlements per agreed entitlement matrix including. whom

to contact and when, where/ how to register grievance, various stages of grievance redress process, time likely to be taken for redress of minor and major grievances, etc. Grievances received and responses provided are documented and reported back to the affected persons. The number of grievances recorded and resolved and the outcomes are displayed/disclosed in the PIU, offices, ULB notice boards and on the web, as well as reported in the semi-annual environmental and social monitoring reports to be submitted to ADB. A Sample Grievance Registration Form has been attached in Appendix 3.

142. Periodic Review and Documentation of Lessons Learned. The PMU is periodically review the functioning of the GRM and record information on the effectiveness of the mechanism, especially on the PIU's ability to prevent and address grievances.

143. Costs. All costs involved in resolving the complaints (meetings, consultations, communication and reporting/information dissemination) are borne by the respective PIU. Cost estimates for grievance redress are included in resettlement cost estimates.

144. Country legal procedure. An aggrieved person shall have access to the country's legal system at any stage, and accessing the country's legal system can run parallel to accessing the GRM and is not dependent on the negative outcome of the GRM.

145. ADB's Accountability Mechanism. In the event that the established GRM is not in a position to resolve the issue, the affected person also can use the ADB Accountability Mechanism through directly contacting (in writing) the Complaint Receiving Officer (CRO) at ADB headquarters or the ADB India Resident Mission. The complaint can be submitted in any of the official languages of ADB's developing member countries. Before submitting a complaint to the Accountability Mechanism, it is recommended that affected people make a good faith effort to resolve their problems by working with the concerned ADB operations department (in this case, the resident mission). Only after doing that, and if they are still dissatisfied, they could approach the Accountability Mechanism. The ADB Accountability Mechanism information are included in the project-relevant information to be distributed to the affected communities, as part of the project GRM.

VIII. ENVIRONMENTAL MANAGEMENT PLAN

A. Environmental Management Plan

146. An environmental management plan (EMP) has been developed to provide mitigation measures to reduce all negative impacts to acceptable levels.

147. The EMP is guideed the environmentally-sound construction of the subproject and ensure efficient lines of communication between TNUIFSL, PMU, CMWSSB, PIU, consultants and contractors. The EMP (i) ensure that the activities are undertaken in a responsible non-detrimental manner; (i) provide a pro-active, feasible and practical working tool to enable the measurement and monitoring of environmental performance on site; (ii) guide and control the implementation of findings and recommendations of the environmental assessment conducted for the subproject; (iii) detail specific actions deemed necessary to assist in mitigating the environmental impact of the subproject; and (iv) ensure that safety recommendations are complied with. The EMP includes a monitoring program to measure the environmental condition and effectiveness of implementation of the mitigation measures. It includes observations on- and off-site, document checks, and interviews with workers and beneficiaries. TNUIFSL is overall responsible for monitoring the implementation of the various provisions elaborated in

this IEE document by the PIU, CMWSSB and the contractors and report on its compliance to ADB through submission of semi-annual environmental monitoring reports.

148. The contractor is required to submit to PIU, for review and approval, a site environmental management plan (SEMP) including (i) proposed sites/locations for construction work camps, storage areas, hauling roads, lay down areas, disposal areas for solid and hazardous wastes; (ii) specific mitigation measures following the approved EMP; and (iii) monitoring program as per SEMP. No works are allowed to commence prior to approval of SEMP.

149. A copy of the EMP/approved SEMP has kept on site during the construction period at all times. The EMP included in the bid and contract documents to ensure compliance to the conditions set out in this document.

150. For civil works, the contractor has required to (i) carry out all of the mitigation and monitoring measures set forth in the approved EMP; and (ii) implement any corrective or preventative actions set out in safeguards monitoring reports that the employer prepare from time to time to monitor implementation of this IEE, EMP and SEMP. The contractor shall allocate budget for compliance with these IEE, EMP and SEMP measures, requirements and actions.

151. The following tables show the potential environmental impacts, proposed mitigation measures and responsible agencies for implementation and monitoring.

Table 12: Design Stage Environmental Impacts and Mitigation Measures
(included in Detailed Project Report)

Field	Anticipated Impact	Mitigation Measures	Responsibility of Mitigation	Cost and Source of Funds
Water distribution station	Noise nuisance, safety issues due to operation in residential areas Contamination of drinking water arising from nearby activities.	<ul style="list-style-type: none"> (i) Maintain maximum buffer distance from residential area side to the pump house; (ii) Ensure that the contamination of the groundwater at the WDS site is assessed and appropriate technical measures are incorporated to prevent impacts from the contamination of the drinking water arising from the leachate from the (Old) Alandur Solid Waste Dumping Yard that is located outside and adjacent to the WDS site at Madipakkam. (iii) Develop green buffer zone around the facility with trees in multi rows as per the land availability to improve aesthetical appearance (iv) Since human intervention is involved and safety shall be primary and critical consideration, additional protection by way of a metalised grating / grill work shall be provided over the sections (or full cross section if required) where workers will stand / work for inspection and repair/operation and maintenance (O&M) purposes. (v) HSC pumps of suitable rating, with low noise level during operation and high strength-corrosion resistant heavy duty construction shall be proposed. (vi) Diesel generators shall be provided for all water distribution station (WDS) for pumping during long period of electricity supply interruption. (vii) Develop standard operating procedures/operational manual for operation and maintenance of WDS; this shall include measures for emergency situations (x) Provide training to the staff in standard operating procedures (SOPs) and emergency procedures including when the bio-mining is carried out at Alandur Solid Waste Dumping Yard that is located outside and adjacent to the allotted WDS site at Madipakkam. (xi) To prevent contamination of the water stored in the UGT arising from the earlier location of the solid waste dumping yard outside and adjacent to the allotted WDS site, suitable cement (as per design requirements) should be used during construction, polyurethane / coal tar coating should be provided to the outer walls and pipes; and appropriate cover should be provided for reinforcement. 	Chennai Metropolitan Water Supply & Sewerage Board (CMWSSB)	Project Costs
Water distribution system	Contamination of water supply, occupation health and safety of workers, etc.	<ul style="list-style-type: none"> (i) Water main shall be laid away from sewer main and drains (at least 1 m, wherever possible); (ii) In all cases, the water main should be laid above sewer main depth. (the difference between top of the sewer and bottom of water pipeline should be at least 300 mm) 	CMWSSB	Project Costs

Field	Anticipated Impact	Mitigation Measures	Responsibility of Mitigation	Cost and Source of Funds
		(iii) In unavoidable cases, where water mains are to be laid close to storm water drains, covering pipe shall be provided.		
Pump house	Noise	(i) Procure good quality latest technology pumps that guarantee controlled noise at a level of around 70 dB(A) at a distance of 1 m. Noise level will be limited to 45 dB at boundary. Boundary of WDS for Mathur, Madipakkam, Uthandi and Jalladampettai are away from sensitive area. (ii) Use appropriate building materials and construction techniques for pump houses which can absorb sound rather than reflect noise (iii) Use diesel generator sets with acoustic enclosures. (iv) Procure only Central Pollution Control Board (CPCB) approved generators with low emission and low noise fitted with acoustic enclosures (v) Provide sound mufflers for ventilators in the plant rooms; and sound proof doors (vi) Provide ear plugs to workers	CMWSSB	Project costs
	Energy consumption	(i) Using low-noise and energy efficient pumping systems (ii) Efficient Pumping system operation	CMWSSB	Project Costs
	Tree cutting	(i) Minimize removal of trees by adopting to site condition and with appropriate layout design/alignment, (ii) Obtain prior permission for tree cutting (iii) Plant and maintain 10 trees for each tree that is removed	CMWSSB	Project Costs
Controlled blasting	Ground vibrations Noise (airblast) Flying debris Dust	For the safety of humans and the structures within the area influenced by the blasting, the vibrations related impacts would be addressed by designing the blast charge by complying with the provisions elaborated in the applicable Indian regulations and standards. All records shall be maintained by the Contractors and PIU. An emergency response system shall be developed at the site level to address the situations emerging due to accidents or any other unfortunate incidents pertaining to human and structure safety. Training related to controlled blasting activity will be included in the overall safeguards training programme meant for PIUs and Contractors. The project staff from the PIU, consultants and contractors would undertake a pre-blasting survey of structures (including videography and/or photography) lying within the area of influence of blasting from the vibrations related impacts (preferably in the presence of the owners	Contractor and PIU	Contractor costs

Field	Anticipated Impact	Mitigation Measures	Responsibility of Mitigation	Cost and Source of Funds
		of the said structures) to assess and/or ascertain regarding the prevailing conditions of the (iii) structures prior to blasting activities. Based on the assessment, the Project staff would consider necessary measures to avoid, minimize or mitigate such impacts..		

Table 13: Pre Construction Stage Environmental Impacts and Mitigation Measures

Field	Anticipated Impact	Mitigation Measures	Responsible for Implementation	Cost and Source of Funds
Submission of updated EMP / SEP; EMP implementation and reporting	Unsatisfactory compliance to EMP	(i) Appoint Environmental, Health and Safety (EHS) Supervisor by CMSC to ensure EMP implementation (ii) Submission of updated EMP/ SEP (ii) Timely submission monthly of monitoring reports including documentary evidence on EMP implementation such as photographs	Contractor	Contractor cost
Utilities	Telephone lines, electric poles and wires, water lines within proposed project area	(i) Identify and include locations and operators of these utilities in the detailed design documents to prevent unnecessary disruption of services during construction phase; and (ii) Require construction contractors to prepare a contingency plan to include actions to be taken in case of unintentional interruption of services.	Contractor in coordination with PIU	Project cost-
Construction work camps, stockpile areas, storage areas, and disposal areas.	Conflicts with local community; disruption to traffic flow and sensitive receptors	(i) Prioritize areas within or nearest possible vacant space in the project location; (ii) If it is deemed necessary to locate elsewhere, consider sites that will not promote instability and result in destruction of property, vegetation, irrigation, and drinking water supply systems; (iii) Do not consider residential areas; (iv) Take extreme care in selecting sites to avoid direct disposal to water body which will inconvenience the community. (v) For excess spoil disposal, ensure (a) site shall be selected preferably from barren, infertile lands. In case agricultural land needs to be selected, written consent from landowners (not lessees) will be obtained; (b) debris disposal site shall be at least 200 m away from surface water bodies; (c) no residential areas shall be located within 50 m downwind side of the site; and (d) site is minimum 50 m away from sensitive locations like settlements, ponds/lakes or other water bodies.	Contractor to finalize locations in consultation and approval of PIU	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Implementation	Cost and Source of Funds
Sources of Materials	Extraction of materials can disrupt natural land contours and vegetation resulting in accelerated erosion, disturbance in natural drainage patterns, ponding and water logging, and water pollution.	(i) Obtain construction materials only from the existing government approved quarries with prior approval of PIU (ii) PIU to review, and ensure that proposed quarry sources have all necessary clearances/ permissions in place prior to approval (iii) Contractor to submit to PIU on a monthly basis documentation on material obtained from each sources (quarry/ borrow pit) (iv) No new borrow areas, quarries etc., shall be developed for the project	Contractor to prepare list of approved quarry sites and sources of materials with the approval of PIU	Contractor cost
Consents, permits, clearances, No Objection Certificates (NOCs), etc.	Failure to obtain necessary consents, permits, NOCs, etc. can result to design revisions and/or stoppage of works	(i) Obtain all necessary consents, permits, clearance, NOCs, etc. prior to award of civil works. (ii) Ensure that all necessary approvals for construction to be obtained by contractor are in place before start of construction (iii) Acknowledge in writing and provide report on compliance all obtained consents, permits, clearance, NOCs, etc.	Contractor and PIU	Cost of obtaining all consents, permits, clearance, NOCs, etc. prior to start of civil works responsibility of PIU.
Chance finds	Damage / disturbance to artifacts / monuments / megalithic sites etc.	(i) Construction contractors to follow these measures in conducting any excavation work <ul style="list-style-type: none"> Create awareness among the workers, supervisors and engineers about the chance finds during excavation work Stop work immediately to allow further investigation if any finds are suspected; Inform Archaeological Survey of India / State Archaeological Department if a find is suspected, and taking any action they require to ensure its removal or protection in situ. 	Contractor and PIU	Contractor cost
Works in Jelladampettai and Madipakkam	Degradation of water quality of Pallikaranai Marshland due to entry of silt laden runoff; Impact from the leachate from the (old) solid waste dumping yard located outside and adjacent to the	i. No earthworks should be conducted during the rains in general, and in particular no earth work to be conducted in subproject areas of Jelladampettai and Madipakkam during rains ii. Stockpiled material and earth/soil shall be properly covered with tarpaulins; bunds, silt traps/fences, etc., iii. Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies; it shall be ensured that no silt laden runoff or traces of fuels, lubricants or chemicals used in construction drains into Pallikaranai marsh	Contractor and PIU	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Implementation	Cost and Source of Funds
	Madipakkam WDS site allotted by GCC	iv. Place storage areas for fuels and lubricants away from any drainage leading to water bodies; v. Store fuel, construction chemicals etc., on an impervious floor, also avoid spillage by careful handling; provide spill collection sets for effective spill management; vi. No workers camp sites, storage areas etc., shall be located close to the wetland (< 1 km); vii. Conduct water quality monitoring of wetland during construction phase, according to the Environmental Management Plan (EMP) viii. Conduct ground water contamination assessment at Madipakkam WDS site and incorporate appropriate technical measures during construction to mitigate the impacts;		

Table 14: Construction Stage Environmental Impacts and Mitigation Measures

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
Environmental Management Plan (EMP) Implementation Training	Irreversible impact to the environment, workers, and community	(i) Project manager and all key workers will be required to undergo training on EMP implementation including spoils/waste management, Standard operating procedures (SOP) for construction works; occupational health and safety (OHS), core labor laws, applicable environmental laws, etc.	Contractor	Contractor cost
Air Quality	Dust, emissions from construction vehicles, equipment, and machinery used for installation of pipelines resulting to dusts and increase in concentration of vehicle-related pollutants such as carbon monoxide, sulfur oxides, particulate matter, nitrous oxides, and hydrocarbons.	For all construction works (i) Provide a dust screen (6m high) around the construction sites of pumping and lifting stations (ii) Damp down the soil and any stockpiled material on site by water sprinkling;(3-4 times a day - before the start of work, 1-2 times in between, and at the end of the day); when working in the roads there should permanently be one person responsible for directing when water sprinkling needs to take place to stop the dust moving; (iii) Reduce the need to sprinkle water by stabilizing surface soils where loaders, support equipment and vehicles will operate by using water and maintain surface soils in a stabilized condition (iv) Apply water prior to levelling or any other earth moving activity to keep the soil moist throughout the process (v) Cover the soil stocked at the sites with tarpaulins , and surround by dust screens. (vi) Control access to work area, prevent unnecessary movement of	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
	Impact on the air quality at the Madipakkam WDS construction site arising out of the bio-mining work carried out at the adjacent (old) solid waste dumping yard located outside the allotted WDS site.	<p>vehicle, public trespassing into work areas; limiting soil disturbance will minimize dust generation</p> <p>(vii) Use tarpaulins to cover the loose material (soil, sand, aggregate etc.,) when transported by open trucks; ; minimize the drop height when moving the excavated soil.</p> <p>(viii) Control dust generation while unloading the loose material (particularly aggregate, sand, soil) at the site by sprinkling water and unloading inside the barricaded area</p> <p>(ix) Clean wheels and undercarriage of haul trucks prior to leaving construction site</p> <p>(x) Ensure that all the construction equipment, machinery are fitted with pollution control devices, which are operating correctly, and have a valid pollution under control (PUC) certificate</p> <p>(xi) no vehicles or plant to be left idling at site generators to be at placed maximum distance from properties;</p> <p>For pipe laying works</p> <p>(i) Barricade the construction area using hard barricades (of 2 m height) on both sides</p> <p>(ii) Initiate site clearance and excavation work only after barricading of the site is done</p> <p>(iii) Confine all the material, excavated soil, debris, equipment, machinery (excavators, cranes etc.,), to the barricaded area</p> <p>(iv) Ensure that adequate cover is provided to the trenches to prevent emission of dust during controlled blasting.</p> <p>(v) Limit the stocking of excavated material at the site; remove the excess soil from the site immediately to the designated disposal area</p> <p>(vi) Undertake the work section wise: a 500 m section should be demarcated and barricaded; open up several such sections at a time, but care shall be taken to locate such sections in different zones</p> <p>(vii) Conduct work sequentially - excavation, Pipe laying, backfilling; testing section-wise (for a minimum length as possible) so that backfilling, stabilization of soil can be done.</p> <p>(viii) Remove the excavated soil of first section to the disposal site; as the work progresses sequentially, by the time second section is excavated, the first section will be ready for back filling, use the freshly excavated soil for back filling, this will avoid stocking of material, and minimize the dust.</p> <p>(viii) Backfilled trench at any completed section after removal of barricading will be the main source of dust pollution. The traffic,</p>		

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<p>pedestrian movement and wind will generate dust from backfilled section. Road restoration shall be undertaken immediately.</p> <p>(ix) Immediately consolidate the backfilled soil and restore the road surface; if immediate road restoration is not possible, provide a layer of plain cement concrete (PCC) of suitable mix on the backfilled trench so that dust generation, erosion is arrested and it will also provide a smooth riding surface for the traffic until the road is properly restored. Backfilled trench without any road restoration is a major source of dust.</p> <p>(x) For sections involving controlled blasting, ensure that dust curtains of adequate height are provided to the trenches to prevent emission of dust during drilling for charge holes and controlled blasting.</p> <p>(xi) Ensure that the excavated soil and debris along the section identified for blasting is sprinkled with adequate water prior to blasting to reduce dust emissions upon explosion of charge placed for breaking the hard rock;</p> <p>For Madipakkam WDS site:</p> <p>(xii) Provide high-level barriers to prevent loose solid waste blowing from the adjacent solid waste dumping yard into the Madipakkam WDS site working area;</p> <p>(xiii) Provide face masks to the workers when the biomining work is being taken up at the adjacent sites and when weather conditions blows loose solid waste into the Madipakkam WDS site;</p> <p>(xiv) Conduct health monitoring of the workers at the Madipakkam WDS site at frequent intervals;</p>		
Surface water quality	<p>Mobilization of settled silt materials, and chemical contamination from fuels and lubricants during construction can contaminate nearby surface water quality.</p> <p>Ponding of water in the pits / foundation</p>	<p>(i) All earthworks be conducted during the dry season to prevent the problem of soil/silt run-off during rains</p> <p>(ii) Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets; do not stock earth/material close to water bodies (at least 100 m)</p> <p>(iii) Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, only designated disposal areas shall be used;</p> <p>(iv) Install temporary silt traps, oil traps, or sedimentation basins along the drainage leading to the water bodies; it shall be ensured that no silt laden runoff or traces of fuels, lubricants or chemicals used in construction drains into Pallikaranai marsh</p> <p>(v) Place storage areas (with impermeable surface) for fuels and lubricants</p>	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
	excavations	<p>away from any drainage leading to water bodies; these should be at least 100 m away from water bodies and groundwater wells)</p> <p>(vi) Store fuel, construction chemicals etc., on an impervious floor, also avoid spillage by careful handling; provide spill collection sets for effective spill management</p> <p>(vii) Dispose any wastes generated by construction activities in designated sites;</p> <p>(viii) Conduct surface water quality inspection according to the Environmental Management Plan (EMP).</p>		
Storm water	Water accumulation in trenches/pits	<p>(i) In Madipakkam WDS site, the Contractor should draw up and implement a plan to control the entry of runoff from the solid waste dumping yard through creation of temporary drains or bunds around the periphery of the work area;</p> <p>(ii) Similarly, as far as possible, control the entry of runoff from upper areas into the excavated pits, and work area by creation of temporary drains or bunds around the periphery of work area in all other sites, as well;</p> <p>(iv) Pump out the water collected in the pits / excavations to a temporary sedimentation pond; dispose of only clarified water into drainage channels/streams after sedimentation in the temporary ponds;(iv) Consider safety aspects related to pit collapse due to accumulation of water</p> <p>(v) Waste Handling;</p>	Contractor	Contractor cost
Noise Levels	Increase in noise level due to earth-moving and excavation equipment, and the transportation of equipment, materials, and people, and vibration	<p>(i) Plan activities in consultation with PIU so that activities with the greatest potential to generate noise are conducted during periods of the day which will result in least disturbance; especially near schools and other sensitive receptors</p> <p>(ii) Minimize noise from construction equipment by using vehicle silencers, fitting jackhammers with noise-reducing mufflers, and use portable street barriers to minimise sound impact to surrounding sensitive receptor; and</p> <p>(iii) Maintain maximum sound levels not exceeding 70 decibels (dBA) when measured at a distance of 10 m or more from the vehicle/s.</p> <p>(iv) Identify any buildings at risk from vibration damage and avoiding any use of pneumatic drills or heavy vehicles in the vicinity; if any building at risk, structural survey be completed prior to work, to provide baseline in case any issues from vibration, and if building is structurally unsound that measures taken to avoid any further damage</p> <p>(v) Horns should not be used unless it is necessary to warn other road</p>	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		users or animals of the vehicle's approach; (vi) Consult local communities in advance of the work to identify and address key issues, and avoid working at sensitive times, such as night times religious and cultural festivals.		
Groundwater Quality	Impacts due to the leachates from the (Old) Alandur Solid Waste Dumping Yard contaminating the groundwater at the WDS System site at Madipakkam as the (Old) Solid Waste Dumping Yard is located adjacent to the allotted WDS site;	(i) Analyse the groundwater quality for the presence of heavy metals, sulphates; nitrates and other chemicals that are typically associated with leachate contamination; (ii) If the groundwater is found to be contaminated, draw up and implement an action plan to ensure that the workers' health and safety is not impacted while construction is carried out at the Madipakkam site for the WDS system. Also, draw up and implement a plan of action to prevent the groundwater contamination to impact the drinking water quality stored in the UGT;	Contractor	Contractor Costs
Removal of Rock during excavation activities	Increase in vibration due to the controlled blasting and associated activities. While controlled blasting is not expected to be utilized during construction, if it is utilized, the following mitigation measures should be employed.	(i) During excavation, wherever removal of rock is identified, alternatives like drilling and chiselling, controlled blasting etc will be examined and the suitable technology shall be finalised depending upon the site conditions. Following measures for ensuring safety shall be ensured during controlled blasting. (ii) Carryout controlled blasting in consultation with PIU so that blasting activities with the least potential to generate vibration are conducted during periods of the day which will result in least disturbance; especially near schools and other sensitive receptors. (iii) Permission shall be obtained from The District Collector for controlled blasting for excavation. (iv) Conditions stipulated in the permission issued by the District Collector shall be complied with during implementation. (v) The contractor shall submit a blasting plan in advance to PIU; and implement in accordance to the plan. (vi) Blasting shall be done through an licensed Explosive Contractor only (vii) For controlled blasting, explosives including blasting caps, shall be transported to the blasting site only through exclusive vehicle in safe manner in accordance with the requirements of the blasting license. After blasting is over, the balance explosives shall be returned to the licensed storage. (viii) Cost for implementation of mitigation measures and liability are the responsibility of contractor.	Construction Contractor	Cost for implementation of mitigation measures responsibility of contractor.

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<ul style="list-style-type: none"> (ix) Proper prior notice will be issued to the Residents before Commencing the activity works Schedule (x) Proper information will be Given to Police Officials (xi) Workers (Flagman) shall be stationed on both end of roads to warn people before firing any blasts and not to permit the traffic. (xii) When blasting, ample warning shall be given to all persons within the vicinity prior to blasting. Warning signs shall be erected a minimum of 24 hours prior to the blast time. The warning signs will state the time and date of each blast. (xiii) Contractor shall ensure necessary precautions / protection (like excavated earth, sand-filled bags, etc) to reduce Ground Vibrations, Reduce noise levels, , etc., Sites shall be provided with necessary shields all around. (xiv) Minimum Explosive will be used for Control Blasting for Residential areas (xv) After a blast has been fired, the Blast Control Specialist shall make a careful inspection to determine that all charges have exploded before employees are allowed to return to the operation. (xvi) The contractor shall be responsible for any and all damage to property or injury to persons resulting from blasting or accidental or premature explosions that may occur in connection with his use of explosives. (xvii) The contractor shall do the activities after obtaining the blasting permission from District Collector. (xviii) For the diversion of traffic in the blasting area, the contractor shall prepare a traffic management plan and obtain permission from Greater Chennai Corporation and traffic police. (xix) Ensure to conduct a pre-blasting survey through videography and photography of residential properties and other structures falling along the sewerage alignment to ascertain the d prevailing conditions of the structures likely to be impacted by the controlled blasting and take adequate measures to minimize such impacts 		
Landscape and aesthetics – waste generation	Impacts due to excess excavated earth, excess construction materials, and solid waste such as removed concrete, wood, packaging	<ul style="list-style-type: none"> (i) Prepare and implement a Construction Waste Management Plan (refer Appendix 4) (ii) As far as possible utilize the debris and excess soil in construction purpose, for example for raising the ground level or construction of access roads etc., (iii) Avoid stockpiling any excess spoils at the site for long time. Excess excavated soils should be disposed off to approved designated 	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
	materials, empty containers, spoils, oils, lubricants, and other similar items.	<p>areas immediately</p> <p>(iv) If disposal is required, the site shall be selected preferably from barren, infertile lands; sites should be located away from residential areas, forests, water bodies and any other sensitive land uses</p> <p>(v) Domestic solid wastes should be properly segregated in biodegradable and non-biodegradable for collection and disposal to designated solid waste disposal site; create a compost pit (with impermeable bottom and sides) at workers camp sites for disposal of biodegradable waste; non-biodegradable / recyclable material shall be collected separately and sold in the local recycling material market</p> <p>(vi) Residual and hazardous wastes such as oils, fuels, and lubricants shall be disposed off via licensed (by TNPCB) third parties;</p> <p>(vii) Prohibit burning of construction and/or domestic waste;</p> <p>(viii) Ensure that wastes are not haphazardly thrown in and around the project site; provide proper collection bins, and create awareness to use the dust bins. recycle waste material where possible.</p> <p>(ix) Conduct site clearance and restoration to original condition after the completion of construction work; PIU to ensure that site is properly restored prior to issuing of construction completion certificate</p>		
Accessibility and traffic disruptions	Traffic problems and conflicts near project locations and haul road	<p>Pipe laying works</p> <p>(i) Prepare a pipe laying work implementation plan in each zone separately and undertake the work accordingly; ensure that for each road where the work is being undertaken there is an alternative road for the traffic diversion; take up the work in sequential way so that public inconvenience is minimal; prepare traffic management plans for each section (refer sample in Appendix 5)</p> <p>(ii) Plan the pipe laying work in coordination with the traffic police; provide temporary diversions, where necessary with clear signage and effectively communicate with general public</p> <p>(iii) Avoiding conducting work in all roads in a colony at one go; it will render all roads unusable due to excavations at the same time, creating large scale inconvenience</p> <p>(iv) Undertake the work section wise: a 100m section should be demarcated and barricaded; open up several such sections at a time, but care shall be taken to locate such sections in different zones</p> <p>(v) Confine work areas in the road carriageway to the minimum possible extent; all the activities, including material and waste/surplus soil stocking should be confined to this area. Proper barricading should be provided; avoid material/surplus soil stocking in congested areas –</p>	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<p>immediately removed from site/ or brought to the as and when required</p> <p>(vi) Limit the width of trench excavation as much as possible by adopting best construction practices; adopt vertical cutting approach with proper shoring and bracing; this is especially to be practiced in narrow roads and deeper excavation; if they deep trenches are excavated with slopes, the roads may render completely unusable during the construction period</p> <p>(vii) Leave spaces for access between mounds of soil to maintain access to the houses / properties; access to any house or property shall not be blocked completely; alternative arrangements, at least to maintain pedestrian access at all times to be provided</p> <p>(viii) Provide pedestrian access in all the locations; provide wooden/metal planks with safety rails over the open trenches at each house to maintain the access.</p> <p>(ix) Inform the affected local population about the work schedule a week before, and a day before to start of work</p> <p>(x) Plan and execute the work in such a way that the period of disturbance/ loss of access is minimum.</p> <p>(xi) Keep the site free from all unnecessary obstructions;</p> <p>(xii) Notify affected public by public information notices, providing sign boards informing nature and duration of construction works and contact numbers for concerns/complaints.</p> <p>(xiii) At work site, public information/caution boards shall be provided including contact for public complaints</p> <p>Controlled blasting</p> <p>(xx) The contractor shall submit a blasting plan in advance to PIU; and implement in accordance to the plan.</p> <p>(xxi) Proper prior notice will be issued to the Residents before Commencing UGSS activity works Schedule</p> <p>(xxii) Proper information will be Given to Police Officials</p> <p>(xxiii) Workers (Flagman) shall be stationed on both end of roads to warn people before firing any blasts and not to permit the traffic.</p> <p>(xxiv) When blasting, ample warning shall be given to all persons within the vicinity prior to blasting. Warning signs shall be erected a minimum of 24 hours prior to the blast time. The warning signs will state the time and date of each blast.</p> <p>(xxv) For the diversion of traffic in the blasting area, the contractor shall prepare a traffic management plan and obtain permission</p>		

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<p>from Greater Chennai Corporation and traffic police.</p> <p>Hauling (material, waste/debris and equipment) activities</p> <p>(i) Plan transportation routes so that heavy vehicles do not use narrow local roads, except in the immediate vicinity of delivery sites</p> <p>(ii) Schedule transport and hauling activities during non-peak hours (peak hours 7 a.m. to 10 a.m. and 4 p.m. to 7 p.m.);</p> <p>(iii) Locate entry and exit points in areas where there is low potential for traffic congestion;</p> <p>(iv) Drive vehicles in a considerate manner</p> <p>(v) Notify affected public by public information notices, providing sign boards informing nature and duration of construction works and contact numbers for concerns/complaints.</p>		
Controlled blasting	Ground vibrations Noise (airblast) Flying debris Dust	<p>Carryout controlled blasting in consultation with PIU so that blasting activities are conducted during periods of the day which will result in least disturbance; especially near schools and other sensitive receptors.</p> <p>The contractor shall submit a blasting plan in advance to PIU for approval; and implement in accordance to the plan once approved.</p> <p>The controlled blasting at identified locations shall be permitted only after the requisite statutory permissions from regulatory authorities are obtained. The contractor shall comply with all terms and conditions stipulated in such permissions. The controlled blasting would be monitored by following the necessary requirements to prevent safety risk to both public and nearby structures as provisioned in the prevailing Indian regulations and standards.</p> <p>Blasting shall be carried out through a licensed Explosive Contractor only.</p> <p>For controlled blasting, explosives including blasting caps, shall be transported to the blasting site only through exclusive vehicle in safe manner in accordance with the requirements of the blasting license. After blasting is over, the balance explosives shall be returned to the licensed storage.</p> <p>Cost for implementation of mitigation measures and liability are the responsibility of contractor.</p>	Contractor and PIU	Contractor Costs

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<p>Proper prior notice will be issued to the residents before commencing blasting activity works. Inform the residents likely to be affected by the works in the locality about the upcoming blasting works well in advance so that necessary arrangements are planned by the residents with reduced inconvenience.</p> <p>For sections where the controlled blasting is proposed, the residents shall be provided with the schedule of blasting at least three days in advance and the residents are explained about the preventive, precautionary, mitigation and emergency response measures being taken to address their concerns.</p> <p>Prior information will be given to Police Officials</p> <p>Workers (Flagman) shall be stationed on both end of roads to warn people before firing any blasts and not to permit the traffic. The section proposed for blasting shall be supervised by properly trained staff to ensure no movement of pedestrians, motorized or nonmotorized vehicles, and residents takes place during blasting within the area of influence. For the diversion of traffic in the blasting area, the contractor shall prepare a traffic management plan and obtain permission from Greater Chennai Corporation and traffic police.</p> <p>When blasting, ample warning shall be given to all persons within the vicinity prior to blasting. Warning signs shall be erected a minimum of 24 hours prior to the blast time. The warning signs will state the time and date of each blast.</p> <p>Sites shall be provided with necessary shields all around.</p> <p>Minimum explosive will be used for Controlled Blasting specifically within residential areas.</p> <p>After a blast has been fired, the Blast Control Specialist shall make a careful inspection to determine that all charges have exploded before employees are allowed to return to the operation, and subsequently the movement of residents /pedestrians and vehicles is permitted.</p> <p>Ensure appropriate measures are taken to maintain maximum ambient</p>		

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<p>noise levels within the limits as permitted by the prevailing Indian regulations and standards. The ambient noise levels would be monitored to ascertain the efficacy of acoustic measures thus implemented and compliance with associated regulatory permissions.</p> <p>Ensure that adequate precautions are taken to avoid flying debris post blasting (such as covering the trench with sturdy metallic sheets with sand filled bags to absorb the blast waves);</p> <p>For sections involving controlled blasting, ensure that dust curtains of adequate height are provided to the trenches to prevent emission of dust during drilling for charge holes and controlled blasting.</p> <p>Ensure that the excavated soil and debris along the section identified for blasting is sprinkled with adequate water prior to blasting to reduce dust emissions upon explosion of charge placed for breaking the hard rock.</p> <p>The project staff from the PIU, consultants and contractors would undertake a post-blasting survey of structures (including videography and/or photography) lying within the area of influence of blasting from the vibrations related impacts (preferably in the presence of the owners of the said structures) to assess and/or ascertain regarding the damages, if any, caused to the structures because of blasting activities.</p> <p>The contractor shall be responsible for any and all damages to property or injury to persons resulting from blasting or accidental or premature explosions that may occur in connection with use of explosives. The log of such events would be properly maintained. The contractor shall provide immediate support and relief measures commensurate with the damages.</p> <p>Training related to controlled blasting activity will be included in the overall safeguards training programme meant for PIUs and Contractors.</p>		
Socio-Economic Loss of access to houses and business	Loss of income	<p>(i) Inform all businesses and residents about the nature and duration of any work well in advance so that they can make necessary preparations;</p> <p>(ii) Do not block any access; leave spaces for access between barricades/mounds of excavated soil and other stored materials and machinery, and providing footbridges so that people can crossover</p>	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<p>open trenches</p> <p>(iii) Barricade the construction area and regulate movement of people and vehicles in the vicinity, and maintain the surroundings safely with proper direction boards, lighting and security personnel – people should feel safe to move around</p> <p>(iv) Control dust generation</p> <p>(v) Immediately consolidate the backfilled soil and restore the road surface; this will also avoid any business loss due to dust and access inconvenience of construction work.</p> <p>(vi) Employee best construction practices, speed up construction work with better equipment, increase workforce, etc., in the areas with predominantly commercial, and with sensitive features like hospitals, and schools;</p> <p>(vii) Consult businesses and institutions regarding operating hours and factoring this in work schedules; and</p> <p>(viii) Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints.</p>		
Socio-Economic – Employment	Generation of temporary employment and increase in local revenue	<p>(i) Employ local labour force as far as possible</p> <p>(iii) Comply with labor laws</p>	Contractor	Contractor cost
Occupational Health and Safety	Occupational hazards which can arise during work	<p>(i) Follow all national, state and local labour laws (indicative list is in Appendix 2);</p> <p>(ii) Develop and implement site-specific occupational health and safety (OHS) Plan which shall include measures such as: (a) safe and documented construction procedures to be followed for all site activities including at the Madipakkam WDS site where the bio-mining of the solid wastes is being carried at the (Old) Alandur Solid Waste Dumping Yard located outside and adjacent to the WDS site; (b) ensuring all workers are provided with and use personal protective equipment; (c) OHS Training for all site personnel, (d) excluding public from the work sites; and (e) documentation of work-related accidents.^a Follow International Standards such as the World Bank Group's Environment, Health and Safety Guidelines.^b For controlled blasting activity, identify the risks involved for the labourers and public and include measures in the OHS plan. Provide necessary training and PPEs to the labourers to ensure safety during implementation.</p>	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<ul style="list-style-type: none"> (iii) Ensure that qualified first-aid is provided at all times. Equipped first-aid stations shall be easily accessible throughout the sites; (iv) Secure all installations from unauthorized intrusion and accident risks (v) Provide H and S orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers; (vi) Provide visitor orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted; (vii) Ensure the visibility of workers through their use of high visibility vests and other PPE when working in or walking through heavy equipment operating areas; (viii) Ensure moving equipment is outfitted with audible back-up alarms; (ix) Mark and provide sign boards for hazardous areas such as energized electrical devices and lines, service rooms housing high voltage equipment, and areas for storage and disposal. Signage shall be in accordance with international standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate; and (x) Disallow worker exposure to noise level greater than 85 dBA for duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively. (xi) Provide supplies of potable drinking water; (xii) Provide clean eating areas where workers are not exposed to hazardous or noxious substances; 		
Community Health and Safety.	Traffic accidents and vehicle collision with pedestrians during material and waste transportation	<ul style="list-style-type: none"> (i) Consult PIU before locating project offices, sheds, and construction plants; (ii) Select a camp site away from residential areas (at least 100 m buffer shall be maintained) or locate the camp site within the existing facilities of City Corporation (iii) Avoid tree cutting for setting up camp facilities (iv) Provide a proper fencing/compound wall for camp sites (v) Camp site shall not be located near (100 m) water bodies, flood plains flood prone/low lying areas, or any ecologically, socially, archeologically sensitive areas (vi) Separate the workers living areas and material storage areas clearly with a fencing and separate entry and exit (vii) Ensure conditions of liveability at work camps are maintained at 	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
		<p>the highest standards possible at all times; living quarters and construction camps shall be provided with standard materials (as far as possible to use portable ready to fit-in reusable cabins with proper ventilation); thatched huts, and facilities constructed with materials like GI sheets, tarpaulins, etc., shall not be used as accommodation for workers</p> <p>(viii) Camp shall be provided with proper drainage, there shall not be any water accumulation</p> <p>(ix) Provide drinking water, water for other uses, and sanitation facilities for employees; drinking water should be regularly tested to confirm that drinking water standards are met</p> <p>(x) Prohibit employees from cutting of trees for firewood; contractor should provide cooking fuel (cooking gas); fire wood not allowed</p> <p>(xi) Train employees in the storage and handling of materials which can potentially cause soil contamination</p> <p>(xii) Wastewater from the camps shall be disposed properly either into sewer system; if sewer system is not available, provide on-site sanitation with septic tank and soak pit arrangements (100 m away from surface water body or groundwater well)</p> <p>(xiii) Recover used oil and lubricants and reuse or remove from the site;</p> <p>(xiv) Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; provide a compost pit for bio degradable waste, and non-biodegradable / recyclable waste shall be collected and sold in local market</p> <p>(xv) Remove all wreckage, rubbish, or temporary structures which are no longer required; and</p> <p>(xvii) At the completion of work, camp area shall be cleaned and restored to pre-project conditions, and submit report to PIU; PIU to review and approve camp clearance and closure of work site;</p>		
Work Camps and worksites	Temporary air and noise pollution from machine operation, water pollution from storage and use of fuels, oils, solvents, and lubricants Unsanitary and poor	<p>(i) As far as possible located the camp site within the work sites; if any camp to be established outside these, then select a camp site away from residential areas (at least 100 m buffer shall be maintained)</p> <p>(ii) Avoid tree cutting for setting up camp facilities</p> <p>(iii) Ensure that a proper compound wall is provided, and erect a wind/dust screen around</p> <p>(iv) Camp site shall not be located near (100 m) water bodies, flood plains flood prone/low lying areas, or any ecologically, socially,</p>	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
	living conditions for workers	<p>archeologically sensitive areas</p> <p>(v) Separate the workers living areas and material storage areas clearly with a fencing and separate entry and exit</p> <p>(vi) Provide proper temporary accommodation with proper materials, adequate lighting and ventilation, appropriate facilities for winters and summers; ensure conditions of liveability at work camps are maintained at the highest standards possible at all times;</p> <p>(vii) Consult PIU before locating project offices, sheds, and construction plants;</p> <p>(viii) Minimize removal of vegetation and disallow cutting of trees</p> <p>(ix) Ensure conditions of liveability at work camps are maintained at the highest standards possible at all times; living quarters and construction camps shall be provided with standard materials (as far as possible to use portable ready to fit-in reusable cabins with proper ventilation); thatched huts, and facilities constructed with materials like GI sheets, tarpaulins, etc., shall not be allowed as accommodation for workers</p> <p>(x) Camp shall be provided with proper drainage, there shall not be any water accumulation</p> <p>(xi) Provide drinking water, water for other uses, and sanitation facilities for employees</p> <p>(xii) Prohibit employees from cutting of trees for firewood; contractor should be provide proper facilities including cooking fuel (oil or gas; fire wood not allowed)</p> <p>(xiii) Train employees in the storage and handling of materials which can potentially cause soil contamination</p> <p>(xiv) Recover used oil and lubricants and reuse or remove from the site</p> <p>(xv) Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; provide a compost pit for biodegradable waste, and non-biodegradable / recyclable waste shall be collected and sold in local market</p> <p>(xvi) Remove all wreckage, rubbish, or temporary structures which are no longer required</p> <p>(xvii) At the completion of work, camp area shall be cleaned and restored to pre-project conditions, and submit report to PIU; PIU to review and approve camp clearance and closure of work site.</p>		
Post-construction	Damage due to debris, spoils, excess	(i) Remove all spoils wreckage, rubbish, or temporary structures (such as buildings, shelters, and latrines) which are no longer required; and	Contractor	Contractor cost

Field	Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost and Source of Funds
clean-up	construction materials	(ii) All excavated roads shall be reinstated to original condition. (iii) All disrupted utilities restored (iv) All affected structures rehabilitated/compensated (v) The area that previously housed the construction camp is to be checked for spills of substances such as oil, paint, etc. and these shall be cleaned up. (vi) All hardened surfaces within the construction camp area shall be ripped, all imported materials removed, and the area shall be top soiled and regrassed using the guidelines set out in the revegetation specification that forms part of this document. (vii) The contractor must arrange the cancellation of all temporary services. (viii) Request PIU to report in writing that worksites and camps have been vacated and restored to pre-project conditions before acceptance of work.		
Temporary economic impacts	Disruption to vendors, hawkers on right-of-way (ROW) during sewer laying works	Contractor is required to provide notice to the shop owners of the need to shift kiosk/wares displayed on ROW as soon as the work plan is ready, with minimum 7 working days. No works can be commenced unless 100% shifted in sections ready for implementation.	CC and PIU	Contractor / PIU

^aSome of the key areas that may be covered during training as they relate to the primary causes of accidents include (i) slips, trips and falls; (ii) personal protective equipment; (iii) ergonomics, repetitive motion, and manual handling; (iv) workplace transport; and (v) legislation and responsibilities. Training can provide the foundations of competence but it does not necessarily result in a competent worker. Therefore, it is essential to assess staff competence to ensure that the training provided is relevant and effective. Supervision and monitoring arrangements shall be in place to ensure that training has been effective and the worker is competent at their job. The level of supervision and monitoring required is a management decision that shall be based on the risks associated with the job, the level of competence required, the experience of the individual and whether the worker works as part of a team or is a lone worker.

^bIFC World Bank Group. [Environmental, Health & Safety Guidelines101](#).

Table 15: Construction Stage Environmental Monitoring Plan

Monitoring field	Monitoring location	Monitoring parameters	Frequency	Responsibility	Cost and Source of Funds
Construction disturbances, nuisances, public and worker safety,	All work sites	Implementation of construction stage EMP including dust control, noise control, traffic management, and safety measures.	Weekly during construction	Supervising staff and safeguards specialists of CMSC	Staff and consultant costs are part of incremental administration costs

Monitoring field	Monitoring location	Monitoring parameters	Frequency	Responsibility	Cost and Source of Funds
		Site inspection checklist to review implementation is appended at Appendix 6			
Ambient air quality	4 locations (locations 50 m downwind direction near WDS work sites in the sub project area);	PM ₁₀ , PM _{2.5} , NO ₂ , SO ₂ , CO	Once before start of construction Quarterly (yearly 4-times) during construction (2 year construction period)	Construction Contractor	Cost for implementation of monitoring measures responsibility of contractor (36 samples x ₹5000/- per sample = ₹180,000)
Ambient noise	4locations (locations near water distribution station);	Day time and night time noise levels	Once before start of construction Quarterly (yearly 4-times) during construction (2 year construction period)	Construction Contractor	Cost for implementation of monitoring measures responsibility of contractor (36samples x 1500 per sample = 54,000)
Surface water quality	4locations (1 point each in Periathope lake near Mathur Buckingham canal near Uthandi and in Madipakkam Eri, and Pallikaranai marsh. located in the project area	pH, Oil and grease, Cl, F, NO ₃ , TC, FC, Hardness, Turbidity BOD, COD, DO, Total Alkalinity	Once before start of construction Half yearly during construction (2 year construction period)	Construction Contractor	Cost for implementation of monitoring measures responsibility of contractor (20samples x 4000 per sample = 80,000)
Groundwater Quality	1 location (Madipakkam WDS Site)	pH, EC, TDS, Heavy Metals, Sulphates, Nitrates	Once before start of construction at the Madipakkam site	Construction Contractor	Cost for implementation of monitoring measures, responsibility of the contractor (2 samples x 4000 per sample = 8,000)
Soil Quality	1 location (Madipakkam WDS site)	pH, TDS, Heavy Metals, Sulphates, Nitrates	Once before start of disposal of the excavated soil at the Madipakkam site	Construction Contractor	Cost for implementation of monitoring measures, responsibility of the contractor (2 samples x 4000 per sample = 8,000)

Table 16: Operation Stage Environmental Monitoring Plan

Monitoring Field	Monitoring Location	Monitoring Parameters	Frequency	Responsibility	Cost and Source of Funds
Monitoring of treated water quality from water treatment plant at receiving point of WDS	Inlet pipe to UGT	Residual chlorine, TDS,	Daily	CMWSSB	CMWSSB Operating Cost
Monitoring the water quality at outlet point of WDS	Outlet of OHT	Residual chlorine, TDS,	Daily	CMWSSB	CMWSSB Operating Cost
Monitoring the water quality at various points in the distribution system	Various locations in the distribution system	Residual chlorine	Daily	CMWSSB	CMWSSB Operating Cost

B. Implementation Arrangements

152. The Municipal Administration and Water Supply Department (MAWS) of Government of Tamil Nadu acting through the Tamil Nadu Urban Infrastructure Financial Services Ltd. (TNUIFSL) is the state-level executing agency. A project management unit (PMU) is established in TNUIFSL headed by a Project Director and Deputy Project Director (senior official from CMWSSB), and comprising dedicated full-time staff from TNUIFSL for overall project and financial management. A Project Steering Committee headed by Principal Secretary, MA&WS, and members include managing directors of TNUIFSL, CMA, and Chennai Metropolitan Water Supply and Sewerage Board (CMWSSB) is established.

153. The implementing agency for this subproject is Chennai Metropolitan Water Supply and Sewerage Board (CMWSSB). A Project Implementation Unit (PIU) is established in CMWSSB headed by Chief Engineer (CMWSSB) and comprising dedicated full-time staff from engineering and other departments of CMWSSB. PIU under the CMWSSB is responsible for planning, implementation, monitoring and supervision, and coordination of all activities of subproject. A Construction, Management and Supervision Consultant (CMSC) has been appointed to assist PIU in day-to-day implementation of the subproject.

154. **Safeguards Compliance Responsibilities.** Environmental and Social Safeguards (ESS) managers in the PMU, TNUIFSL have overall responsibility of safeguard compliance with ADB SPS 2009. ESS Managers report to Vice President in the Projects Wing ESS Managers (TNUIFSL) report to the Head, Projects Division. At CMWSSB, The Assistant Executive Engineer in-charge of the project, who coordinate safeguard tasks at CMWSSB. As expert support is available to CMWSSB via CMSC, and the role of Assistant Executive Engineer is mainly to coordination, overseeing the implementation of safeguard tasks, grievance redress and reporting.

155. **PMU Safeguard Responsibilities.** Key tasks and responsibilities of the ESS Manager (Environment), for this subproject include the following:

DPR finalization and Bidding stage:

- (i) Ensure that all design related measures of the EMP are included designs
- (ii) Ensure that EMP is included in bidding documents and civil works contracts including requirement for Environmental, Health and Safety (EHS) supervisor with the contractor
- (iii) Ensure that the bid/contract documents include specific provisions requiring contractors to comply with all applicable labour laws and core labour standards
- (iv) Ensure that staff required for implementation of EMP (EHS officer) is included in the bid requirements
- (v) Ensure that EMP cost is included in the project cost
- (vi) Prior to invitation of bids and prior to award of contract ensure that all clearance/permissions as required for implementation of subproject are in place to the extent possible

Construction stage:

- (i) Prior to start of construction:
 - Ensure that all necessary clearances/permissions/licences, including that of contractor's are in place prior to start of construction

- provide oversight on environmental management aspects of subprojects and ensure EMPs are implemented by PIUs and contractors
- (ii) Oversee and provide guidance to the PIU to properly carry out the environmental monitoring as per the EMP
- (iii) Oversee grievance redress mechanism to address any grievances brought about in a timely manner; ensure that records are properly maintained
- (iv) Consolidate quarterly environmental monitoring reports from PIU and submit semi-annual monitoring reports to ADB
- (v) Oversee site closures to ensure that all work / facility sites are restored properly prior to issuing work completion certificate to the contractor

Operation stage: Ensure that operation of water supply system developed under the subproject is in compliance with all government regulations, standards and conditions.

156. **PIU Safeguard Responsibilities.** Key tasks and responsibilities of the PIU assisted by CMSC for this subproject include the following:

Detailed Project Report finalization and Bidding stage:

- (i) Include design related measures of the EMP in the project design and DPR
- (ii) Include EMP in the bidding documents and civil works contracts, including requirement of staff (EHS supervisor) with contractor for EMP implementation
- (iii) Provide necessary budget in the project as IEE for EMO Implementation
- (iv) Ensure that the bid/contract documents include specific provisions requiring contractors to comply with all applicable labour laws and core labour standards including:
 - a. Labour welfare measures and provision of amenities
 - b. prohibition of child labour as defined in national legislation for construction and maintenance activities;
 - c. equal pay for equal work of equal value regardless of gender, ethnicity, or caste;
 - d. elimination of forced labour;
 - e. the requirement to disseminate information on sexually transmitted diseases, including HIV/AIDS, to employees and local communities surrounding the project sites.
- (v) In the pre-bid meeting, provide insight into EMP measures, and overall compliance requirements to the bidders
- (vi) Obtain all clearance/permissions as required for implementation of subproject, prior to invitation of bids and/or prior to award of contract / prior to construction as appropriate

Construction stage:

- (i) Identify regulatory clearance requirements and obtain all necessary clearances prior to start of construction; ensure construction work by contractor is conducted in compliance with all government rules and regulations including pollution control, labour welfare and safety etc.,
- (ii) Prior to start of construction organize an induction course for the training of contractors, preparing them on EMP implementation, environmental monitoring, and on taking immediate action to remedy unexpected adverse impacts or ineffective mitigation measures found during the course of implementation.

- (iii) Ensure contractor compliance with staff resources as per the IEE/EMP/Bid
- (iv) Guide contractor on updating EMP / preparing Site Environmental Plan at the start of the project
- (v) Update IEE and EMP; ensure that IEE reflects the final design being implemented by contractor
- (vi) Conduct public consultation and information disclosure as necessary.
- (vii) Take necessary action for obtaining rights of way
- (viii) Supervise day-to-day EMP implementation on site by contractor, including the environmental monitoring plan;
- (ix) Supervise ambient environmental monitoring by contractors
- (x) Take corrective actions when necessary to ensure no environmental impacts
- (xi) Submit quarterly environmental monitoring reports to PMU
- (xii) Conduct continuous public consultation and awareness
- (xiii) Address any grievances brought about through the grievance redress mechanism in a timely manner as per the EMP
- (xiv) Monitor Contractor's compliance with the measures set forth in the EMP and any corrective or preventative actions set forth in a safeguards monitoring report that the PMU has prepared from time to time;
- (xv) Implement corrective or preventative actions in case of non-compliance or new/unanticipated impacts;
- (xvi) Inform PMU promptly in case if any significant impacts surfaces, which were not identified in the IEE and develop necessary corrective actions as necessary and ensure implementation by the contractors; include all such impacts and suggested actions in the Quarterly Environmental Monitoring Reports
- (xvii) Implementation grievance redress system, and undertake appropriate actions to redress the complaints; ensure that complaints/grievances are addressed in a timely manner and resolutions are properly documented;
- (xviii) Review and approve monthly progress reports submitted by Contractor on EMP compliance,
- (xix) Prepare quarterly environmental monitoring reports and submit to PMU /TNUIFSL
- (xx) Provide any assistance in environmental safeguard related tasks as required by PMU to ensure compliance and reporting to ADB

Operation stage:

- (i) Conduct environmental management and monitoring activities as per the EMP
- (ii) Ensure that conveyance system constructed and operated with all necessary clearances and approvals, and compliance with standards and conditions

157. Contractor's Responsibilities:

Bidding stage:

- (i) Understand the EMP requirements and allocate necessary resources (budget, staff, etc.)
- (ii) Understand the regulatory compliance requirements related to labour welfare, safety, environment etc.,

Construction stage:

- (i) Mobilize EHS Supervisor prior to start of work
- (ii) Prepare SEMP and submit to PIU
- (iii) Ensure that all regulatory clearances (both project related and contractor related) are in place prior start of the construction work.
- (iv) Confirm with PIU availability of rights of way at all project sites prior to start of work.
- (v) Prepare and submit:
 - a. Construction waste management (CWM) plan (sample is in Appendix)
 - b. Traffic management (TM) plan (sample is Appendix 5)
 - c. OHS Plan, pollution control plan, dust emergency response plan
- (vi) Implement the mitigation measures as per the EMP including CWM and TM Plans
- (vii) Follow the EMP measures/guidelines for establishment of temporary construction camps, construction waste disposal sites, and material borrow areas, etc.,
- (viii) Implement EMP and ensure compliance with all the mitigation and enhancement measures
- (ix) Conduct environmental monitoring (air, noise, water etc.,) as per the EMP
- (x) Undertake immediate action as suggested by PIU to remedy unexpected adverse impacts or ineffective mitigation measures found during the course of implementation
- (xi) Submit monthly progress reports on EMP implementation to PIU
- (xii) Act promptly on public complaints and grievances related to construction work and redress in a timely manner in coordination with PIU and CMSC
- (xiii) Comply with applicable government rules and regulations

C. Training Needs

158. The following Table 17 presents the outline of capacity building program to ensure EMP implementation. These capacity building and trainings are conducted at the offices of PMU and PIU by the environmental safeguards specialist of PMU/PIU and their consultants, which are part of project implementation set-up, and therefore no separate or additional costs are envisaged. Adequate costs are already considered in project's capacity building program. The detailed program and specific modules are customized for the available skill set after assessing the capabilities of the target participants and the requirements of the project by the PMU.

Table 17: Outline Capacity Building Program on Environmental Management Plan Implementation

Description	Target Participants and Venue	Estimate (₹)	Cost and Source of Funds
1. Introduction and Sensitization to Environmental Issues (1 day) - ADB Safeguards Policy Statement - Government of India and Tamil Nadu applicable safeguard laws, regulations and policies including but not limited to core labor standards, occupational health and safety (OHS), etc. - Incorporation of environmental management plan (EMP) into the project design and contracts - Monitoring, reporting and corrective action planning	All staff and consultants involved in the project At Project Management Unit (PMU) (combined program for all Project Implementation Unit or PIU)	-	Included in the overall program cost

Description	Target Participants and Venue	Estimate (₹)	Cost and Source of Funds
2. EMP implementation (1/2 day) - EMP mitigation and monitoring measures - Roles and responsibilities - Public relations, - Consultations - Grievance redress - Monitoring and corrective action planning - Reporting and disclosure - Construction site standard operating procedures (SOP) -- Chance find (archaeological) protocol - AC pipe protocol - Traffic management plan - Waste management plan - Site clean-up and restoration - Controlled blasting	All PIU staff, contractor staff and consultants involved in the subproject At PIU	-	To be conducted by CMSC at the PIU office; part of project implementation cost
3. Contractors Orientation to Workers (1/2 day) - Environment, health and safety in project construction Health & safety measures during coronavirus disease (COVID-19) pandemic	Once before start of work, and thereafter regular briefing every month once. Daily briefing on safety prior to start of work to cover all workers (including unskilled laborers)	-	Contractors' EHS officer to conduct program, with guidance of CMSC

D. Monitoring and Reporting

159. Immediately after mobilization and prior to commencement of the works, the contractor has submitted a compliance report to PIU that all identified pre-construction mitigation measures as detailed in the EMP are undertaken. Contractor should confirm that the staff for EMP implementation (EHS supervisor) is mobilized. PIU has reviewed, and approved the report and permit commencement of works.

160. During construction, results from internal monitoring by the contractor is reflected in their monthly EMP implementation reports to the PIU. CMSC monitor, review and advise contractors for corrective actions if necessary. Quarterly report summarizing compliance and corrective measures, if any, taken is prepared by CMSC team at PIU and submitted to PMU (Report format is at Appendix 7). During operation, PIU conduct management and monitoring actions as per the operation stage EMP, and submit to PMU annual report.

161. Based on PIU Quarterly monitoring reports and oversight visits to subproject work sites, PMU submit semi-annual Environmental Monitoring Report (EMR). Once concurrence from the ADB is received the report is disclosed on TNUIFSL and CMWSSB websites.

162. ADB review project performance against the TNUFIP commitments as agreed in the legal documents (loan and project agreements etc.). The extent of ADB's monitoring and supervision activities are commensurate with the project's risks and impacts. Monitoring and supervising of social and environmental safeguards are integrated into the project performance management system.

163. ADB's monitoring and supervision activities are carried out on an on-going basis until a Project Completion Report (PCR) is issued. ADB issues a PCR within 1-2 years after the project is physically completed and in operation.

E. Environmental Management Plan Implementation Cost

164. Most of the mitigation measures require the contractors to adopt good site practices, which should be part of their normal procedures already, so there are unlikely to be major costs associated with compliance. The costs which are specific to EMP implementation and are not covered elsewhere in the projects are given below.

Table 18: Cost Estimates to Implement the Environmental Management Plan

	Particulars	Stages	Unit	Total Number	Rate (₹)	Cost (₹)	Costs Covered By
A.	Implementation staff						
1	EHS Supervisor	Construction	per month	24	35,000	8,40,000/-	Civil works contractor
	Subtotal (A)					8,40,000/-	
B.	Mitigation Measures						
1	Provision for tree cutting and compensatory plantation measures (1: 10ratio replantation)	Construction	Per tree	10	1,000	10,000	Project costs (PIU)
2	Preparation of plans traffic management plan, waste (spoils) management plan etc.,), traffic management at work sites (Pavement Markings, Channelizing Devices, Arrow Panels and Warning Lights)	Construction	Lump sum	-	-	3,00,000	Civil works contractor
	Subtotal (B)					3,10,000/-	
C.	Monitoring Measures						
1	Air quality monitoring	Construction	per sample	36	5,000	180,000	Civil works contractor
2	Noise levels monitoring	Construction	Per sample	36	1,500	54,000	Civil work contractor
3	Surface water monitoring	Construction	Per sample	20	4,000	80,000	Civil work contractor
4	Ground water monitoring	Construction	Per sample	2	4,000	8,000	Civil work contractor
5	Soil monitoring	Construction	Per sample	2	4,000	8,000	Civil work contractor
	Subtotal (C)					3,30,000/-	
D.	Capacity Building						
1.	Training on EMP implementation	Pre-construction				-	Part of PIU and PMU , consultant tasks
2.	Contractors Orientation to Workers on EMP implementation	Prior to dispatch to worksite				-	Civil works contractor cost
	Subtotal (D)						
	Total (A+B+C+D)					₹ 14,80,000/-	

Contractor Cost - ₹14,70,000/-

PIU Cost - ₹10,000/-

Total - ₹14,80,000/-

IX. CONCLUSION AND RECOMMENDATIONS

165. The process described in this document has assessed the environmental impacts of all elements of the proposed water supply subproject covering Mathur, Madipakkam, Jalladampettai and Uthandi in Chennai City. All potential impacts were identified in relation to pre-construction, construction, and operation phases. Planning principles and design considerations have been reviewed and incorporated into the site planning and design process wherever possible; thus, environmental impacts as being due to the project design or location were not significant. Mitigation measures have been developed to reduce all negative impacts to acceptable levels. These were discussed with specialists responsible for the engineering aspects, and as a result significant measures have already been included in the designs for the infrastructure.

166. No new water treatment plant is included in the subproject. Water treated from CMWSSB's existing WTPs are utilized as it has sufficient capacity to meet water demand from the subproject area. Due diligence conducted during the IEE indicated that the existing two WTPs (Minjur and Nemmeli Desalination Plants), which supply treated water to the subproject area are functioning well and in compliance with all required government licenses and permits. Water produced from the facility complies with drinking water standards.

167. All new water distribution stations consisting of underground tanks, overhead tanks and pump houses, are situated on government owned vacant land parcels, and water feeder and distribution mains are laid along the edge of the public roads. Therefore subproject does not involve any private land acquisition. A section of the Distribution Network in Uthandi is located within the Coastal Regulation Zone, CRZ II clearance was obtained from Ministry of Environmental and Forest on 19-11-2020 for the implementation of the works in that zone. Additionally, the WDS site at Madipakkam allocated by the Greater Chennai Corporation (GCC) is located adjacent to the Old Alandur Solid Waste Dumping Yard that is at present being bio-mined by the GCC. Implementation of appropriate mitigation and monitoring actions suggested in the EMP shall mitigate the adverse impacts arising from the solid waste bio-mining activity carried out at the site. Additionally, a preliminary assessment of the groundwater contamination arising from the presence of the solid waste at the Old Alandur Solid Waste Dumping Yard is suggested to be conducted prior to start of construction activity at the allocated WDS site so that appropriate mitigation measures can be designed if any contamination is found to exist.

168. Except pipe laying works, all other construction activities are confined to the selected sites, and the interference with the general public and community around is minimal. There are temporary negative impacts, arising mainly from construction dust and noise, hauling of construction material, waste and equipment on local roads (traffic, dust, safety etc.), mining of construction material, occupation health and safety aspects. Pipe line works are conducted along edge of public roads in an urban area congested with people, activities and traffic, subproject is likely to significant impacts during construction. Impacts mainly arise from the construction dust and noise; from the disturbance of residents, businesses, traffic by the construction work, safety risk to workers, public and nearby buildings due to deep trench excavations, especially in narrow roads, dust, access impediment to houses and business, disposal of large quantities of construction waste, etc. These are all general impacts of construction in urban areas, and there are well developed methods of mitigation that are suggested in the EMP. Controlled blasting is not envisaged to be utilized at any of the subproject sites. However, if any controlled blasting is utilized appropriate legally required procedures shall be employed with due approval from all the concerned agencies.

169. Once the new system is in place, the facilities operate with routine maintenance, which should not affect the environment. Improved system operation comply with the O&M manual and standard operating procedures to be developed for all the activities. Pre-audit is carried out prior to operation of the scheme.

170. Mitigation is assured by a program of environmental monitoring conducted during construction and operation to ensure that all measures are implemented, and to determine whether the environment is protected as intended. This includes observations on- and off-site, document checks, and interviews with workers and beneficiaries, and any requirements for remedial action is reported to the PMU. Mitigation and monitoring measures, along with the project agency responsible for such actions, form part of the Environmental Management Plan. The total cost for implementing the Environmental Monitoring Plan is Rupees Fourteen Lakhs Eighty Thousand Only (₹14,80,000/-)

171. Stakeholders were involved in developing the IEE through face-to-face discussions. Views expressed by the stakeholders were incorporated into the IEE and the planning and development of the project. The IEE is made available at public locations and is disclosed to a wider audience via CMWSSB and ADB websites. The consultation process is continued during project implementation, as required, to ensure that stakeholders are engaged in the project and have the opportunity to participate in its development and implementation.

172. The project's grievance redress mechanism is provided the citizens with a platform for redress their grievances, and describes the informal and formal channels, time frame, and mechanisms for resolving complaints about environmental performance.

173. The EMP is assisted the project agencies and contractor in mitigating the environmental impacts, and guide them in the environmentally sound execution of the proposed project. A copy of the updated EMP/ SEP shall be kept on-site during the construction period at all times. The EMP shall be made binding on all contractors operating on the site, to ensure compliance to the conditions set out in this document.

174. The citizens of the sub projects area of Mathur, Madipakkam, Jalladampettai and Uthandi are the major beneficiaries of this subproject. The new water supply system provide safe drinking water of acceptable standard for the public which improve the over-all public health in the project area. Diseases due to poor water quality, such as Cholera, diarrhoea and dysentery are reduced, so people should spend less on healthcare and lose fewer working days due to illness, so their economic status should also improve, as well as their overall health.

175. Therefore, as per ADB SPS, the project is classified as environmental category B and does not require further environmental impact assessment.

176. This IEE shall be updated by CMWSSB during the implementation phase to reflect any changes, amendments.

RAPID ENVIRONMENTAL ASSESSMENT CHECKLIST

Water supply

Instructions:

- ☐ This checklist is to be prepared to support the environmental classification of a project. It is to be attached to the environmental categorization form that is to be prepared and submitted to the Chief Compliance Officer of the Regional and Sustainable Development Department.
- ☐ This checklist is to be completed with the assistance of an Environment Specialist in a Regional Department.
- ☐ This checklist focuses on environmental issues and concerns. To ensure that social dimensions are adequately considered, refer also to ADB checklists and handbooks on (i) involuntary resettlement, (ii) indigenous peoples planning, (iii) poverty reduction, (iv) participation, and (v) gender and development.
- ☐ Answer the questions assuming the “without mitigation” case. The purpose is to identify potential impacts. Use the “remarks” section to discuss any anticipated mitigation measures.

Country/Project Title: **India / Tamil Nadu Urban Flagship Investment Program– PROVIDING COMPREHENSIVE WATER SUPPLY SCHEME TO MATHUR, MADIPAKKAM, JALLADAMPETTAI AND UTHANDI IN CHENNAI CITY**

Sector Division: Water supply

Screening Questions	Yes	No	Remarks																				
A. Project Siting Is the project area...																							
<ul style="list-style-type: none"> Densely populated? 	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/>	<p>Core Chennai city areas are very densely populated. Added areas are comparatively less dense. Sub project areas are part of the added areas of Chennai city. As core Chennai city is already saturated, developments are taking place in the added areas including present sub project area. The entire core Chennai city has already been provided with water supply and sewerage facilities. It is proposed to provide water supply facilities in the entire 42 added areas of Chennai city on par with core city. Accordingly providing water supply and sewerage infrastructures in some parts of added areas are in various stages of implementation. As part of the water supply proposal, now it is proposed to extend the water supply facilities in the Subproject area covering Mathur, Madipakkam, Jalladampettai and Uhandi. The Extent, Population and Density of the sub project area is furnished below:</p> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: center;">Area</th><th style="text-align: center;">Extent in Hect</th><th style="text-align: center;">Population (2020) in thousand</th><th style="text-align: center;">Population density per Hect</th></tr> </thead> <tbody> <tr> <td>Mathur</td><td style="text-align: center;">297</td><td style="text-align: center;">33521</td><td style="text-align: center;">112</td></tr> <tr> <td>Madipakkam</td><td style="text-align: center;">340</td><td style="text-align: center;">35752</td><td style="text-align: center;">105</td></tr> <tr> <td>Jalladampettai</td><td style="text-align: center;">228</td><td style="text-align: center;">19016</td><td style="text-align: center;">84</td></tr> <tr> <td>Uthandi</td><td style="text-align: center;">340</td><td style="text-align: center;">8940</td><td style="text-align: center;">26</td></tr> </tbody> </table>	Area	Extent in Hect	Population (2020) in thousand	Population density per Hect	Mathur	297	33521	112	Madipakkam	340	35752	105	Jalladampettai	228	19016	84	Uthandi	340	8940	26
Area	Extent in Hect	Population (2020) in thousand	Population density per Hect																				
Mathur	297	33521	112																				
Madipakkam	340	35752	105																				
Jalladampettai	228	19016	84																				
Uthandi	340	8940	26																				
<ul style="list-style-type: none"> Heavy with development activities? 	<input checked="" type="checkbox"/>	<input type="checkbox"/>	It is a developing area; urban expansion is considerable																				
<ul style="list-style-type: none"> Adjacent to or within any 	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-																				

Appendix 1

environmentally sensitive areas?			
• Cultural heritage site	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
• Protected Area	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
• Wetland	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
• Mangrove	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
• Estuarine	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
• Buffer zone of protected area	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
• Special area for protecting biodiversity	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
• Bay	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
B. Potential Environmental Impacts Will the Project cause...			
▪ Pollution of raw water supply from upstream waste water discharge from communities, industries, agriculture and soil erosion runoff	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Does not arise as the subproject areas are proposed to be supplied with desalinated water.
▪ impairment of historical/cultural monuments/areas and loss/damage to these sites?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	No historical or cultural sites in the subproject area
▪ hazard of land subsidence caused by excessive ground water pumping?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Ground water will not be extracted for providing water supply
▪ social conflicts arising from displacement of communities ?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ conflicts in abstraction of raw water for water supply with other beneficial water uses for surface and ground waters?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ unsatisfactory raw water supply (e.g. excessive pathogens or mineral constituents)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ delivery of unsafe water to distribution system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ inadequate protection of intake works or wells, leading to pollution of water supply?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ over pumping of ground water, leading to salinization and ground subsidence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ excessive algal growth in storage reservoir?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ increase in production of sewage beyond capabilities of community facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ inadequate disposal of sludge from water treatment plants?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ inadequate buffer zone around pumping and treatment plants to alleviate noise and other possible nuisances and protect facilities?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ impairments associated with transmission lines and access roads?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ health hazards arising from	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

inadequate design of facilities for receiving, storing, and handling of chlorine and other hazardous chemicals.			-
▪ health and safety hazards to workers from the management of chlorine used for disinfection and other contaminants?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ dislocation or involuntary resettlement of people	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ social conflicts between construction workers from other areas and community workers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ noise and dust from construction activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Noise and dust may occur during construction period. But it is only temporary. Suitable mitigation measures will be adopted to contain noise and dust pollution
▪ increased road traffic due to interference of construction activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Increase in road traffic may occur in some areas. But it is only temporary in nature.
▪ continuing soil erosion/silt runoff from construction operations?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ delivery of unsafe water due to poor O&M treatment processes (especially mud accumulations in filters) and inadequate chlorination due to lack of adequate monitoring of chlorine residuals in distribution systems?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ delivery of water to distribution system, which is corrosive due to inadequate attention to feeding of corrective chemicals?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ Accidental leakage of chlorine gas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Safety officer has been posted for both the desalination plants and will be responsible for the safety and mitigation measures.
▪ excessive abstraction of water affecting downstream water users?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ competing uses of water?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-
▪ increased sewage flow due to increased water supply	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Steps has been taken to provide underground sewerage system in the sub project area
▪ increased volume of sullage (wastewater from cooking and washing) and sludge from wastewater treatment plant	<input type="checkbox"/>	<input checked="" type="checkbox"/>	-

SALIENT FEATURES OF MAJOR LABOR LAWS APPLICABLE TO ESTABLISHMENTS ENGAGED IN CONSTRUCTION OF CIVIL WORKS

- (i) Workmen Compensation Act, 1923 - The Act provides for compensation in case of injury by accident arising out of and during the course of employment.
- (ii) Payment of Gratuity Act, 1972 - Gratuity is payable to an employee under the Act on satisfaction of certain conditions on separation if an employee has completed 5 years' service or more or on death at the rate of 15 days wages for every completed year of service. The Act is applicable to all establishments employing 10 or more employees.
- (iii) Employees' PF and Miscellaneous Provisions Act, 1952 - The Act provides for monthly contributions by the employer plus workers @10 % or 8.33 %. The benefits payable under the Act are: (a) Pension or family pension on retirement or death as the case may be; (b) deposit linked insurance on the death in harness of the worker; (c) payment of PF accumulation on retirement/death etc.
- (iv) Maternity Benefit Act, 1951 - The Act provides for leave and some other benefits to women employees in case of confinement or miscarriage etc.
- (v) Contract Labour (Regulation and Abolition) Act, 1970 - The Act provides for certain welfare measures to be provided by the Contractor to contract labor and in case the Contractor fails to provide, the same are required to be provided by the Principal Employer by Law. The principal employer is required to take Certificate of Registration and the Contractor is required to take a License from the designated Officer. The Act is applicable to the establishments or Contractor of principal employer if they employ 20 or more contract labor.
- (vi) Minimum Wages Act, 1948 - The employer is supposed to pay not less than the Minimum Wages fixed by appropriate Government as per provisions of the Act if the employment is a scheduled employment. Construction of Buildings, Roads, Runways are scheduled employment.
- (vii) Payment of Wages Act, 1936 - It lays down as to by what date the wages are to be paid, when it will be paid and what deductions can be made from the wages of the workers.
- (viii) Equal Remuneration Act, 1979 - The Act provides for payment of equal wages for work of equal nature to Male and Female workers and not for making discrimination against Female employees in the matters of transfers, training and promotions etc.
- (ix) Payment of Bonus Act, 1965 - The Act is applicable to all establishments employing 20 or more workmen. The Act provides for payments of annual bonus subject to a minimum of 8.33 % of wages and maximum of 20 % of wages to employees drawing Rs.3,500/- per month or less. The bonus to be paid to employees getting Rs.2,500/- per month or above up to Rs.3,500/- per month shall be worked out by taking wages as Rs.2,500/- per month only. The Act does not apply to certain establishments. The newly set up establishments are exempted for five years in certain circumstances. Some of the State Governments have reduced the employment size from 20 to 10 for the purpose of applicability of the Act.
- (x) Industrial Disputes Act, 1947 - The Act lays down the machinery and procedure for resolution of industrial disputes, in what situations a strike or lock-out becomes illegal and what

are the requirements for laying off or retrenching the employees or closing down the establishment.

(xi) Industrial Employment (Standing Orders) Act, 1946 - It is applicable to all establishments employing 100 or more workmen (employment size reduced by some of the States and Central Government to 50). The Act provides for laying down rules governing the conditions of employment by the employer on matters provided in the Act and get the same certified by the designated Authority.

(xii) Trade Unions Act, 1926 - The Act lays down the procedure for registration of trade unions of workmen and employees. The trade unions registered under the Act have been given certain immunities from civil and criminal liabilities.

(xiii) Child Labor (Prohibition and Regulation) Act, 1986 - The Act prohibits employment of children below 14 years of age in certain occupations and processes and provides for regulation of employment of children in all other occupations and processes. Employment of child labor is prohibited in Building and Construction Industry.

(xiv) Inter-State Migrant Workmen's (Regulation of Employment and Conditions of Service) Act, 1979 - The Act is applicable to an establishment which employs 5 or more inter-state migrant workmen through an intermediary (who has recruited workmen in one state for employment in the establishment situated in another state). The inter-state migrant workmen, in an establishment to which this Act becomes applicable, are required to be provided certain facilities such as housing, medical aid, traveling expenses from home up to the establishment and back

(xv) The Building and Other Construction Workers (Regulation of Employment and Conditions of Service) Act, 1996 and the Cess Act of 1996 - All the establishments who carry on any building or other construction work and employ 10 or more workers are covered under this Act. All such establishments are required to pay Cess at rate not exceeding 2% of the cost of construction as may be notified by the Government. The employer of the establishment is required to provide safety measures at the building or construction work and other welfare measures, such as canteens, first-aid facilities, ambulance, housing accommodation for workers near the workplace etc. The employer to whom the Act applies has to obtain a registration certificate from the Registering Officer appointed by the Government.

SAMPLE GRIEVANCE REGISTRATION FORM

(To be available in Tamil and English)

The _____ Project welcomes complaints, suggestions, queries, and comments regarding project implementation. We encourage persons with grievance to provide their name and contact information to enable us to get in touch with you for clarification and feedback.

Should you choose to include your personal details but want that information to remain confidential, please inform us by writing/typing ***(CONFIDENTIAL)*** above your name. Thank you.

Date	Place of registration	Project Town			
		Project:			
Contact information/personal details					
Name		Gender	* Male * Female	Age	3.
Home address					
Place					
Phone no.					
E-mail					
Complaint/suggestion/comment/question Please provide the details (who, what, where, and how) of your grievance below:					
If included as attachment/note/letter, please tick here:					
How do you want us to reach you for feedback or update on your comment/grievance?					

FOR OFFICIAL USE ONLY

Registered by: (Name of official registering grievance)	
Mode of communication: Note/letter E-mail Verbal/telephonic	
Reviewed by: (Names/positions of officials reviewing grievance)	
Action taken:	
Whether action taken disclosed:	Yes No
Means of disclosure:	

SAMPLE OUTLINE SPOILS (CONSTRUCTION WASTE) MANAGEMENT PLAN

- The Spoil Management Plan should be site specific and be part of the monthly Construction Management Plan.
- The contractor, in consultation with the PIU, has to find out appropriate location/s for the disposal of the excess soil generated. The spoils should be deposited only at these sites.
- Further precautions need to be taken in case of the contaminated spoils
- The vehicle carrying the spoil should be covered properly.
- The spoils generating from each site should be removed on the same day or immediately after the work is complete. The site / road should be restored to the original condition.

I. Spoils information

The spoil information contains the details like a) The type / material, b) Potential contamination by that type, c) Expected volume (site / component specific), d) Spoil Classification etc.

II. Spoils management

The Spoil Management section gives the details of a) Transportation of spoil b) disposal site details c) Precautions taken d) Volume of contaminated spoil, if present, d) Suggested reuse of disposal of the spoil

III. Documentation

The volume of spoil generated (site specific, date wise), site disposed, reuse / disposal details should be documented properly.

SAMPLE OUTLINE TRAFFIC MANAGEMENT PLAN

A. Principles for TMP around the Water Supply Scheme Implementation Sites

1. One of the prime objectives of this TMP is to ensure the safety of all the road users along the work zone, and to address the following issues:
 - (i) the safety of pedestrians, bicyclists, and motorists travelling through the construction zone;
 - (ii) protection of work crews from hazards associated with moving traffic;
 - (iii) mitigation of the adverse impact on road capacity and delays to the road users;
 - (iv) maintenance of access to adjoining properties; and
 - (v) addressing issues that may delay the project.

B. Operating Policies for Traffic Management Plan

2. The following principles will help promote safe and efficient movement for all road users (motorists, bicyclists, and pedestrians, including persons with disabilities) through and around work zones while reasonably protecting workers and equipment.
 - (i) Make traffic safety and temporary traffic control an integral and high-priority element of project from planning through design, construction, and maintenance.
 - (ii) Inhibit traffic movement as little as possible.
 - (iii) Provide clear and positive guidance to drivers, bicyclists, and pedestrians as they approach and travel through the temporary traffic control zone.
 - (iv) Inspect traffic control elements routinely, both day and night, and make modifications when necessary.
 - (v) Pay increased attention to roadside safety in the vicinity of temporary traffic control zones.
 - (vi) Train all persons that select, place, and maintain temporary traffic control devices.
 - (vii) Keep the public well informed.
 - (viii) Make appropriate accommodation for abutting property owners, residents, businesses, emergency services, railroads, commercial vehicles, and transit operations.
3. **Figure A5.1** illustrates the operating policy for TMP for the construction of water pipes along various types of roads.


C. Analyze the Impact Due to Street Closure

4. Apart from the capacity analysis, a final decision to close a particular street and divert the traffic should involve the following steps:
 - (i) approval from the Greater Chennai Corporation/ Highways/ Public Works Department (PWD) to use the local streets as detours;
 - (ii) consultation with businesses, community members, traffic police, PWD, etc, regarding the mitigation measures necessary at the detours where the road is diverted during the construction;
 - (iii) determining of the maximum number of days allowed for road closure, and incorporation of such provisions into the contract documents;
 - (iv) determining if additional traffic control or temporary improvements are needed along the detour route;

- (v) considering how access will be provided to the worksite;
- (vi) contacting emergency service, school officials, and transit authorities to determine if there are impacts to their operations; and
- (vii) developing a notification program to the public so that the closure is not a surprise. As part of this program, the public should be advised of alternate routes that commuters can take or will have to take as result of the traffic diversion.

5. If full road-closure of certain streets within the area is not feasible due to inadequate capacity of the detour street or public opposition, the full closure can be restricted to weekends with the construction commencing on Saturday night and ending on Monday morning prior to the morning peak period.

Figure A5.1: Policy Steps for the Traffic Management Plan



D. Public awareness and notifications

6. As per discussions in the previous sections, there will be travel delays during the constructions, as is the case with most construction projects, albeit on a reduced scale if utilities and traffic management are properly coordinated. There are additional grounds for travel delays in the area, as most of the streets lack sufficient capacity to accommodate additional traffic from diverted traffic as a result of street closures to accommodate the works.

6. The awareness campaign and the prior notification for the public will be a continuous activity which the project will carry out to compensate for the above delays and minimize public claims as result of these problems. These activities will take place sufficiently in advance of the

time when the roadblocks or traffic diversions take place at the particular streets. The reason for this is to allow sufficient time for the public and residents to understand the changes to their travel plans. The project will notify the public about the roadblocks and traffic diversion through public notices, ward level meetings and city level meeting with the elected representatives.

7. The PIU will also conduct an awareness campaign to educate the public about the following issues:

- (i) traffic control devices in place at the work zones (signs, traffic cones, barriers, etc.);
- (ii) defensive driving behaviour along the work zones; and
- (iii) reduced speeds enforced at the work zones and traffic diversions.

8. It may be necessary to conduct the awareness programs/campaigns on road safety during construction.

9. The campaign will cater to all types of target groups i.e. children, adults, and drivers. Therefore, these campaigns will be conducted in schools and community centres. In addition, the project will publish a brochure for public information. These brochures will be widely circulated around the area and will also be available at the PIU, and the contractor's site office. The text of the brochure should be concise to be effective, with a lot of graphics. It will serve the following purpose:

- (i) explain why the brochure was prepared, along with a brief description of the project;
- (ii) advise the public to expect the unexpected;
- (iii) educate the public about the various traffic control devices and safety measures adopted at the work zones;
- (iv) educate the public about the safe road user behaviour to emulate at the work zones;
- (v) tell the public how to stay informed or where to inquire about road safety issues at the work zones (name, telephone, mobile number of the contact person; and
- (vi) indicate the office hours of relevant offices.

E. Install traffic control devices at the work zones and traffic diversion routes

10. The purpose of installing traffic control devices at the work zones is to delineate these areas to warn, inform, and direct the road users about a hazard ahead, and to protect them as well as the workers. As proper delineation is a key to achieve the above objective, it is important to install good traffic signs at the work zones. The following traffic control devices are used in work zones:

- Signs
- Pavement Markings
- Channelizing Devices
- Arrow Panels
- Warning Lights

11. Procedures for installing traffic control devices at any work zone vary, depending on road configuration, location of the work, construction activity, duration, traffic speed and volume,

and pedestrian traffic. Work will take place along major roads, and the minor internal roads. As such, the traffic volume and road geometry vary. The main roads carry considerable traffic; internal roads in the new city areas are wide but in old city roads very narrow and carry considerable traffic. However, regardless of where the construction takes place, all the work zones should be cordoned off, and traffic shifted away at least with traffic cones, barricades, and temporary signs (temporary “STOP” and “GO”).

12. **Figure A5.2 to Figure A5.6** illustrates a typical set-up for installing traffic control devices at the work zone of the area, depending on the location of work on the road way, and road geometrics:

- Work on shoulder or parking lane
- Shoulder or parking lane closed on divided road
- Work in Travel lane
- Lane closure on road with low volume
- Street closure with detour

13. The work zone should take into consideration the space required for a buffer zone between the workers and the traffic (lateral and longitudinal) and the transition space required for delineation, as applicable. For the works, a 30 cm clearance between the traffic and the temporary STOP and GO signs should be provided. In addition, at least 60 cm is necessary to install the temporary traffic signs and cones.

14. Traffic police should regulate traffic away from the work zone and enforce the traffic diversion result from full street closure in certain areas during construction. Flaggers/ personnel should be equipped with reflective jackets at all times and have traffic control batons (preferably the LED type) for regulating the traffic during night time.

16. In addition to the delineation devices, all the construction workers should wear fluorescent safety vests and helmets in order to be visible to the motorists at all times. There should be provision for lighting beacons and illumination for night constructions.

Figure A5.2 and A5.3: Work on Shoulder or parking Lane and Shoulder or Parking Lane Closed on Divided Road




Figure A5.4 and A5.5: Work in Travel Lane and Lane Closure on Road with Low Volume





Figure A5.6: Street Closure with Detour

SAMPLE ENVIRONMENTAL SITE INSPECTION REPORT

Project Name: Providing comprehensive Water Supply Scheme to Mathur,
Madipakkam, Jalladampetta and Uthandi in Chennai City
Contract Number: CNT/WSS/NCB/AMRUT-ADB/002/2017-18

NAME: _____ DATE: _____
TITLE: _____ DMA: _____
LOCATION: _____ GROUP: _____

WEATHER: _____

Project Activity Stage	Survey	
	Design	
	Implementation	
	Pre-Commissioning	
	Guarantee Period	

Monitoring Items	Compliance
Compliance marked as Yes / No / Not applicable (NA) / Partially Implemented (PI)	
EHS supervisor appointed by contractor and available on site	
Construction site management plan (spoils, safety, schedule, equipment etc.,) prepared	
Traffic management plan prepared	
Dust is under control	
Excavated soil properly placed within minimum space	
Construction area is confined; no traffic/pedestrian entry observed	
Surplus soil/debris/waste is disposed without delay	
Construction material (sand/gravel/aggregate) brought to site as and when required only	
Tarpaulins used to cover sand and other loose material when transported by vehicles	
After unloading, wheels and undercarriage of vehicles cleaned prior to leaving the site	
No AC pipes disturbed/removed during excavation	
No chance finds encountered during excavation	
Work is planned in consultation with traffic police	
Work is not being conducted during heavy traffic	
Work at a stretch is completed within a day (excavation, pipe laying and backfilling)	
Pipe trenches are not kept open unduly	
Road is not completely closed; work is conducted on edge; at least one line is kept open	
Road is closed; alternative route provided and public informed, information board provided	
Pedestrian access to houses is not blocked due to pipe laying	
Spaces left in between trenches for access	
Wooden planks/metal sheets provided across trench for pedestrian	
No public/unauthorized entry observed in work site	
Children safety measures (barricades, security) in place at works in residential areas	
Prior public information provided about the work, schedule and disturbances	

Monitoring Items	Compliance
Caution/warning board provided on site	
Guards with red flag provided during work at busy roads	
Workers using appropriate PPE (boots, gloves, helmets, ear muffs etc)	
Workers conducting or near heavy noise work is provided with ear muffs	
Contractor is following standard and safe construction practices	
Deep excavation is conducted with land slip/protection measures	
First aid facilities are available on site and workers informed	
Drinking water provided at the site	
Toilet facility provided at the site	
Separate toilet facility is provided for women workers	
Workers camps are maintained cleanly	
Adequate toilet and bath facilities provided	
Contractor employed local workers as far as possible	
Workers camp set up with the permission of PIU	
Adequate housing provided	
Sufficient water provided for drinking/washing/bath	
No noisy work is conducted in the nights	
Local people informed of noisy work	
No blasting activity conducted	
Pneumatic drills or other equipment creating vibration is not used near old/risky buildings	

Signature

Sign off

Name
Position

Name
Position

QUARTERLY REPORTING FORMAT FOR CMWSSB /PIU

1. Introduction

- Description of sub-project implemented by PIU
- Environmental category of the sub-project
- Details of site personnel and/or consultants responsible for environmental monitoring
- Sub-project status

No.	Sub-Project Name	Subproject status	List of Works	Progress of Works
		Design <input type="checkbox"/> Pre-Construction <input type="checkbox"/> Construction <input type="checkbox"/> Operational Phase <input type="checkbox"/>		

2. Compliance status with National/ State/ Local statutory environmental requirements

No.	Sub-Project Name	Statutory Environmental Requirements	Status of Compliance	Action Required

3. Compliance status with environmental loan covenants, if any

No. (List schedule and paragraph number of Loan Agreement)	Covenant	Status of Compliance	Action Required

4. Compliance status with the environmental management and monitoring plan

- Provide the monitoring results as per the parameters outlined in the EMP. Append supporting documents where applicable, including Environmental Site Inspection Reports.
- There should be reporting on the following items which can be incorporated in the checklist of routine Environmental Site Inspection Report followed with a summary in the semi-annual report send to ADB. Visual assessment and review of relevant site documentation during routine site inspection needs to note and record the following:

- What are the dust suppression techniques followed for site and if any dust was noted to escape the site boundaries;
- If muddy water was escaping site boundaries or muddy tracks were seen on adjacent roads;
- adequacy of type of erosion and sediment control measures installed on site, condition of erosion and sediment control measures including if these were intact following heavy rain;
- Are their designated areas for concrete works, and refuelling;
- Are their spill kits on site and if there are site procedure for handling emergencies;
- Is there any chemical stored on site and what is the storage condition?
- Is there any dewatering activities if yes, where is the water being discharged;
- How are the stockpiles being managed;
- How is solid and liquid waste being handled on site;
- Review of the complaint management system;
- Checking if there are any activities being under taken out of working hours and how that is being managed.

Summary Monitoring Table

Impacts (List from IEE)	Mitigation Measures (List from IEE)	Parameters Monitored (As a minimum those identified in the IEE should be monitored)	Method of Monitoring	Location of Monitoring	Date of Monitoring Conducted	Name of Person Who Conducted the Monitoring
Design Phase						
					-	
Pre-Construction Phase						
Construction Phase						
Operational Phase						

Overall Compliance with EMP

No.	Sub-Project Name	EMP Part of Contract Documents (Y/N)	EMP Being Implemented (Y/N)	Status of Implementation (Excellent/ Satisfactory/ Partially Satisfactory/ Below Satisfactory)	Action Proposed and Additional Measures Required

5. Approach and methodology for environmental monitoring of the project

- Brief description on the approach and methodology used for environmental monitoring of each sub-project

6. Monitoring of environmental impacts on project surroundings (ambient air, water quality and noise levels)

- Brief discussion on the basis for monitoring
- Indicate type and location of environmental parameters to be monitored
- Indicate the method of monitoring and equipment to be used
- Provide monitoring results and an analysis of results in relation to baseline data and statutory requirements

As a minimum the results should be presented as per the tables below.

Air Quality Results

Site No.	Date of Testing	Site Location	Parameters (Government Standards)		
			PM10 µg/m ³	SO ₂ µg/m ³	NO ₂ µg/m ³

Site No.	Date of Testing	Site Location	Parameters (Monitoring Results)		
			PM10 µg/m ³	SO ₂ µg/m ³	NO ₂ µg/m ³

Water Quality Results

Site No.	Date of Sampling	Site Location	Parameters (Government Standards)					
			pH	Conductivity µS/cm	BOD mg/L	TSS mg/L	TN mg/L	TP mg/L

Site No.	Date of Sampling	Site Location	Parameters (Monitoring Results)					
			pH	Conductivity µS/cm	BOD mg/L	TSS mg/L	TN mg/L	TP mg/L

Noise Quality Results

Site No.	Date of Testing	Site Location	LA _{eq} (dBA) (Government Standard)	
			Day Time	Night Time

Site No.	Date of Testing	Site Location	LA _{eq} (dBA) (Monitoring Results)	
			Day Time	Night Time

7. Summary of key issues and remedial actions

- Summary of follow up time-bound actions to be taken within a set timeframe.

8. Appendixes

- Photos
- Summary of consultations conducted, if any
- Copies of environmental clearances and permits
- Sample of environmental site inspection report
- Other

PUBLIC INFORMATION NOTICE TEMPLATE

Public Announcement
Chennai Metropolitan Water Supply & Sewerage Board
Providing water supply scheme to Mathur, Madipakkam, Jalladampettai and Uthandi
in Chennai City

Under this project, works are being conducted by xxxxxxxx Contractor to provide water supply scheme for Mathur, Madipakkam, Jalladampettai and Uthandi in Chennai city

As part of this, works for laying pipeline network will be taken up in ----- road----/ street/ lane From.....to..... (provide dates).

We request you to kindly co-operate for smooth implementation of the works.

We also request you to drive vehicles / pedestrians to walk carefully

Inconvenience caused is regretted.

PIU - Contact No.

Contractor – Contact no.

**STAKEHOLDER CONSULTATION/FOCUSSED GROUP DISCUSSION FOR PROVIDING
WATER SUPPLY SCHEME TOMATHUR, MADIPAKKAM, JALLADAMPETTAI AND
UTHANDI**

1. At the outset of the meeting, Area Engineers welcomed the stakeholders, CMWSSB officials and representatives from various Welfare Association.
2. Superintending Engineer (P&D), CMWSSB, Chennai, briefed about the background of the proposed project and details of fund sanctioned under AMRUT and ADB.
3. Executive Engineer (P&D) explained the salient features of project area informing the geographical area, total length of streets, Population for 2011 and 2050, length of distribution pipeline, location of water distribution station, water demand, source of water for the project area.
4. The stakeholders were also informed about the location of water distribution station where proposed UGT, OHT and pump house proposed.
5. Further, the stakeholders were welcomed for opinions and suggestions regarding the project proposals.
6. Stakeholders in general welcomed the project proposal and appreciated the initiative undertaken to inform the public and seek opinions from them through stakeholders consultation meeting.
7. Various general public association / individuals have given their feedbacks in writing. Representation of about 12 Nos for Mathur, 20 Nos for Madipakkam 6 Nos for Jalladampettai and 6 Nos for Uthandi were received during the stakeholders meeting.
8. The details of the questions raised by the general public association/public and clarification provided by CMWSSB Engineers are summarized in the Tables 1, 2, 3, and 4.
9. The attendance of stakeholders, photographs of stakeholders consultation meeting, notices/ pamphlets issued to public, salient features, are enclosed in the Annexure.

Table A9.1. Stakeholder Consultation/Focussed Group Discussion for Providing Water Supply Scheme To Mathur

No.	Name/Designation Address	Queries/Suggestion /Opinion	Clarification
1	Mr.Kesavan, No.58, Ambedkar street, Manali.	-	.
2	Mr.TamaraiKannan, No.2/10, Kamarajar street Mathur	We welcome the water supply scheme to Mathur. Complete the scheme within the time frame.	The project will be completed within 24 months.
3	Mr.A.Pandian, 3 rd main road, MMDA colony, Mathur.	-	
4	Mr.M. Mohanaraj, 3 rd main road, TNHB colony, MMDA ,Mathur.	-	
5	Mr. S. Chowdhri. Ponniammankoil street, Mathur	Provide sewerage scheme to Mathur soon.	The DPR is under preparation for Mathur UGSS.
6	Mr. R. Jayakumar , MMDA, Mathur	-	
7	Mr. K.Karunakaran, MMDA, Mathur	-	
8	Mr.Elumalai No.2/55 Kamarajar street PeriyaMathur, Manali.	We requested to provide water supply scheme to our division 19, Mathur. Implement the water supply scheme quickly.	The project will be completed within 24 months.
9	Mr.K.Parthiban, 2/89 Kamarajar street PeriyaMathur, Manali.	We request to provide water supply scheme & house service connection to our area soon.	The project will be completed within 24 months.
10	Mr.B.Thirugnanam TNHB Mathur, Manali.	We request TNHB scheme to be taken over by CMWSSB. Main Road should have both sides sewer connection. Manali area should be sewage line work to be taken up very fast.	The DPR is under preparation for Mathur UGSS.
11	Mr.K.Prarathamam, MMDA Mathur,	We thank to CMWSSB for providing water supply scheme to Mathur.	
12	Mr.G.Santhoshkumar , Perumalkoil street Mathur,	We thank to CMWSSB for providing water supply scheme to Mathur.	

Table A9.2. Stakeholder Consultation/Focussed Group Discussion for Providing Water Supply Scheme to Madipakkam

No.	Name / Designation Address	Queries / Suggestion /Opinion	Clarification
1	The president Madipakkam North East resident welfare Association Rajaji Nagar main road, Sadasiva Nagar Madipakkam.	The water pressure should be maintained based on the earth level . (Low & high) Capacity of storage tank and laying of pipes should be in accordance with the population. The present population of Madipakkam is now double the quantum of 2011 census population as shown in the form. The commencement and completion of the project should be on war footing basis, since it is being laid afresh, till such time residents may suffer for drinking water . Thanks for extending all co-operation.	In the design of distribution system the ground level is considered. The residual pressure of 12m is maintained at all nodes. Capacity of reservoir is designed considering the ultimate population for the year 2050. The work will be completed within the contract period of 24 months.
2	Mr. A. Wajith Khan Madipakkam.	As per the Association views above .	
3	Mr. V. Seetharaman Madipakkam.	As per the Association views above.	
4.	Mr. K.Pakkiriswamy Madipakkam.	As per the Association views above	
5	R. Sumathy Sadasiva Nagar Madipakkam.	As per the Association views above	
6	Mr. K.Anaiikutty Ram nagar south Madipakkam.	As per the Association views above	
7	C. Bhargavi Rajaji Nagar Madipakkam.	As per the Association views above	
8	Mr. S.Nagarajan Sadasiva Nagar Madipakkam.	As per the Association views above In Madipakkam area storm water drain has been constructed above the road level .the houses are below the road level. The storm water drain are in front side of the houses. While giving House service connection consider the above points.	The house service connection will be given with covering pipe of the MDPE pipe while crossing the storm water drain.
9	Mr. E. Kalyanasundaram Sadasiva Nagar Madipakkam.	As per the Association views above	
10.	Mr. V. ShanmugamMahalakshmi Nagar Madipakkam.	Implement the water supply scheme soon . Public will get Metrowater at the earliest.	The work will be completed within the contract period of 24 months
11	Mr. S. Jayakumar Sathsangam street, Madipakkam.	Implement the water supply scheme soon. Provide pipe with good quality. The road should be restored properly after the pipe laying work completed. Implement the scheme properly with proper supervision so that public will be benefited by the scheme. Provide sewerage scheme to Madipakkam soon.	The work will be completed within the contract period of 24 months. Good quality of pipe will be used for this scheme. The road restoration will be done by Corporation of Chennai after completion of pipe laying work .The work will be executed with proper

No.	Name / Designation Address	Queries / Suggestion /Opinion	Clarification
			supervision of Engineers. The preparation of DPR is under progress for Madipakkam. The UGSS will be taken up soon.
12	Mr. R. Dayalan Eswarankoil street, Madipakkam.	Implement the water supply scheme as quickly as possible. We request to provide sewerage scheme to Madipakkam soon.	The work will be completed within the contract period of 24 months. The preparation of DPR is under progress for Madipakkam. The UGSS will be taken up soon.
13	Mr. Tamiloli Ponnamankoil street, Madipakkam.	In ward no.187, Kulakari street is extended. Provide water main to the entire street .The road are with up and down .The water pressure should be maintained uniformly since the roads are not uniform level .	Water main will be provided to the entire length ofKulakari street. In the design of distribution system the ground level is considered. The residual pressure of 12m is maintained at all nodes.
14	Mr. K. Krishna moorthy Ram Nagar, Madipakkam.	The stakeholders consultation is very useful. The water pressure should be maintained uniformly since the roads are not uniform level . Please inform the public before execution of work in each street. Supervision of work can be done by welfare association also with permission. Try to avoid shortage of source of water in future.	In the design of distribution system the ground level is considered. The residual pressure of 12m is maintained at all nodes. Before start of work in each street the public will be informed .
15	Mr. S.Narayanasamy Ram Nagar, Madipakkam	The stakeholders consultation is very useful. Implement the water supply scheme as quickly as possible. While execution of project the welfare association views can be considered by the Engineer . Thanks for giving this opportunity.	The work will be completed within the contract period of 24 months.
16	Mr. S.Sethuraman Karthikeyapuram Madipakkam	We welcome the Madipakkam water supply scheme. Implement the in Co-ordination with other service department. The present & ultimate population for the year 2050 considered is low. Please ensure equitable distribution of water in all the streets	The water supply scheme will be implanted in co-ordination with other service departments.The population projection for the year 2050 is as per the Master plan. The design of distribution system has been done considering the equitable distribution of water in all the streets.
17	Mr. M.Arumugam, Govindasamy Nagar 3rd street , Madipakkam	The water supply project should be completed as quickly as possible. Old worn out pipes should be removed. Is Nemili project –II completed. If not try to complete soon	The work will be completed within the contract period of 24 months. Old pipes will be removed. 100MLD desalination plant is completed. For 150 MLD desalination plant tender invited and under evaluation.

No.	Name / Designation Address	Queries / Suggestion /Opinion	Clarification
18.	Mr. S. Gnanavel., Rajarajeswari Nagar , Madipakkam	Provide 5.00 LL UGT near Sheela Nagar. From the proposed Site near dumping yard the possibility of getting equitable distribution of water upto Erikari street is less. Please provide UGT at one more site	The site at Corporation dumping yard is finalised. The design is done in such a way that the residual pressure of 12m is maintained at all nodes.
19	Mr. C.Lakshminarayanan Govindasamy Nagar 3rd street , Madipakkam	We thank for getting fund for this project. We are happy to know that the work will be stated within 6 months and completed within 3 years. We are happy to know that from 50.0LL OHT of 17m staging height the tail end area also get 12m residual pressure . We are happy to know that for Madipakkam water supply ₹67.00 crores allotted and Ductile Iron pipes will be provided for distribution main .	
20	Mr. A.Ravi. Thanthai Periyarnagar, Madipakkam	We request to include the following streets in the Madipakkam water supply scheme. 1. Avvaiyar street 2. Agathiyar street 3. Elngovan street 4. Kambar street 5. Kannapiran street 6. Bharatiyar street 7. Bharathidasan street 8. SDS street 9. Koil street 10. Jayalalitha street 11. Anna street 12. Kamarajar street 13. MGR street 14. Nehru street 15. Madipakkam main road 16. Velachery main road 17. Indra street 18. Thiruvallur street 19. Nesamani street 20. kannadasan street	The 20 streets mentioned in the list are included in the Madipakkam water supply scheme.

Table A9.3. Stakeholder Consultation/Focussed Group Discussion for Providing Water Supply Scheme to Jalladampet

No.	Name/Designation Address	Queries/Suggestion /Opinion	Clarification
1	Mr.E.Jayaprakash. Selvavinayagarkoil street, Thiruvallur Nagar Jalladampet	We welcome the water supply scheme.	.
2	Mr.M.kumar Nesavallar Nagar Jalladampet	Our long pending request to provide water supply scheme to Jalladampet is now fulfilled. We request to complete the scheme as quickly as possible.	The project will be completed within the contract period of 24 months.
3	Mr.R. Sekar Nesavallar Nagar Jalladampet	We welcome the water supply scheme. We request to consider the present population instead of 2011 population.	The population is projected for the design period of 30 years taking 2020 as base

		We thank CMWSSB for providing water supply scheme to Jalladampet .	year . The design is done for the ultimate year population of 2050.
4	Mr.A. SamuecDurai Nesavallar Nagar Jalladampet	Very good plan for people. Try to process soon.	The project will be completed within the contract period of 24 months.
5	Mr.P. Mohan Padmavathi Nagar Jalladampet	We request to start and complete the work within the span time. There is no sewerage line in our street. All sewage water is on stagnating road only. Please rectify .	The project will be completed within the contract period of 24 months. The preparation of DPR is under progress for sewerage scheme to Jalladampet.
6	Mr.S. Subramanian Sadagopan Nagar Sannadi street Jalladampet	The project implementation period 3 years is too long. Kindly do it at the earliest. We cannot take 2011 population strength in 2017.	The project will be completed within the contract period of 24 months. The population is projected for the design period of 30 years taking 2020 as base year . The design is done for the ultimate year population of 2050.

Table A9.4. Stakeholder Consultation/Focussed Group Discussion for Providing Water Supply Scheme to Uthandi

No	Name / Designation Address	Queries / Suggestion /Opinion	Clarification
1	Mrs S. Surya Kantha VGP layout , Phase – I Uthandi.	The network map required. In the EIA report consider not to cutting the trees. Please include in the contract to consider the Association/ Community suggestions . We like to Know whether the terrain and actual round condition include Aqua recharging designation of the city Master plan prepared by CMDA.	The network plan will be provided at the time of execution. The existing trees will not be cut during the laying of pipe. The water main will be laid one side of road.
2	Mr.B.Eswaran VGP layout , Phase – I Uthandi.	Network plan required and it should consider the available road width with due consideration to built up area of today and the trees. Has EIA considered tree cutting and what are the major environmental mitigation measures proposed. Have you considered the terrain and actual round condition include Aqua recharging designation of the city Master plan prepared by CMDA. Please consider the community participation in the project implementation and construction management. Kindly include the above as one of the conditions in the tender conditions under general conditions of contract.	Will be included in the IEE report

No	Name / Designation Address	Queries / Suggestion /Opinion	Clarification
3	Mr. K.Santhanam VGP layout , Phase – I Uthandi.	<p>We thank the department for this initiation of facility. The following points were discussed and you were very kind enough to here patiently. Grateful if you would kindly consider doing water supply and sewerage work simultaneously.</p> <p>Include the one of the office bearer of association for the future meeting and finalising the project implementation so a so have good co-ordination in execution of the project.</p> <p>Inform the street reaches well in advance before start digging.</p> <p>A tripartite MOU between Govtbody,Contractor and welfare Association .</p>	Water supply work will be started immediately on award of contract.
4	Mr. R. Arivazhagan VGP layout , Phase – I Uthandi.	<p>Residents should have access contract conditions including drawing so that residents can ensure proper implementation.</p> <p>Along with water supply drainage should also be implemented simultaneously in order to minimize in convenience to the public &optimise the project cost.</p>	Water supply work will be started immediately on award of contract.
5	Mr. M. Sankar SenkaniammanKoil street Uthandi.	We welcome water supply scheme to Uthandi.	
6	Mr. K.Kasi SenkaniammanKoil street Uthandi.	We welcome water supply scheme to Uthandi.	

STAKEHOLDERS MEETING FOR MATHUR WSS HELD ON 20.12.2017

S.NO	NAME & ADDRESS	PHONE NO	SIGNATURE
1	2/1. Perumalkoil St mathur ch - 68 G. Sowthi Sh Kumar	9360938008	G. Senthil
2	K. PRATHABAN NO 624 44-5 MATHUR MMDA Ch-68	9381044442	K. Prathaban
3	B. Thiruganam. Plot No: 3555 (L16 B) MMDA mathur 68	90870 84750	B. Thiruganam
4	K. Prathaban Ex. MC 2/99 Namavaiyalar Sabai Penny mathur Manali ch-68	73971831019	K. Prathaban
5	K. Elumalai Ex. President 2/55 Namavaiyalar Sabai Penny mathur Manali ch-68	9840531351	K. Elumalai
6	K. Lakshmi GURON 2/29 MMDA MMDA Ch-68	9299742575	K. Lakshmi
7	S. Panchikonda Brown Dairy Div-19	9894141965	S. Panchikonda
8	V. Kesavan 155 Ambalavai Street Manali Ch-68	9962169382	V. Kesavan
9	S. Chowdhury 11/55 Perumalkoil St Penny mathur Ch-68	9677229904	S. Chowdhury
10	R. Jayakumar 4682, Mathur MMDA - Ch-68	9444131882	R. Jayakumar
11	K. THAMARAI SELVAN/Dir Dir. Sec. 2/110, Jeyamangal St, MATHUR Ch-68	984061869	K. Thamarai Selvan

STAKEHOLDERS MEETING FOR MATHUR WSS HELD ON 20.12.2017

[illegible]

STAKEHOLDERS MEETING FOR MADIPAKKAM WSS HELD ON 20.12.2017

S.NO	NAME & ADDRESS	PHONE NO	SIGNATURE
1)	S. Jaya Kumar A-4 Anjaneya Plat SATHI SANGHAM ROAD MADIPAKKAM ch-91	8056283082	S. Jaya
2)	V. Shanmugam (MANSWA) 311535 5/5 St. Madan Lakshmi Nagar. Ch-91	9884077535	
3)	S. Soundarya Rajan No. 10, 31 10 & 30 road 1006001, K. Nagar 1019002, K. Nagar	7762436609	
4)	K. GUNAVARL Peasidant, Rajarajawari Nagar Welfare Assn. 211261, Ambedkar Salai, R.R. Nagar, Madipakkam, Ch-91	94444113041	
5)	A. Jothi, Secy. Raja Rajawari welfare Assn. Madipakkam	9381805742	
6)	G. Venkatesa Chellur R. R. Nagar, Madipakkam Ch-91	9841533844	
7)	Q. C. Bhargava Rajya Nagar Madipakkam MANERWA	9444384929	
8)	C. P. RAGHABANATHAN Madipakkam North East Residents Welfare Association, Ch-91 MANERWA	8870135459	
9)	K. Lakshminarayana (MANERWA)	9884329090	
10)	P. Sumathi (MANERWA)	7550019799	R. Sumathy
11)	K. ANAI KUTTY MANERWA	9444261317	

P.T.O

S.NO	NAME & ADDRESS	PHONE NO	SIGNATURE
12)	R. சுவாமிநாதன் 10, 11/1, W. Lajpuri, 110, 110	9962156672	
13)	OTON. பஞ்சவர்ணம் Lajpuri, 110, 110 MANERWA	9445622365	
14)	V. Seetha Raman MANERWA	9841079860	
15)	A. Nayith Khan MANERWA	9444083757	
16)	M. Ambalagan MANERWA	9500132395	
17)	E. KALYANABUNDRAN MANERWA	9444444485	


STAKEHOLDERS MEETING FOR MADIPAKKAM WSS HELD ON 20.12.2017

S.NO	NAME & ADDRESS	PHONE NO	SIGNATURE
18)	C. Lakshminarayanaiah, 7, Govindarajapuram, 3rd Main Rd 5th Cross St Mandirahalli	9944328025	
19)	A. Ravi Kovilassu	7789882116	Ra
20)	B. Bhaskar	90476800 85	B. Bhaskar
21)	S. Mohan Raji Kovilassu	8939729605	S. M. Raji
22)	K. S. Srinivasan	9840327758	K. S. Srinivasan
23)	P. S. Srinivasan 60, 2nd St, 1st Cross, 1st Main Rd, Kovilassu	9283434446	P. S. Srinivasan
24)	P. S. Srinivasan 60, 2nd St, 1st Cross, 1st Main Rd, Kovilassu	9841966911	P. S.
25)	L. S. Srinivasan Kovilassu	7356667101	L. S.
26)	P. S. Srinivasan Kovilassu	9500612259	P. S. Srinivasan
27)	D. S. Srinivasan Kovilassu	9941434571	D. S. Srinivasan
28)	A. S. Srinivasan Kovilassu	9841938277	A. S. Srinivasan






STAKEHOLDERS MEETING FOR MADIPAKKAM WSS HELD ON 20.12.2017

[illegible]

STAKEHOLDERS MEETING FOR JALLADAMPETTAI WSS HELD ON 20.12.2017

S.NO	NAME & ADDRESS	PHONE NO	SIGNATURE
①	S. SUBRAMANIAN NO. 10 SANNAPPA STREET SANNAPPA NAGAR Jalladampettai, Ch	94400-41677	
②	அன்பு. சீனி 19125 அலி சிவசுப்பிரமணியம் அலி சி. சி. சி.	9444350169 7600080169	அன்பு. சீனி
③	M. Blenni 19125 அலி சிவசுப்பிரமணியம் ADMK	9840820301	M. 17
④	E. JAYAPRAKASH (Ex MC) 19125 அலி சிவசுப்பிரமணியம் அலி சிவசுப்பிரமணியம்	9941846562	E. Jayaprakash
5	அலி சிவசுப்பிரமணியம் - MC அலி சிவசுப்பிரமணியம்	9841555023	அலி சிவசுப்பிரமணியம்
6)	P. Mohan 2/148A, Mageshwarar street, padmini nagar Jalladampettai - 100	9962504364	P. Mohan
7)	A. SAMUEL DURAI 191 - JALLADAMPETTAI [REPORTER]	9841353525	A. Samuel

STAKEHOLDERS MEETING FOR UTHANDI WSS HELD ON 20.12.2017

S.NO	NAME & ADDRESS	PHONE NO	SIGNATURE
1.	R. ARIVAZHAGAN Plot NO: 231, II nd main Rd V.G.P. Layout, Phase I, 600119	9884003275	
2.	K. SANTHANAM PLOT NO: 281, Thilakam St, V.G.P. Layout Phase I, Chennai - 600119	9500079997	
3.	Mrs. S. Sanyal Kautha Plot: NO. 685, Tharun Chenniprathi St, V.G.P. Layout Phase I,	9840327540	
4.	PESWARAN. 2, NILA ST, V.G.P. LAYOUT (P2) UTHANDI.	9762251184	
5.	J. Senthil Kumar No. 7, 3 rd Cross, Eck Uthandi	8056206944	
6.	K. Kasi Uthandi CH. 119.	9444728369	K. Kasi
7.	M. Saranya Uthandi CH. 119.	9841257978	M. Saranya



சென்னைப் பெருநகர் குடிநீர் வழங்கல் மற்றும் கழிவுநீரகற்று வாரியம்

மக்கள் கருத்து கேட்பு கூட்டம்

பெருநகர சென்னை மாநகராட்சிக்குட்பட்ட மடிப்பாக்கம் மற்றும் ஐல்லடியான் பேட்டை பகுதிகளுக்கான ஒருங்கிணைந்த குடிநீர் திட்டத்திற்காக விரிவான திட்ட அறிக்கை சென்னை குடிநீர் வாரியத்தால் தயாரிக்கப்பட்டுள்ளது.

இத்திட்டத்திற்கான மக்கள் கருத்து கேட்பு கூட்டம் 20.12.2017 அன்று காலை 11.00 மணி முதல் 1.00 மணி வரை "எண்.1, இராஜீவ் காந்தி சாலை (SRP TOOLS அருகில்) கொட்டிவாக்கம், சென்னை - 600 041-ல்" அமைந்துள்ள சென்னைப் பெருநகர் குடிநீர் வழங்கல் மற்றும் கழிவுநீரகற்று வாரியத்தின் (CMWSS Board) பகுதி அலுவலகம் -14ல் நடைபெற உள்ளது. பொது மக்கள் இக்கூட்டத்தில் கலந்து கொண்டு தங்களின் மேலான கருத்துக்களை பதிவு செய்யுமாறு கோரப்படுகிறது

மேற்பார்வை பொறியாளர்
(திட்டம் மற்றும் வடிவமைப்பு)



சென்னைப் பெருநகர் குடிநீர் வழங்கல் மற்றும் கழிவுநீரகற்று வாரியம்
மக்கள் கருத்து கேட்பு கூட்டம்

பெருநகர் சென்னை மாநகராட்சிக்குட்பட்ட உத்தண்டி பகுதிக்கான ஒருங்கிணைந்த குடிநீர் திட்டத்திற்காக விரிவான திட்ட அறிக்கை சென்னை குடிநீர் வாரியத்தால் தயாரிக்கப்பட்டுள்ளது.

இத்திட்டத்திற்கான மக்கள் கருத்து கேட்பு கூட்டம் 20.12.2017 அன்று பிற்பகல் 3.00 மணி முதல் 5.00 மணி வரை "கே.கே சாலை, சோழிங்கநல்லூர், சென்னை - 600 119-ல்" அமைந்துள்ள சென்னைப் பெருநகர் குடிநீர் வழங்கல் மற்றும் கழிவுநீரகற்று வாரியத்தின் (CMWSS Board) பகுதி அலுவலகம் -15ல் நடைபெற உள்ளது. பொது மக்கள் இக்கூட்டத்தில் கலந்து கொண்டு தங்களின் மேலான கருத்துக்களை பதிவு செய்யுமாறு கோரப்படுகிறது.

மேற்பார்வை பொறியாளர்
(திட்டம் மற்றும் வடிவமைப்பு)



சென்னைப் பெருநகர் குடிநீர் வழங்கல் மற்றும் கழிவுநீரகற்று வாரியம்
மக்கள் கருத்து கேட்பு கூட்டம்

பெருநகர சென்னை மாநகராட்சிக்குட்பட்ட மாத்துார் பகுதிக்கான குடிநீர் திட்டத்திற்காக விரிவான திட்ட அறிக்கை சென்னை குடிநீர் வாரியத்தால் தயாரிக்கப்பட்டுள்ளது.

இத்திட்டத்திற்க்கான மக்கள் கருத்து கேட்பு கூட்டம் 20.12.2017 அன்று காலை 11.00 மணி முதல் 1.00 மணி வரை ”எண்.162 நெடுஞ்சொழியன் சாலை, மணலி, சென்னை – 600 068-ல்” அமைந்துள்ள சென்னைப் பெருநகர் குடிநீர் வழங்கல் மற்றும் கழிவுநீரகற்று வாரியத்தின் (CMWSS Board) பகுதி அலுவலகம் -2ல் பொது மக்கள் கலந்து கொண்டு தங்களின் மேலான கருத்துக்கான பதிவு செய்யுமாறு கோரப்படுகிறது.

மேற்பார்வை பொறியாளர்
(திட்டம் மற்றும் வடிவமைப்பு)



ஜல்லடியான் பேட்டை – குடிநீர் திட்டம்
Water Supply Scheme to Jalladianpet

முக்கிய அம்சங்கள் (Salient Features)

கூட எண்	திட்ட கூறுகள் (Project Components)	ஜல்லடியான் பேட்டை (Jalladianpet)
1	புவியியல் பரப்பளவு (ச.கி.மீ) (Geographical area (sq.km))	2.26
2	தெருக்களின் மொத்த நீளம் (Total length of streets (Kms))	41.0
3	மக்கள் தொகை – 2011 Census Population - 2011	19,100
4	மக்கள் தொகை - 2050 Projected Population - 2050	30,169
5	குடிநீர் விநியோக குழாய்களின் நீளம் (கி.மீ) (Length of the distribution pipe line (Kms))	39.50
6	குடிநீர் விநியோக குழாய்களின் அளவு (மி.மீ) Size of distribution main (mm)	100-450
7	கீழ் நிலை நீர்தேக்கத் தொட்டியின் கொள்ளளவு (மில்லியன் லிட்டர்) Underground Tank Capacity (ML)	0.20
8	மேல் நிலை நீர்தேக்கத் தொட்டியின் கொள்ளளவு (மில்லியன் லிட்டர்) Over Head Tank Capacity (ML)	1.30
9	குடிநீர் ஆதாரம் Source of Water	நெமலி கடல் நீரை குடிநீராக்கும் திட்டம் Nemmeli Desalination Plant



மடிப்பாக்கம் – குடிநீர் திட்டம்
Water Supply Scheme to Madipakkam

முக்கிய அம்சங்கள் (Salient Features)

வ எண்	திட்ட கூறுகள் (Project Components)	மடிப்பாக்கம் (Madipakkam)
1	புவியியல் பரப்பளவு (ச.கி.மீ) (Geographical area (sq.km))	9.60
2	தெருக்களின் மொத்த நீளம் (Total length of streets (Kms))	89.00
3	மக்கள் தொகை – 2011 Census Population - 2011	35,752
4	மக்கள் தொகை - 2050 Projected Population - 2050	1,29,812
5	குடிநீர் விநியோக குழாய்களின் நீளம் (கி.மீ) (Length of the distribution pipe line (Kms))	96.89
6	குடிநீர் விநியோக குழாய்களின் அளவு (மி.மீ) Size of distribution main (mm)	100-900
7	கீழ் நிலை நீர்தேக்கத் தொட்டியின் கொள்ளளவு (மில்லியன் லிட்டர்) Underground Tank Capacity (ML)	0.90
8	மேல் நிலை நீர்தேக்கத் தொட்டியின் கொள்ளளவு (மில்லியன் லிட்டர்) Over Head Tank Capacity (ML)	5.00
9	குடிநீர் ஆதாரம் Source of Water	நெமலி கடல் நீரை குடிநீராக்கும் திட்டம் Nemmeli Desalination Plant



மாத்தூர் - குடிநீர் திட்டம்
Water Supply Scheme to Mathur

முக்கிய அம்சங்கள் (Salient Features)

வ எண்	திட்ட கூறுகள் (Salient Features)	மாத்தூர் (Mathur)
1	புவியியல் பரப்பளவு (ச.கி.மீ) (Geographical area (sq.km))	4.11
2	தெருக்களின் மொத்த நீளம் (Total length of streets (Kms))	50.0
3	மக்கள் தொகை - 2011 Census Population - 2011	27,674
4	மக்கள் தொகை - 2050 (Projected Population - 2050)	53,012
5	குடிநீர் விநியோக குழாய்களின் நீளம் (கி.மீ) (Length of the distribution pipe line (Kms))	49.90
6	குடிநீர் விநியோக குழாய்களின் அளவு (மி.மீ) Size of distribution main (mm)	100-500
7	கீழ் நிலை நீர்தேக்கத் தொட்டியின் கொள்ளளவு (மில்லியன் லிட்டர்) Underground Tank Capacity (ML)	0.20
8	மேல் நிலை நீர்தேக்கத் தொட்டியின் கொள்ளளவு (மில்லியன் லிட்டர்) Over Head Tank Capacity (ML)	1.20
9	குடிநீர் ஆதாரம் Source of Water	மிஞ்சூர் கடல் நீரை குடிநீராக்கும் திட்டம் (Minjur Desalination Plant)

Table A9.5. Site Details Of Mathur, Madipakkam, Jalladampettai And Uthandi Water Supply Scheme

No	Location	Name of the village	Survey No	Land extent required	OwnerShip	Classification of Land
1	MMDA Layout - Kamaraj II Street	Mathur	Details	61mx 49m	CMWSSB	existing head works
2	CPCL layout	Mathur	129 & 132	58m x 39m	CPCL	CPCL
3	Velachery main road	Madipakkam	101/198	35 m X 35 m	GCC	Dump site
4	Raghavendra Colony main Road	Jaladampettai	236/61 - 1B 2A	2000Sqm	Revenue Dept	Tharisu
5	Gangaiammankoil st	Uthandi	35/1	70m X 70 m	Revenue Dept	NanjaiTharusu

Photographs of Stakeholders Consultation Meeting held on 20 December 2017 for Mathur Water Supply Scheme

Photographs of Stakeholders Consultation Meeting held on 20 December 2017 for Madipakkam Water Supply Scheme



Photographs of Stakeholders Consultation Meeting held on 20 December 2017 for Jelladampettai Water Supply Scheme



Photographs of Stakeholders Consultation Meeting held on 20 December 2017 for Uthandi Water Supply Scheme



ENVIRONMENTAL AUDIT OF EXISTING 100 MLD CAPACITY DESALINATION PLANT OF CHENNAI METROPOLITAN WATER SUPPLY AND SEWERAGE BOARD AT NEMMELI

I. Introduction

1. Under the ADB funded Tamil Nadu Urban Flagship Investment Program (TNUFIP), it is proposed to develop water supply facilities (Construction of Underground tank, Overhead tank, conveying main, water distribution system, etc.,) in Mathur, Madipakkam, Jalladampettai and Uthandi. Since adequate capacity water treatment facility is already available for the Chennai City, no new Water Treatment Plants (WTPs) are proposed for the subproject area. Sustainability of new water supply infrastructure and realization of intended purpose (supply of safe drinking water at an acceptable standard) and benefits (improved environmental conditions, public health etc.) would accrue only with a properly functioning of treatment facility. Therefore, the existing desalination plant is an associated facility as per the ADB Safeguard Policy Statement 2009. Compliance with the environmental safeguards will ensure the subproject sustainability.

2. The objectives of this study report are to (i) assess the compliance of the existing desalination plant with country's environmental regulatory framework; (ii) improve environmental performance, as required, through monitoring the effectiveness of the management system; and (iii) increase the CMWSSB's knowledge of its activities, thus increasing its ability to continually improve and minimize future potential liabilities.

3. Water supply for Mathur area is proposed to be supplied from Minjur Desalination plant. The desalination plant at Minjur was constructed based on "Design, Build, Own, Operate and Transfer (DBOOT) basis". CMWSSB Board had entered in to a Bulk Water Purchase Agreement (BWPA) with M/S Chennai Water Desalination Limited (M/s CWDL) and the period of agreement is 25 years. As per the BWPA, all the statutory clearances have been obtained by M/s CWDL for this plant. The plant was commissioned on 25.07.2010. The product water is being purchased by CMWSSB and supplied to the north Chennai areas. As such the operation and maintenance of plant is vested with M/s CWDL.

4. Water supply for Madipakkam, Jalladampettai, and Uthandi areas are proposed to be supplied from desalination plant at Nemmeli maintained by CMWSSB. The Nemmeli desalination plant with 100 MLD capacity was established after getting necessary CRZ permission and environmental clearance from concerned authorities. For this plant, necessary consent to operate has been obtained from TNPCB and the plant is under operation as per TNPCB norms. The treated water from Nemmeli desalination plant has been conveyed through 1000 mm dia transmission main to supply Southern parts of Chennai city.

II. Description of the Nemmeli Desalination Plant

Location	Nemmeli in South of Chennai City Latitude: 12° 42' 13.26"N Longitude: 80° 13' 30.27"E
Start of operation (year)	Inaugurated on 22 Feb 2013
Owned by	Chennai Metropolitan Water Supply and Sewerage Board (CMWSSB)
Contact person and designation	Chief Engineer, O&M-II
Capacity	100 million liters per day (MLD)
Process	Process Description

The process scheme comprises of the following system:

- Intake system
- Pre-treatment system consist of flash mixer, flocculater and lamella clarifiers
- Advanced pre-treatment System consist of Disc filters and Ultra filtration system
- RO system
- Post treatment system
- Reject Storage & Disposal System
- Chemical Storage & Dosing System

System:

The intake system shall consists of sea water open pipeline intake at a distance of 1000m from the shore line where the availability of clear water is at a depth of 10m for receiving raw feed water to the plant. An intake filtering device ((SC-101) has been provided at the outlet of the intake pipe.

Intake Chamber:

Sea water is drawn at the rate of 265.44 MLD into an underground RCC intake chamber (T-101), having a roof slab projecting 300 mm above finished ground level

Pre-treatment System:

The sea water intake pump discharge of 100% water passed into flash mixing tank and Lamella clarifier and the clarified water shall be directed to the existing sedimentation tank A flash mixing tank is provided in the upstream of the flocculation tank to dose the coagulant ferric chloride.

Degritted Storage Tank:

Clear water free from large and heavy suspended solids from settling in the Lamella and shall passes through RCC duct into a degritted storage tank.

Advanced Pre-treatment System:**Disc Filters:**

30 sets of Disc filters (DF-201-1-30) having a micron rating of 100 μ are placed in two rows, each row having 15 sets of disc filter and UF skids in the structural steel closed building. Each Disc filter set is provided with 4 filters. The capacity of each set of disc filter skid and UF skid is 365 m³/h.

Normally these disc filters will operate automatically in sequential mode at the predefined filtration and backwash sequence and frequency and the same can be adjusted based on the feed quality total suspend solids at any point of time.

Normal backwash sequence is as follows:

Water required for each filter- 80 m³/h

Duration of backwashing – 15 secs /each filter per backwash cycle

Backwash frequency -12 – 15 cycles per day

Ultra Filtration:

From the each set of disc filter the filtered water shall flow to the dedicated UF skid. Similar to the disc filters, there shall be 30 sets of UF skids (UF-201-1-30). Each UF skid contains 4 trains and each train shall have 30 membranes. The complete system shall thus contain a total number of 3600 membranes. UF will process the disc filter outlet water to high quality UF permeate having silt density less than 3 with an overall recovery of 90% from the combination of disc filters and UF trains.

Reverse Osmosis:

The RO section comprises of:

- Cartridge Filters
- RO High Pressure Pumps
- Reverse Osmosis Skid

- Energy Recovery Device – Pressure Exchanger
- Suck back Tank Arrangement
- Product water storage Tank
- Chemical Dosing
- Chemical Cleaning system
- Flushing System

Post Treatment:

The post treatment unit comprises of following sections

- Re-carbonation section,
- Remineralization section
- Degassing and potable water Storage

Reject Storage and Disposal System:

The UF reject, backwash from the UF skids, reject from pressure exchanger and backwash outlet from disc filter are collected in the UF cum RO reject tank of capacity 3007 m³ from where it is mixed along with sludge water from filtering cum settling basin (SB -101), bypass line from the degrittied storage tank and sludge from sedimentation tank (ST- 410) and pumped at 6860 m³/h and 5 bar head by 4 nos (2W+2S) rejects water transfer pumps (P-501A-D) of capacity 3430 m³/h into the offshore disposal system outfall comprising of under sea bed 1200 mm diameter.

Units and Size/Capacity

Intake piping system: - Pipeline 1600mm dia, MOC: HDPE, Capacity 11000m³/h, pipeline laid below seabed. Gravity flow. Intake located at around 1KM from shore at a depth of 10M.

Intake pumps: 4nos, 2nos operating and 2nos standby capacity of 5500m³/h each. MOC- Super Duplex (SS)

Lamella Clarifier: Treatment capacity 12000m³/h, MOC: concrete tank, capacity -1600m³.

Backwash water collection tank:

MOC: Concrete tank, capacity - 1400m³

Clarifier forwarding pumps: 2nos, one operating and one stand by MOC: Super Duplex (SS), capacity:1400m³/h each.

Clarified water collection tank:

MOC: Concrete tank, capacity- 4500m³

Raw water pumps: 4nos, 2nos operating and 2nos standby capacity-5400m³/h each.

MOC: Super Duplex (SS)

Disc filters: 120nos, size 100microns filter, Capacity-100m³/h each with backwashing facility.

MOC: poly propylene.

Ultra Filtration (UF) system: 30 skids, each skid has 120 UF membranes (Total 3600 UF membranes). Membrane material polysulfonate and casing PVC.

Capacity/skid: 395m³/h, with back washing facility.

UF Back wash pumps-4nos, capacity-700m³/h, all operating as required.

MOC- Super Duplex (SS)

Dual Media Filter (DMF) system: Filter vessels-5nos, MOC: Carbon steel with rubber lining. Capacity - 280m³/h with air scoring and backwashing facility.

Air scoring blowers: 2nos, Capacity-1900m³/h

Backwash pumps: - 3nos, Capacity -700m³/h, 2nos operating and one standby, MOC: - Super Duplex (SS).

DMF feed pumps: 3 nos, Capacity-700m³/h. 2nos operating and one stand by, MOC: Super Duplex (SS).


UF and DMF filtrate collection tank: 2nos Capacity-13800m³/h each, MOC: Carbon steel with epoxy paint coating.

Cartridge filters feed pumps: 4nos, 3nos operating and 1 standby, Capacity-3600m³/h.

Cartridge filters: 15nos, capacity-771m³/h, MOC: Duplex (SS). Load with 180nos ,5 Micron cartridge elements.

Reverse Osmosis (RO) Trains: 14nos, each of capacity 350m³/h
 RO High Pressure pumps: Capacity-350m³/h, one number/train+ 1 standby Total -15 pumps, MOC: Super Duplex (SS),
 High pressure piping- MOC: Duplex (SS),
 High pressure Valves- MOC: Super Duplex (SS),
 Circulating pumps-15Nos ,14nos operating and 1standby,
 Capacity: 421m³/h, MOC: Super Duplex (SS),
 Permeate Suck back tanks-14 nos, Capacity-13m³/h, MOC: FRP,
 Permeate piping - MOC: SS316L
 Permeate pumps: 15Nos ,14nos operating and 1 standby, Capacity-350m³/h, MOC: SS316L.
 Energy recovery devices: 15sets, each set consisting of 10nos, Capacity-50m³/h, MOC: Ceramic rotor.
 RO permeate storage Tanks: 2 nos, Capacity - 9000m³ each,
 MOC: carbon steel with epoxy paint coating.
 Recarbonation feed pumps: 4Nos, 2nos operating and 2nos standby, Capacity-2100 m³/h, MOC: SS316L.
 Post treatment system: Consisting of 1no recarbonisation tower, 2Nos of CO₂ storage tanks of capacity-30tons each, 5 nos Lime stone filters,2Nos blowers.
 Absorber feed booster pumps: 3Nos ,2nos operating and 1 standby, capacity-680m³/h, MOC: SS316L.
 Reject Tank: 1no, MOC: carbon steel with epoxy paint coating, Capacity-3000m³.
 Out fall piping: 1No,1200mm Dia, HDPE pipe with super Duplex MOC diffuser located in sea at around 500m from shore. Diffuser with multiple nozzles.

Process at Nemmeli Desalination Plant (Schematic)



Treatment efficiency and water quality parameters	Treatment Efficiency-99% Potable water quality parameters as per ISO 10500 attached and plant process waste water.
Wastewater (effluent disposal)	Brine from plant disposed, Through 1200mm HDPE pipe through diffuser at around 500m from shore.

View of Desalination Plant



III. Compliance with Applicable National and State Laws, Rules, and Regulations

Law, Rules, and Regulations	Description and Requirement	Desalination Plant at Nemmeli
		Y = compliant (if applicable, specify expiration date of permit/clearance) N = non-compliant ^a N/A = not applicable (state justification)
EIA Notification	The EIA Notification of 2006 states that environmental clearance is required for certain defined activities/projects.	Environmental clearance obtained for this project. The copy of the same is enclosed
Manufacture, Storage, and Import of Hazardous Chemical Rules, 1989	Storage of chlorine (threshold quantity greater than 10 tons but less than 25 tons) in WTPs will require clearance from TN Pollution Control Board and Directorate of Industrial Health and Safety	N/A No chlorine used or stored in the Desalination Plant
Water (Prevention and Control of Pollution) Act of 1974, Rules of 1975, and amendments	Consent to operate from TNPCB	CTO obtained and valid up to March 2018.
Air (Prevention and Control of Pollution) Act of 1981, Rules of 1982	Consent to operate from TNPCB	CTO obtained and valid up to March 2018.

Law, Rules, and Regulations	Description and Requirement	Desalination Plant at Nemmeli
		Y = compliant (if applicable, specify expiration date of permit/clearance) N = non-compliant ^a N/A = not applicable (state justification)
and amendments.		
Environment (Protection) Act, 1986 and CPCB Environmental Standards	Emissions and discharges from the facilities to be created, refurbished, or augmented shall comply with the notified standards. a. Waste disposal standards	N/A
Noise Pollution (Regulation and Control) Rules, 2002 amended up to 2010	Applicable ambient noise standards with respect to noise for different areas/zones	No source of noise
National Institute of Occupational Safety and Health (NIOSH) Publication No. 2002-149	Compliance with NIOSH Guidance for Controlling Potential Risks to Workers	Training and proper PPEs are required
Forest (Conservation) Act, 1980 and Forest Conservation Rules, 2003 as amended	As per Rule 6, every user agency, who wants to use any forest land for non-forest purposes shall seek approval of the central government.	N/A
Ancient Monuments and Archaeological Sites and Remains Rules of 1959	No development activity is permitted in the "protected area," and all development activities likely to damage the protected property are not permitted in the "controlled area" without prior permission of the Archaeological Survey of India (ASI). Protected property includes the site, remains, and monuments protected by ASI or the State Department of Archaeology.	N/A
The Child Labor (Prohibition and Regulation) Act, 1986	No child below 14 years of age will be employed or permitted to work in any of the occupations set forth in the Act's Part A of the Schedule or in any workshop wherein any of the processes set forth in Part B of the Schedule are present.	Desalination Plant is operated by the contractor. No child labour are engaged.

^aCompliant = There is sufficient and appropriate evidence to demonstrate that the particular regulatory requirement has been complied with; non-compliant = clear evidence has been collected to demonstrate the particular regulatory requirement has not been complied with.

5. Water supply for Mathur area is proposed to be supplied from Minjur Desalination plant. The desalination plant at Minjur was constructed based on "Design, Build, Own, Operate and Transfer (DBOOT) basis". CMWSS Board had entered in to a Bulk Water Purchase Agreement (BWPA) with M/S Chennai Water Desalination Limited (M/s CWDL) for a period of 25 years. As per the BWPA, all the statutory clearances have been obtained by M/s CWDL for this plant. The plant was commissioned on 25.07.2010. The product water is being purchased by CMWSSB and supplied to the north Chennai areas. As such the operation and maintenance of plant is vested with M/s CWDL. In Minjur desalination plant the rejects from the plant are monitored through SCADA and also by random physical verification by TNPCB. Product water quantity is monitored through meters fixed in the delivery main. The product water is re mineralized and

chlorinated as per IS 10500 before conveyed to the distribution system. Regarding the safety in handling and storage of chemicals, safety officer of the plant is responsible.

6. The water quality from both the desalination plants are monitored at the delivery point by the Quality assurance wing of CMWSSB for quality parameters as per IS:10500. Further water quality is monitored in the distribution system jointly by CMWSSB and Greater Chennai Corporation every fortnight.

7. As the Nemmeli desalination plant is under operation as per Environmental guidelines no

8. CAP is required at present

IV. Institutional Arrangement

Parameter	Desalination Plant
Operations	Continuous operation; involves mechanical and electrical operation; No interference is required in operation of Desalination plant.
Manager per shift	Personnel at Desalination plant are available in 3 shift
Public health Engineer on-site	
Estimated number of technical employees on-site per shift	Plant Manager – 1No Process Head- 2 Nos Electrical Engineer- 1 No Mechanical Engineer- 1 No Electrician- 12 Nos in 3 shift Mechanic- 16 Nos in 3 shift Chemist- 4 Nos Shift engineers- 4 Nos Helper- 16 Nos in 3 shifts Field Worker- 12 Nos in 3 shifts
Estimated number of laborers on-site per shift	
Frequency of water quality monitoring (raw)	Daily. Once in Four hours
Frequency of water quality monitoring (treated)	Daily. Once in Four hours
Frequency of waste discharge monitoring	Daily. Once in shift
In-house laboratory for water quality analyses (Yes/None). If none, provide name of third-party laboratory.	Yes.

1652
No. 11-99/1008-IA-III
Government of India
Ministry of Environment and Forests
(IA-III Division)

Paryavaran Bhavan,
CGO Complex, Lodhi Road,
New Delhi - 110 003.

Dated the 23rd December, 2008

SE/74-11

20309 Sub:
CE/74

Setting up of 106MLD seawater reverse osmosis plant at Nemmili and Krishnankaranai village, Cehngalpattu Taluk, Kancheepuram District, Chennai by M/s Chennai Metro Water Supply and Sewerage Board - Environmental clearance - regarding.

Reference is invited to letter No.20474/EC3/2008-1, dated 21.10.2008 from Environment and Forests Department, Government of Tamil Nadu on the above subject.

2. The project involves setting up of 100 MLD seawater reverse osmosis plant at Nemmili and Krishnankaranai village, Cehngalpattu Taluk, Kancheepuram District, Chennai. Major plant units involves offshore seawater intake and onshore pumping station. Pre-treatment - sedimentation cum disc filters and UF membrane, RO and pressure exchangers, intermediate storage tanks, chemical dosing system, recarbonation and remineralisation system, power distribution, electric, instrumentations, services and auxiliary facilities, product water quality will be as per IS 10500-1991, power requirement will be 20 MW. Seawater intake will be at 1000 m (1600 mm dia HDPE) with intake head from shore (approximate water depths 10 m), and reject outfall at 600 m (1200 mm dia) from shore (approximate water depth 8 m) with diffuser. Seabed is widely covered with sandy clay till 2.5km from shore and with coarse sand from 2.5 km to 3.5 km. Seawater TDS varies from 36,200 to 40,000 ppm. 6860m³/hr brine would be discharged from the plant. About 50 m³/day sewage will be generated and planned to be in used for green belt. The RO building area and the drains will have rainwater harvesting structure. The estimated cost of the project is Rs.840.17 crores. About 22.85 crores is earmarked for pollution control measures.

3. The proposal was considered by Expert Appraisal Committee at its meeting held on 25th and 26th November, 2008 and has recommended. Tamil Nadu State Coastal Zone Management Authority has recommended the project for clearance in its 46th meeting held on 28.8.2008 from Coastal Regulation Zone angle.

4. Taking into the above facts, this Ministry hereby accords clearance to the above proposal under the provisions of the Coastal Regulation Zone, Notification, 1991 subject to effective implementation of the following environmental safeguards and conditions:-

A. SPECIFIC CONDITIONS:

- i) To provide stability to the marine out fall system even during cyclonic conditions appropriate anchor shall be provide.
- ii) The pipelines both intake and outlet shall not cause any hindrance to the movement of the local communities including the fishermen.
- iii) A continuous and comprehensive post-project marine quality monitoring programme shall be taken up. This shall include monitoring of water quality, sediment quality and biological characteristics.
- iv) It shall be ensured that there is no displacement of people, houses or fishing activity as a result of the project.
- v) The marine biodiversity shall be monitored and the report submitted twice in a year to the Ministry of Environment and Forests/State Pollution Control Board.
- vi) In order to reduce the effect of high saline discharge an efficient dispersion model shall be carried out by reputed scientific institute and the recommendations implemented.

- vii) Due to desalination process the concentration of toxic trace metals may increase. Therefore, the effluent may be properly treated by suitable methods to remove toxic trace metals and other contaminants, if it exceeds the CPCB limits before discharging into the coastal waters. Periodical monitoring shall be carried out to assess the concentration of toxic trace metals in the reject water.
- viii) The temperature of the effluent shall also be within the permissible limit. A moored data buoy shall be maintained in the vicinity of the effluent discharge to continuously monitor the changes in the selected physiochemical parameters (such as salinity, temperature, DO, current etc.). Periodical monitoring of these parameters during the construction and commencement of the plant becomes essential to undertake corrective measures if needed.
- ix) The high saline reject water may be periodically monitored for the physiochemical and toxic trace metal contents through appropriate standard procedures.
- x) The sludge shall be disposed of in a secured landfill as per Pollution Control Board guidelines.
- xi) No sand dunes shall be disturbed.
- xii) The pipelines shall not disturb the movement of fishing vessels or fishermen.
- xiii) All the conditions stipulated by Environment and Forests Department, Government of Tamil vide their letter No.20474/EC3/2008-1, dated 21.10.2008 shall be effectively implemented.
- xiv) No Objection Certificate from the Tamil Nadu State Pollution Control Board shall be obtained before initiating the project.
- xv) It shall be ensured that due to the project, there is no adverse impact on the drainage of the area and recharge of groundwater. No groundwater shall be tapped in the project area falling in Coastal Regulation Zone.
- xvi) The camps of labour shall be kept outside the Coastal Regulation Zone area. Proper arrangements for cooking fuel shall be made for the labour during construction phase so as to ensure that mangroves, coral reefs, if any are not cut/destroyed for this purpose.
- xvii) The recommendations made in the Environmental Management Plan as contained in the Environment Impact Assessment report of the project, shall be effectively implemented.
- xviii) The entire stretch of the pipelines shall be buried underground except at the booster pumping station, which will be properly fenced and the station would be manned round the clock.
- xix) Markers shall be installed at every 30 m along the pipeline route to indicate the position of the line.

B. GENERAL CONDITIONS:

- (i) Construction of the proposed structures shall be undertaken meticulously confirming to the existing Central/local rules and regulations. All the construction designs/drawings relating to the proposed construction activities must have approvals of the concerned State Government Department/Agencies.
- (ii) A separate Environment Management Cell with suitably qualified staff to carry out various environment related functions shall be set up under the charge of a Senior Executive who will report directly to the Chief Executive of the Company.
- (iii) The funds earmarked for environment protection measures shall be maintained in a separate account and there shall be no diversion of these funds for any other purpose. A year-wise expenditure on environmental safeguards shall be reported to this Ministry's Regional Office at Bangalore.
- (iv) Full support shall be extended to the officers of this Ministry's Regional Office at Bangalore and the officers of the Central/State Pollution Control Board by the project proponents during their inspection for monitoring

purposes, by furnishing full details and action plans including the action taken reports in respect of mitigative measures and other environmental protection activities.

- (v) In case of any deviation or alteration in the project including the implementing agency, a fresh reference shall be made to this Ministry for modification in the clearance conditions or imposition of new one for ensuring environmental protection. The project proponents shall be responsible for implementing the suggested safeguard measures.
- (vi) This Ministry reserves the right to revoke this clearance, if any of the conditions stipulated are not complied with to the satisfaction of this Ministry.
- (vii) This Ministry or any other competent authority may stipulate any other additional conditions subsequently, if deemed necessary, for environmental protection, which shall be complied with.
- (viii) A copy of the clearance letter shall be marked to the concerned Panchayat/local NGO, if any, from whom any suggestion/representation has been received while processing the proposal.
- (ix) State Pollution Control Board shall display a copy of the clearance letter at the District Industries Center and Collector's Office/ Tehsildar's Office for 30 days.
- (x) The project proponent shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned informing that the project has been accorded environmental clearance and copies of clearance letters are available with the Tamil Nadu State Pollution Control Board and may also be seen at website of the Ministry of Environment & Forests at <http://www.envfor.nic.in>.
- (xi) The project proponents shall inform Regional Office, Bangalore as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of work.
- (xii) Budgetary break up for Environmental Management Plan for the project shall be mentioned.
- (xiii) Any appeal against this environmental clearance shall lie with the National Environment Appellate Authority, if preferred, within a period of 30 days as prescribed under Section 11 of the National Environment Appellate Act, 1997.

5. The above mentioned stipulations will be enforced among others under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986, the Hazardous Chemicals (Manufacture, Storage and Import) Rules, 1989, Hazardous Wastes (Management and Handling) Rules, 1989 the Coastal Regulation Zone Notification, 1991 and its subsequent amendments and the Public Liability Insurance Act, 1991 and the Rules made thereunder from time to time. The project proponents shall also ensure that the proposal complies with the provisions of the approved Coastal Zone Management Plan of Tamil Nadu and the Supreme Court's order dated 18th April, 1996 in the Writ Petition No.664 of 1993 to the extent the same are applicable to this proposal.

(Dr. A. Senthil Vel)
Additional Director

To

The Secretary,
Environment Department,
Government of Tamil Nadu,
Secretariat, Chennai – 600 009.

Copy to:

1. The Chief Conservator of Forests (Central), Regional Office (Southern Zone), Ministry of Environment and Forests, Kendriya Sadan, IVth Floor, Environment & Forests Wings, 17th Main Road, II Block, Koramangala, Bangalore – 560 034.
2. The Chief Town & Country Planner, Government of Tamil Nadu, Chennai.
3. The Chairman, Tamil Nadu State Pollution Control Board, 100, Anna Salai, Guindy, Chennai – 600 032.
4. Principal Secretary, Environment and Forests (EC.3) Department, Secretariat, Chennai-9.
5. The Chairman, Central Pollution Control Board, Parivesh Bhawan, CBD-cum-office Complex, East Arjun Nagar, Delhi -32.
6. The Managing Director, Chennai Metro Water supply and Sewerage Board, Chennai.
7. DIG (SU), Regional Office Cell, Ministry of Environment and Forests, New Delhi.
8. Guard File.
9. Monitoring Cell.
10. Director (EI), Ministry of Environment & Forests, New Delhi.

(Dr. A. Senthil Vel)
Additional Director



TAMILNADU POLLUTION CONTROL BOARD



CONSENT ORDER NO. 170823403461 DATED: 08/09/2017.

PROCEEDINGS NO.F.0689MMN/OL/DEE/TNP/CL/MMN/A/2017 DATED:
08/09/2017

SUB: Tamil Nadu Pollution Control Board - RENEWAL OF CONSENT -M/s. CMWSSB-DESALINATION PLANT, S.F.No. 273/2b, 274/1b2, 274/2, 275/1b, 275/2, 276/1b, 276/3 of Nemmeli village & 67-4C1a of Krishnankaranai Village, NEMMELI village, Tirupporur Taluk and Kancheepuram District - Renewal of Consent for the operation of the plant and discharge of emissions under Section 21 of the Air (Prevention and Control of Pollution) Act, 1981 as amended in 1987 (Central Act 14 of 1981) -Issued- Reg.

REF: 1.CTO Proc. No. T5/TNP/CL/F.20789/MMN/RL/W&A/2013 dated: 20/02/2016.
2.OCMMS Appl.No. 3403461 for RCO dated 06/09/2017.
3.FIR.No: F.0689MMN/RL/DEE/MMN/2016 dated 06/01/2016.

RENEWAL OF CONSENT is hereby granted under Section 21 of the Air (Prevention and Control of Pollution) Act, 1981 as amended in 1987 (Central Act 14 of 1981) (hereinafter referred to as "The Act") and the rules and orders made there under to:

The Managing Director
M/s.CMWSSB-DESALINATION PLANT,
S.F.No. 273/2b, 274/1b2, 274/2, 275/1b, 275/2, 276/1b, 276/3 of Nemmeli village & 67-4C1a of Krishnankaranai Village,
NEMMELI village,
Tirupporur Taluk,
Kancheepuram District.

Authorizing the occupier to operate the industrial plant in the Air Pollution Control Area as notified by the Government and to make discharge of emission from the stacks/chimneys.

This is subject to the provisions of the Act, the rules and the orders made there under and the terms and conditions incorporated under the Special and General conditions stipulated in the Consent Order issued earlier and subject to the special conditions annexed.

This RENEWAL OF CONSENT is valid for the period ending March 31, 2018

S. INDIRAGANDHI Digitally signed by S. INDIRAGANDHI
Date: 2017.09.13 13:22:11 +05'30'
District Environmental Engineer,
Tamil Nadu Pollution Control Board,
MARAIMALAI NAGAR

POLLUTION PREVENTION PAYS

அகம் தூய்மை வாய்மைக்கு ! புறம் தூய்மை வாழ்வுக்கு !



TAMILNADU POLLUTION CONTROL BOARD

SPECIAL CONDITIONS

- This renewal of consent is valid for operating the facility for the manufacture of products (Col. 2) at the rate (Col. 3) mentioned below. Any change in the products and its quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

Sl. No.	Description	Quantity	Unit
Product Details			
1.	Drinking Water	100	MLD
By-Product Details			
1.	Nil	0	NA
Intermediate Product Details			
1.	Nil	0	NA

- This renewal of consent is valid for operating the facility with the below mentioned emission/noise sources along with the control measures and/or stack. Any change in the emission source/control measures/change in stack height has to be brought to the notice of the Board and fresh consent/Amendment has to be obtained.

I Point source emission with stack :				
Stack No.	Point Emission Source	Air pollution Control measures	Stack height from Ground Level in m	Gaseous Discharge in Nm ³ /hr
1	DG Set - 100 KVA	Acoustic enclosures with stack	9.0	
2	Fire Fighting Diesel Engine	Stack	5.0	
II Fugitive/Noise emission :				
Sl. No.	Fugitive or Noise Emission sources	Type of emission	Control measures	
1.	DG Set - 100 KVA	Noise	Inbuilt acoustic enclosures	

POLLUTION PREVENTION PAYS

அகம் தூய்மை வாய்மைக்கு ! புறம் தூய்மை வாழ்வுக்கு !



TAMILNADU POLLUTION CONTROL BOARD

Additional Conditions:

1. The unit shall monitor the sea water & marine environment at the outfall point with online monitoring system for quality and quantity monitoring and to link the same to CARE Air Centre, TNPCB, Chennai by providing data uploading facility.
2. The unit shall ensure that discharge of RO rejects back to the sea through uniform distribution so that any sudden increase on TDS concentration into the sea.
3. The unit shall completely stop discharges through shore and it shall mix the gland leak and other process water with the RO reject and discharge into sea through the RO reject discharge point so as to avoid any complaint.
4. The unit shall ensure that periodical monitoring shall be carried out to assess the concentration of toxic trace metals in the reject water.
5. The unit shall maintain moored data buoy in the vicinity of the effluent discharge to continuously monitor the changes in the selected physiochemical parameters.
6. The unit shall ensure the intake and outfall activities in the seashore shall not cause any hindrance to the fishing activity and movement of boats etc.
7. The unit shall comply with the conditions imposed by MoEF GOI with the EC issued dated 23.12.2008.
8. The unit shall comply with all the conditions stipulated in the consent to operate issued to the unit.
9. In case of revision of consent fee by the Government, the unit shall remit the difference in amount within one month from the date of notification. Failing to remit the consent fee, this consent order will be withdrawn without any notice and further action will be initiated against the unit as per law.

S. INDIRAGANDHI Digitally signed by S. INDIRAGANDHI
Date: 2017.09.13 12:13:53 +05'30'
District Environmental Engineer,
Tamil Nadu Pollution Control Board,
MARAIMALAI NAGAR

To
The Managing Director,
M/s.CMWSSB-DESALINATION PLANT,
East Coast Road, Sulerikadu Village, Thiruporur Taluk, Kancheepuram District,
Pin: 603104

Copy to:

1. The Commissioner, TIRUPORUR-Panchayat Union, Tirupporur Taluk, Kancheepuram District .
2. Copy submitted to the Member Secretary, Tamil Nadu Pollution Control Board, Chennai for favour of kind information.
3. Copy submitted to the JCEE-Monitoring, Tamil Nadu Pollution Control Board, Chennai for favour of kind information.
4. File

POLLUTION PREVENTION PAYS

அகம் தூய்மை வாய்மைக்கு ! புறம் தூய்மை வாழ்வுக்கு !



TAMILNADU POLLUTION CONTROL BOARD

Additional Conditions:

- 1.The unit shall maintain stack attached to the diesel engine and acoustic measures to the DG set and ensure that the emission satisfy the Ambient Air Quality / Emission /Ambient Noise level standards prescribed by the Board.
- 2.The unit shall maintain moored data buoy in the vicinity of the effluent discharge to continuously monitor the changes in the selected physiochemical parameters.
- 3.The unit shall ensure the intake and outfall activities in the seashore shall not cause any hindrance to the fishing activity and movement of boats etc.
- 4.The unit shall comply with the conditions imposed by MoEF GOI with the EC issued dated 23.12.2008.
- 5.The unit shall comply with all the conditions stipulated in the consent to operate issued to the unit.
- 6.In case of revision of consent fee by the Government, the unit shall remit the difference in amount within one month from the date of notification. Failing to remit the consent fee, this consent order will be withdrawn without any notice and further action will be initiated against the unit as per law.

S. INDIRAGANDHI | Digitally signed by S. INDIRAGANDHI
 Date: 2017.09.13 12:12:53 +05'30'
 District Environmental Engineer,
 Tamil Nadu Pollution Control Board,
 MARAIMALAI NAGAR

To
 The Managing Director,
 M/s.CMWSSB-DESALINATION PLANT,
 East Coast Road, Sulerikadu Village, Thiruporur Taluk, Kancheepuram District,
 Pin: 603104

Copy to:

- 1.The Commissioner, TIRUPORUR-Panchayat Union, Tirupporur Taluk, Kancheepuram District .
 2. Copy submitted to the Member Secretary, Tamil Nadu Pollution Control Board, Chennai for favour of kind information.
 3. Copy submitted to the JCEE-Monitoring, Tamil Nadu Pollution Control Board, Chennai for favour of kind information.
 4. File
-

POLLUTION PREVENTION PAYS

அகம் தூய்மை வாய்மைக்கு ! புறம் தூய்மை வாழ்வுக்கு !

No.11-59/2005-IA-III
Government of India
Ministry of Environment and Forests
(IA-III Division)

Paryavaran Bhavan,
CGO Complex, Lodhi Road,
New Delhi - 110 003.

Dated the 26th October, 2006

Sub: CRZ clearance for setting up of 100 MLD Desalination Plant and allied activities at Kattupalli Village, Ponneri Taluk, Tiruvallur District, Tamil Nadu by M/s Chennai Water Desalination Limited, Chennai - regarding.

Reference is invited to Government of Tamil Nadu, Environment and Forests (EC.3) Department' letter No. 29248/EC.3/2005-1, dated 29.10.2005 on the above subject and Tamil Nadu Pollution Control Board, Chennai's letter No.T16/TNPCB/F.34693/orange/2005, dated 26.10.2005 according No Objection Certificate to the proposal. Information furnished vide letter No.CWDL/MoEF/2005-06/93, dated 2.1.2006, No.CWDL/MoEF/2005-06/105, dated 10.1.2006, No.CWDL/MoEF/2005-06/111, dated 13.1.2006, No.CWDL/MoEF/2005-06/129, dated 18.1.2006, No.CWDL/MoEF/2005-06/135, dated 25.1.2006, No.CWDL/MoEF/2005-06/145, dated 2.2.2006, No.CWDL/MoEF/2005-06/147, dated 11.2.2006, No.CWDL/MoEF/2005-06/150, dated 15.2.2006, No.CWDL/MoEF/2005-06/169, dated 8.3.2006 and No.CWDL/CMFRI/807/2006, dated 15.7.2006 from M/s Chennai Water Desalination Limited was also considered. Similarly, the HTL/LTL map prepared by National Institute of Oceanography prepared and duly superimposed the project site on the map was also considered.

2. The project involves construction of 100 MLD seawater desalination plant in Minjur, Chennai. The total area of land involved for the project is around 24.5 ha. The project falls in the Survey Nos.1/3B4B2 & 1/4A1(P) & 330/1 & 330/2. The components of the project that falls in Coastal Regulation Zone area include:-

- a) Pipeline for drawing of the seawater of 237 MLD (10000m³/hr) through an intake system comprising of intake head and submarine pipeline. The intake system has 2 X 1000 m long, 1,600 m dia long HDPE buried pipeline. The transport to the project site on land is also through buried pipeline.
- b) Pump house.
- c) Pre-treatment including flocculation-coagulation, gravity settling, two steps filtration, ultra-filtration and chemical dosing.
- d) Desalting of seawater using reverse osmosis.
- e) Discharge of brine of 137 MLD (5700m³/hr) with 70 PSU through 1 X 1400 mm dia HDPE submarine pipeline and diffuser ports outfall system into the sea.
- f) Related electrical and mechanical installations.

- 2 -

3. As per the proposal, the seawater would be drawn by gravity flow from the sea through a seawater intake head and pipeline laid on the sea bed or sharing with North Chennai Thermal Power Station seawater intake which is drawn from Ennore Port basins. A capture tower will be installed at the shore end in order to avoid the entry of sand and floating debris. The water will be pre-filtered through rotating filters and chlorinated by applying a dose of sodium hypochlorite in the underwater intake channel and in the pump aspiration chamber.

4. The seawater will then be filtered in two stages i.e. through the sand filters and anthracite filters. Sulphuric acid addition is made to reduce the pH of seawater and prevent precipitation of carbonates and bicarbonates, as well as to generate sufficient CO_2 for post treatment with dolomite. Sodium bisulfite dosing is added in order to eliminate residual chlorine from the dose of sodium hypochlorite. It is proposed to set up an ultra filtration unit to prevent fouling in the reverse osmosis membrane. The plant will also be equipped with fire prevention system, communications system and laboratory.

5. The land fall point of the water intake pipeline will be located approximately at latitude $13^\circ 19' 01''$ N and longitude $80^\circ 20' 25''$ E (WGS 84). The region inland of the project area is a plain and barren land with thorny bushes and sparse wild vegetation. On the eastern side of the area, we have a long and nearly straight coastline that is exposed to an open sea, the Bay of Bengal. This coastal region comprises of fairly wide beaches with well defined foreshore, elevated backshore and with small dunes at some places. Main plant is located 500 metres from HTL.

6. Taking into the above facts, this Ministry hereby accords clearance to the above proposal under the provisions of the Coastal Regulation Zone, Notification, 1991 subject to effective implementation of the following environmental safeguards and conditions:-

A. SPECIFIC CONDITIONS:

- i) The marine biodiversity should be monitored and the report submitted twice in a year to the Ministry of Environment and Forests/State Pollution Control Board.
- ii) In order to reduce the effect of high saline discharge an efficient dispersion model proposed by 3 dimensions studies by IIT should be incorporated in the installation.
- iii) The discharge ports and diffusers should be designed to withstand the extreme current, wind and wave actions observed during October-December.
- iv) Due to desalination process the concentration of toxic trace metals may increase. Therefore, the effluent may be properly treated by suitable methods to remove toxic trace metals and other contaminants, if it exceeds the CPCB limits before discharging into the coastal waters. Periodical monitoring should be carried out to assess the concentration of toxic trace metals in the reject water.
- v) The temperature of the effluent should also be within the permissible limit. A moored data buoy should be maintained in the vicinity of the effluent discharge to continuously monitor the changes in the selected physiochemical parameters (such

-3-

as salinity, temperature, DO, current etc.). Periodical monitoring of these parameters during the construction and commencement of the plant becomes essential to undertake corrective measures if needed.

- vi) The high saline reject water may be periodically monitored for the physicochemical and toxic trace metal contents through appropriate standard procedures.
- vii) The sludge should be disposed of in a secured landfill as per Pollution Control Board guidelines.
- viii) No sand dunes will be disturbed.
- ix) The pipelines should not disturb the movement of fishing vessels or fishermen.
- x) All the conditions stipulated by Environment and Forests (EC.3) Department, Government of Tamil Nadu as contained in their letter No.29248/EC.3/2005-1, Dated 29.10.2005 should be effectively implemented.
- xi) All the conditions stipulated by Tamil Pollution Control Board vide their letter No.T16/TNPCB/F.34693/Orange/2005, dated 26.10.2005 should be effectively implemented.
- xii) It should be ensured that due to the project, there is no adverse impact on the drainage of the area and recharge of groundwater. No groundwater should be tapped in the project area falling in Coastal Regulation Zone.
- xiii) All conditions stipulated by CMFRI relating to discharge of the saline effluents should be complied with.
- xiv) The camps of labour should be kept outside the Coastal Regulation Zone area. Proper arrangements for cooking fuel should be made for the labour during construction phase so as to ensure that mangroves, coral reefs, if any are not cut/destroyed for this purpose.
- xv) The recommendations made in the Environmental Management Plan as contained in the Environment Impact Assessment report of the project, should be effectively implemented.
- xvi) The entire stretch of the pipelines should be buried underground except at the booster pumping station, which will be properly fenced and the station would be manned round the clock.
- xvii) Markers should be installed at every 30 m along the pipeline route to indicate the position of the line.

B. GENERAL CONDITIONS:

- (i) Construction of the proposed structures should be undertaken meticulously confirming to the existing Central/local rules and regulations. All the

-4-

713

construction designs/drawings relating to the proposed construction activities must have approvals of the concerned State Government Department/Agencies.

- (ii) A separate Environment Management Cell with suitably qualified staff to carry out various environment related functions should be set up under the charge of a Senior Executive who will report directly to the Chief Executive of the Company.
- (iii) The funds earmarked for environment protection measures should be maintained in a separate account and there should be no diversion of these funds for any other purpose. A year-wise expenditure on environmental safeguards should be reported to this Ministry's Regional Office at Bangalore.
- (iv) Full support should be extended to the officers of this Ministry's Regional Office at Bangalore and the officers of the Central/State Pollution Control Board by the project proponents during their inspection for monitoring purposes, by furnishing full details and action plans including the action taken reports in respect of mitigative measures and other environmental protection activities.
- (v) In case of any deviation or alteration in the project including the implementing agency, a fresh reference should be made to this Ministry for modification in the clearance conditions or imposition of new one for ensuring environmental protection. The project proponents should be responsible for implementing the suggested safeguard measures.
- (vi) This Ministry reserves the right to revoke this clearance, if any of the conditions stipulated are not complied with to the satisfaction of this Ministry.
- (vii) This Ministry or any other competent authority may stipulate any other additional conditions subsequently, if deemed necessary, for environmental protection, which should be complied with.
- (viii) A copy of the clearance letter should be marked to the concerned Panchayat/local NGO, if any, from whom any suggestion/representation has been received while processing the proposal.
- (ix) State Pollution Control Board should display a copy of the clearance letter at the District Industries Center and Collector's Office/ Tehsildar's Office for 30 days.
- (x) The project proponent should advertise at least in two local newspapers widely circulated in the region around the project, one of which should be in the vernacular language of the locality concerned informing that the project has been accorded environmental clearance and copies of clearance letters are available with the Gujarat State Pollution Control Board and may also be seen at website of the Ministry of Environment & Forests at <http://www.envfor.nic.in/>.

-5-

- (xi) The project proponents should inform Regional Office, Bangalore as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of work.
- (xii) Budgetary break up for Environmental Management Plan for the project should be mentioned.

7. The above mentioned stipulations will be enforced among others under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986, the Hazardous Chemicals (Manufacture, Storage and Import) Rules, 1989, Hazardous Wastes (Management and Handling) Rules, 1989 the Coastal Regulation Zone Notification, 1991 and its subsequent amendments and the Public Liability Insurance Act, 1991 and the Rules made thereunder from time to time. The project proponents should also ensure that the proposal complies with the provisions of the approved Coastal Zone Management Plan of Tamil Nadu and the Supreme Court's order dated 18th April, 1996 in the Writ Petition No.664 of 1993 to the extent the same are applicable to this proposal.

Dr. N.H. Hosabettu
(Dr. N.H. Hosabettu)
Director



To

M/s Chennai Water Desalination Limited,
Door No.9, Plot No.16, Manjulai, 1st Main Road,
Kalaimagal Nagar, Ekkattuthangal,
Chennai - 600 097.

Copy to:

1. The Chief Conservator of Forests (Central), Ministry of Environment & Forests, Regional Office (Southern Zone) Kendriya Sadan, 4th Floor, E&F Wings, 17th Main Road, 1 Block, Koramangala, Bangalore - 560034.
2. The Chairman, Central Pollution Control Board, Parivesh Bhavan, CBD-cum-Office Complex, East Arjun Nagar, Delhi - 110032.
3. The Secretary to Government, Environment and Forests (EC.3) Department, Government of Tamil Nadu, Secretariat, Chennai - 600 009.
4. The Chairman, Tamil Nadu Pollution Control Board, 76, Mount Salai, Guindy, Chennai - 600 032.
5. DIG (SU), Regional Office Cell, Ministry of Environment & Forests, New Delhi.
6. Guard File.
7. Monitoring Cell.
8. Director (EI), Ministry of Environment & Forests, New Delhi.

Dr. N.H. Hosabettu
(Dr. N.H. Hosabettu)
Director

TAMILNADU POLLUTION CONTROL BOARD

CONSENT ORDER NO. 170818558134 DATED: 22/04/2017.

PROCEEDINGS NO.F.0589AMB/OL/DEE/TNPCB/AMB/W/2017 DATED: 22/04/2017

SUB: Tamil Nadu Pollution Control Board - RENEWAL OF CONSENT – M/s. CHENNAI WATER DESALINATION LTD , S.F.No. 13B,4B2 & 1/4A1(P), 330/1&2, KATTUPALLI village, Ponneri Taluk and Tiruvallur District - Renewal of Consent for the operation of the plant and discharge of sewage and/or trade effluent under Section 25 of the Water (Prevention and Control of Pollution) Act, 1974 as amended in 1988 (Central Act 6 of 1974) – Issued- Reg.

REF: 1.PROCEEDINGS NO.T2/TNPCB/F.0589AMB/RL/AMB/W&A/2016 DATED: 13/05/2016
2.IR.No : F.0589AMB/OL/AE/AMB/2017 dated 18/04/2017


RENEWAL OF CONSENT is hereby granted under Section 25 of the Water (Prevention and Control of Pollution) Act, 1974 as amended in 1988 (Central Act, 6 of 1974) (hereinafter referred to as "The Act") and the rules and orders made there under to

The Manager
M/s.CHENNAI WATER DESALINATION LTD,
S.F.No. 13B,4B2 & 1/4A1(P), 330/1&2,
KATTUPALLI Village ,
Ponneri Taluk ,
Tiruvallur District .

Authorising the occupier to make discharge of sewage and /or trade effluent.

This is subject to the provisions of the Act, the rules and the orders made there under and the terms and conditions incorporated under the Special and General conditions stipulated in the Consent Order issued earlier and subject to the special conditions annexed.

This RENEWAL OF CONSENT is valid for the period ending March 31, 2019


District Environmental Engineer,
Tamil Nadu Pollution Control Board,
AMBATTUR

POLLUTION PREVENTION PAYS

அகம் தூய்மை வாய்மைக்கு !புறம் தூய்மை வாழ்வுக்கு !



TAMILNADU POLLUTION CONTROL BOARD

SPECIAL CONDITIONS

- This renewal of consent is valid for operating the facility for the manufacture of products/byproducts (Col. 2) at the rate (Col 3) mentioned below. Any change in the product/byproduct and its quantity has to be brought to the notice of the Board and fresh consent has to be obtained.


Sl. No.	Description	Quantity	Unit
Product Details			
1.	Reverse Osmosis treated sea water	100	MLD

- This renewal of consent is valid for operating the facility with the below mentioned outlets for the discharge of sewage/trade effluent. Any change in the outlets and the quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

Outlet No.	Description of Outlet	Maximum daily discharge in KLD	Point of disposal
Effluent Type : Sewage			
1.	Sewage	8.0	On Industrys own land
Effluent Type : Trade Effluent			
1.	Trade Effluent (RO Reject)	137.0	Reverse Osmosis Reject is discharged into sea through pipline


POLLUTION PREVENTION PAYS

அகம் தூய்மை வாய்மைக்கு 2 புறம் தூய்மை வாழ்வுக்கு !


TAMILNADU POLLUTION CONTROL BOARD

Additional Conditions:

- 1.The unit shall dispose the sewage through septic tank followed by soak pit.
- 2.The Unit shall ensure that the production shall be within the consented quantity.
- 3.The Unit shall continue to upload online continuous monitoring of outfall sampling readings to the CARE Air centre.
- 4.The unit shall monitor the quality of sea water at the outfall point / marine environment (at the diffuser point) regularly to know the effectiveness of dispersion and submit the report on regular basis.
- 5.The project activity shall not affect the coastal eco system including the marine flora and fauna.
- 6.The unit shall continue to develop green belt in and around the unit's premises.
- 7.The unit shall remit the water cess as decided by the Board.
- 8.In case of revision of consent fee by the Government, the unit shall remit the difference in amount within one month from the date of notification. Failing to remit consent fee, this consent order will be withdrawn without any notice and further action will be initiated against the unit as per law.





**District Environmental Engineer,
Tamil Nadu Pollution Control Board,
AMBATTUR**

To
The Manager,
M/s.CHENNAI WATER DESALINATION LTD,
Kattupalli village, Ponneri Taluk, Thiruvallur District,
Pin: 601203

Copy to:

- 1.The Executive Officer, MINJUR-Town Panchayat, Ponneri Taluk, Tiruvallur District .
2. Copy submitted to the Member Secretary, Tamil Nadu Pollution Control Board, Chennai for favour of kind information.
3. Copy submitted to the JCEE-Monitoring, Tamil Nadu Pollution Control Board, Chennai for favour of kind information.
4. File

POLLUTION PREVENTION PAYS
அகம் தூய்மை வாய்மைக்கு டீபறம் தூய்மை வாழ்வுக்கு !

		
TAMILNADU POLLUTION CONTROL BOARD		
CONSENT ORDER NO. 170828558134		DATED: 22/04/2017.
PROCEEDINGS NO.F.0589AMB/OL/DEE/TNPCB/AMB/A/2017 DATED: 22/04/2017		
<p>SUB: Tamil Nadu Pollution Control Board - RENEWAL OF CONSENT –M/s. CHENNAI WATER DESALINATION LTD , S.F.No. 13B,4B2 &1/4A1(P), 330/1&2, KATTUPALLI village, Ponneri Taluk and Tiruvallur District - Renewal of Consent for the operation of the plant and discharge of emissions under Section 21 of the Air (Prevention and Control of Pollution) Act, 1981 as amended in 1987 (Central Act 14 of 1981) –Issued- Reg.</p>		
<p>REF: 1.PROCEEDINGS NO.T2/TNPCB/F.0589AMB/RL/AMB/W/A/2016 DATED: 13/05/2016 2.IR.No : F.0589AMB/OL/AE/AMB/2017 dated 18/04/2017</p>		
<p>RENEWAL OF CONSENT is hereby granted under Section 21 of the Air (Prevention and Control of Pollution) Act, 1981 as amended in 1987 (Central Act 14 of 1981) (hereinafter referred to as “The Act”) and the rules and orders made there under to</p>		
<p>The Manager M/s.CHENNAI WATER DESALINATION LTD, S.F.No. 13B,4B2 &1/4A1(P), 330/1&2, KATTUPALLI village, Ponneri Taluk, Tiruvallur District.</p>		
<p>Authorizing the occupier to operate the industrial plant in the Air Pollution Control Area as notified by the Government and to make discharge of emission from the stacks/chimneys.</p>		
<p>This is subject to the provisions of the Act, the rules and the orders made there under and the terms and conditions incorporated under the Special and General conditions stipulated in the Consent Order issued earlier and subject to the special conditions annexed.</p>		
<p>This RENEWAL OF CONSENT is valid for the period ending March 31, 2019</p>		
 District Environmental Engineer, Tamil Nadu Pollution Control Board, AMBATTUR		
POLLUTION PREVENTION PAYS		
அகம் தூய்மை வாய்மைக்கு !புறம் தூய்மை வாழ்வுக்கு !		



TAMILNADU POLLUTION CONTROL BOARD

SPECIAL CONDITIONS

1. This renewal of consent is valid for operating the facility for the manufacture of products (Col. 2) at the rate (Col. 3) mentioned below. Any change in the products and its quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

Sl. No.	Description	Quantity	Unit
Product Details			
1.	Reverse Osmosis treated sea water	100	MLD

2. This renewal of consent is valid for operating the facility with the below mentioned emission/noise sources along with the control measures and/or stack. Any change in the emission source/control measures/change in stack height has to be brought to the notice of the Board and fresh consent/Amendment has to be obtained.

I Point source emission with stack :				
Stack No.	Point Emission Source	Air pollution Control measures	Stack height from Ground Level in m	Gaseous Discharge in Nm ³ /hr
1	DG set of 1500KVA	Acoustic enclosures with stack	23.5	
II Fugitive/Noise emission :				
Sl. No.	Fugitive or Noise Emission sources	Type of emission	Control measures	
1.	DG set of 1500KVA	Noise	Stack with acoustic enclosure	

POLLUTION PREVENTION PAYS

அகம் தூய்மை வாய்மைக்கு ! ஐம் தூய்மை வாழ்வுக்கு !



POWERTEC ENGINEERING PVT. LTD.

100 MLD SEA WATER DESALINATION PLANT				
MINJUR TAMILNADU				
	Specification	09/03/18		
	As per IS 10500:1991			
			UNIT	Remarks
Lab Result at PWT outlet:				
TDS	500	456	mg/l	
pH	6.5 - 8.5	8.31	0.60	
Residual Free chlorine	0.2mg/l Minimum	0.40	mg/l 2	
Turbidity	5	0.72	NTU	
Colour	5	2	Hz	
Odour	Un objectionable	Un objectionable	-	
Taste	Agreeable	Agreeable	-	
Temperature	-	28.4	°C	
Boron	1	0.93	mg/l	
Total Hardness (as CaCO ₃)	300	62	Mg/l	
Calcium as Ca	75	20.6	mg/l	
Magnesium as Mg	30	2.52	mg/l	
Total Alkalinity	200	58	mg/l	
LSI	Positive	+0.05		
Max sea water turbidity		9.5	NTU	






For POWERTEC ENGINEERING PVT . LTD

R. S. L. S. S.

Authorized Signatory

Chennai office : No.4, 5th main Road, Vijayanagar, Velacherry, Chennai
600042. India.
New Delhi office: B 6/7, Safdarjung Enclave, Newdelhi 110029, India.
Regd. Office: B-5/20, II Floor, Safdarjung Enclave, NewDelhi 110029.

Phone: 044-22591731, 22593467, 22593572, Fax: 044-22591726
E.mail : powertecchn@powertecindia.com.
Phone: 011-26194612, 41654380, 41459399, Fax 011-41654390
Website www.powertecindia.com , E.mail: powertecdel@powertecindia.com.

WABAG		10M35/DIL/LAB/006-2 10M35 Laboratory Daily Report			
DATE: 25.02.2018					
DATE:	22.06.2016	Potable Water Quality			
REV No:	2				
S.No	Parameters	Units	Limit	Report	
1	pH	-	6.5-8.5	8.26 ✓	
2	Conductivity	μS/cm	..	923	
3	Total Dissolved solids	mg/l	< 500	480 ✓	
4	Turbidity	NTU	5	0.11	
5	Temperature	°C	..	29.2	
6	Free Residual Chlorine	mg/l	0.2-1	0.5	
7	Total Hardness (as CaCO ₃)	mg/l	300	74 ✓	
8	Calcium Hardness (as CaCO ₃)	mg/l	75	60	
9	Magnesium Hardness (as CaCO ₃)	mg/l	..	14	
10	Chloride (as Cl)	mg/l	250	236 ✓	
11	Total Alkalinity(CaCO ₃)	mg/l	200	58	
12	Iron (as Fe)	mg/l	0.3	0.01	
13	Boron (as B)	mg/l	1.0	0.43 ✓	
14	Fluoride (as F)	mg/l	1.0	0.01	
15	Sulphate(as SO ₄)	mg/l	200	11.01 ✓	
16	Nitrate (as NO ₃)	mg/l	45	6.00	
17	LSI	-	Positive	+ 0.02 ✓	
REMARKS:					
Chief Chemist		Manager-Operation		Head-Operation	
Name A. Azmathullakhan		V. Madhavan Unni		K. Syed Amir Basha	
Sign 		Sign 		Sign 	
DD/MM/YYYY 25/02/2018		25/02/2018		25/02/2018	
				 R. J. J. J. 25/2/18	